

# State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403307759

Receive Date:

06/06/2023

Report taken by:

John Heil

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: <u>SCOUT ENERGY MANAGEMENT LLC</u>	Operator No: <u>10779</u>	<b>Phone Numbers</b>
Address: <u>13800 MONTFORT DRIVE SUITE 100</u>		Phone: <u>(970) 620-3456</u>
City: <u>DALLAS</u> State: <u>TX</u> Zip: <u>75240</u>		Mobile: <u>(970) 501-5157</u>
Contact Person: <u>Chris Patterson</u>	Email: <u>chris.patterson@scoutep.com</u>	

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 19354 Initial Form 27 Document #: 402651575

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☒ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

#### SITE INFORMATION

Yes Multiple Facilities

Facility Type: <u>LOCATION</u>	Facility ID: <u>426403</u>	API #: _____	County Name: <u>RIO BLANCO</u>
Facility Name: <u>RANGELY WEBER MAIN WTR PLANT TB</u>	Latitude: <u>40.098741</u>	Longitude: <u>-108.862515</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NWSE</u>	Sec: <u>32</u>	Twp: <u>2N</u>	Range: <u>102W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>
Facility Type: <u>SPILL OR RELEASE</u>	Facility ID: <u>441152</u>	API #: _____	County Name: <u>RIO BLANCO</u>
Facility Name: <u>SPILL/RELEASE POINT</u>	Latitude: <u>40.099592</u>	Longitude: <u>-108.861426</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>nese</u>	Sec: <u>32</u>	Twp: <u>2n</u>	Range: <u>102w</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

Facility Type:	SPILL OR RELEASE	Facility ID:	446489	API #:		County Name:	RIO BLANCO	
Facility Name:	SPILL/RELEASE POINT			Latitude:	40.101143	Longitude:	-108.862302	
				** correct Lat/Long if needed: Latitude:	Longitude:			
QtrQtr:	SENE	Sec:	32	Twp:	2N	Range:	102W	
					Meridian:	6	Sensitive Area?	No

## **SITE CONDITIONS**

General soil type - USCS Classifications CH Most Sensitive Adjacent Land Use Non Crop Land

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

### **Other Potential Receptors within 1/4 mile**

## SITE INVESTIGATION PLAN

### TYPE OF WASTE:

- ☒ E&P Waste      ☐ Other E&P Waste      ☐ Non-E&P Waste
- ☒ Produced Water      ☐ Workover Fluids
- ☐ Oil      ☐ Tank Bottoms
- ☐ Condensate      ☐ Pigging Waste
- ☐ Drilling Fluids      ☐ Rig Wash
- ☐ Drill Cuttings      ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

### DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	971ft. x 1ft. x 0.5 ft	Field determined with tape measure

### INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

This form addresses 2 historical spills which impacted the same area at the Main Water Treatment Plant:

Spill 401072951 (Facility 446489) - Line between truck unloading facility and the Ruben tank was leaking to surface inside secondary containment. The line was shut in immediately upon discovery. Produced water was routed to the main water plant secondary containment pit. Oil staining was removed, path to pit was water washed, and leaking elbow will be replaced with stainless.

Spill 400812102 (Facility 441152) - This spill was originally entered by COGCC staff to document a historic spill. It is believed that proper notice was given by the operator at the time of spill, but it is not discoverable in the database. A leak occurred on a 3/4 inch bleed valve nipple at the Main Water Plant's Solids Pump. Approximately 51 bbls of brine water was released. The line was shut in immediately upon detection. Vacuum trucks removed all of the free fluid, estimated recovery is approximately 50 bbls of brine water. The fluids that were picked up, were taken to the truck unloading facility at the Main Water Plant for recycling.

A soil sample location map showing overlapping spill locations and preliminary analytical results are included as an attachment.

### PROPOSED SAMPLING PLAN

#### Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Spill 400812102 (Facility 441152) - Preliminary soil samples were collected on July 17, 2012 from the spill path. A total of six (6) grab samples analyzed for Table 910-1 parameters were collected at a depths from 0 to 6 inches below ground surface (ft-bgs). Results show elevated PAH, SAR and EC levels within the impacted area.

Spill 401072951 (Facility 446489) - Preliminary soil samples were collected on November 9, 2016 from the spill path. A total of four (4) grab samples analyzed for Table 910-1 parameters were collected at a depths from 0 to 6 inches below ground surface (ft-bgs). Results show elevated PAH, SAR and EC levels within the impacted area.

#### Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

#### Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

#### Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

## SITE INVESTIGATION REPORT

## **SAMPLE SUMMARY**

### **Soil**

Number of soil samples collected 10

Number of soil samples exceeding 915-1 8

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 971

### **Groundwater**

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

### **Surface Water**

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

### **NA / ND**

-- Highest concentration of TPH (mg/kg) 170

-- Highest concentration of SAR 130

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 0

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

## **OTHER INVESTIGATION INFORMATION**

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☐ Is further site investigation required?

## **REMEDIAL ACTION PLAN**

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

## **SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.

BD - No soil has been removed to this date. Chevron is currently assessing remediation options.

## **REMEDICATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Remediation options are being assessed and once chosen will be outlined in a supplemental Form 27.

## **Soil Remediation Summary**

☒ In Situ

☐ Ex Situ

Bioremediation ( or enhanced bioremediation )

Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
Yes    Other    TBD  
\_\_\_\_\_

If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_  
Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_  
\_\_\_\_\_ Excavate and onsite remediation  
\_\_\_\_\_ Land Treatment  
\_\_\_\_\_ Bioremediation (or enhanced bioremediation)  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

## REMEDIATION PROGRESS UPDATE

### PERIODIC REPORTING

#### Approved Reporting Schedule:

☐ Quarterly☐ Semi-Annually☒ Annually☐ Other

#### ☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

#### Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other REM Progress Rpt.

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator anticipates the remaining cost for this project to be: \$ \_\_\_\_\_

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? \_\_\_\_\_

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards \_\_\_\_\_

E&P waste (solid) description \_\_\_\_\_

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: \_\_\_\_\_

Volume of E&P Waste (liquid) in barrels \_\_\_\_\_

E&P waste (liquid) description \_\_\_\_\_

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: \_\_\_\_\_

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No \_\_\_\_\_

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? \_\_\_\_\_

Does the previous reply indicate consideration of background concentrations? \_\_\_\_\_

Does Groundwater meet Table 915-1 standards? \_\_\_\_\_

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Site will be reclaimed and seeded once repairs are completed.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. \_\_\_\_\_

Actual Spill or Release date, or date of discovery. 07/11/2012

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 07/17/2012

Proposed site investigation commencement. 07/17/2012

Proposed completion of site investigation. \_\_\_\_\_

### REMEDIAL ACTION DATES

Proposed start date of Remediation. \_\_\_\_\_

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

\_\_\_\_\_

**OPERATOR COMMENT**

Scout Energy Management LLC purchased this asset from Chevron USA Inc. and assumes all future liability for Remediation #19354.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Chris Patterson

Title: Senior HSE Coordinator

Submit Date: 06/06/2023

Email: chris.patterson@scoutep.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: John Heil

Date: 10/24/2023

Remediation Project Number: 19354

**COA Type****Description**

	ECMC acknowledges the transfer of ownership from Chevron USA Inc. to Scout Energy Management LLC. Within 90 days from approval of this Form 27, Operator shall submit a Supplemental Form 27 with a detailed site specific implementation schedule for site investigation and remediation and an anticipated timeline for closure.
1 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403307759	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403570124	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 2 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)