

# State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203

Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403576754

Receive Date:

Report taken by:

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	<b>Phone Numbers</b>
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 30042 Initial Form 27 Document #: 403368299

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

#### SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 483962	API #: _____	County Name: RIO BLANCO
Facility Name: J14-496 (15D-14) Flowline Release	Latitude: 39.700728	Longitude: -108.136451	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 14	Twp: 4S	Range: 96W Meridian: 6 Sensitive Area? No

#### SITE CONDITIONS

General soil type - USCS Classifications GM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

**Other Potential Receptors within 1/4 mile**

A monitoring well owned by Hunter Ridge Energy Services is located 624 feet northeast.

**SITE INVESTIGATION PLAN****TYPE OF WASTE:**

☒ **E&P Waste** ☐ **Other E&P Waste** ☐ **Non-E&P Waste**

☒ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☒ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

**DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Soil sampling and laboratory analysis

**INITIAL ACTION SUMMARY**

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Please see COGCC Document 403368299 for a description of activities completed prior to the third quarter of 2023.

No work was completed during the third quarter of 2023.

**PROPOSED SAMPLING PLAN****Proposed Soil Sampling**

☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Soil samples will be collected as required to delineate the extent of organic and inorganic soil impacts. Soil samples will be submitted for the approved reduced analyte list of total petroleum hydrocarbons (TPH), sodium adsorption ratio (SAR), and hexavalent chromium in accordance with approved Form 27 Document 403368299 .

**Proposed Groundwater Sampling**

☐ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

Groundwater is not anticipated to be encountered during site investigation activities. If groundwater is encountered, a sample will attempt to be collected for analysis.

**Proposed Surface Water Sampling**

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Additional Investigative Actions**

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

**SITE INVESTIGATION REPORT****SAMPLE SUMMARY**

**Soil**

Number of soil samples collected 6

Number of soil samples exceeding 915-1 6

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 50

**Groundwater**

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

**Surface Water**

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

**NA / ND**

-- Highest concentration of TPH (mg/kg) 4280

-- Highest concentration of SAR 21.8

BTEX &gt; 915-1 No

Vertical Extent &gt; 915-1 (in feet) 4

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

**OTHER INVESTIGATION INFORMATION**☐ Were impacts to adjacent property or offsite impacts identified?☐ Were background samples collected as part of this site investigation?☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

See Proposed Sampling and the report attached to Document 403368299.

**REMEDIAL ACTION PLAN**

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

**SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.

The source was a failed flowline which has been replaced.

**REMEDIATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

All impacted soil will be removed via excavation and stockpiled on site. An appropriate number of confirmation samples will be collected to verify successful removal of all impacted soil and analyzed for a reduced analyte suite (TPH, SAR, and hexavalent chromium) approved via the Initial Form 27 (COGCC Document 403368299) associated with this project.

Due to safety concerns associated with the planned reclamation activities and cuttings disposal work, additional site investigation is being postponed to the third quarter of 2024.

**Soil Remediation Summary**☐ In Situ☐ Ex Situ

Bioremediation ( or enhanced bioremediation )

Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_  
Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_  
\_\_\_\_\_ Excavate and onsite remediation  
\_\_\_\_\_ Land Treatment  
\_\_\_\_\_ Bioremediation (or enhanced bioremediation)  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater is not anticipated to be encountered. If groundwater is encountered during site investigation activities, Caerus will attempt to collect a sample for analysis.

## REMEDATION PROGRESS UPDATE

### PERIODIC REPORTING

#### Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

#### ☒ Request Alternative Reporting Schedule:

☐ Semi-Annually☒ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

#### Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other 3Q 2023 Status Report

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 25000

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

## REMEDATION COMPLETION REPORT

### REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### **RECLAMATION PLANNING**

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Any disturbance will be returned to the active working surface of the well pad for continued operation. When the site is decommissioned at a later date, it will be reclaimed in accordance with 1000 Series regulations.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### **SITE RECLAMATION DATES**

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### **PRIOR DATES**

Date of Surface Owner notification/consultation, if required. 03/06/2023

Actual Spill or Release date, or date of discovery. 03/06/2023

### **SITE INVESTIGATION DATES**

Date of Initial Actions described in Site Investigation Plan (start date). 03/14/2023

Proposed site investigation commencement. 03/14/2023

Proposed completion of site investigation. \_\_\_\_\_

### **REMEDIAL ACTION DATES**

Proposed start date of Remediation. 07/01/2024

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

\_\_\_\_\_

**OPERATOR COMMENT**

No work was completed during the third quarter of 2023. Due to safety concerns associated with planned interim reclamation activities and cuttings disposal work, additional site investigation is being postponed to the 3rd Quarter of 2024. Caerus is requesting a temporary alternative reporting schedule per Rule 913.e as no work is planned until 3rd Quarter 2024.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jake Janicek

Title: EHS Specialist

Submit Date: \_\_\_\_\_

Email: [jjanicek@caerusoilandgas.com](mailto:jjanicek@caerusoilandgas.com)

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_

Date: \_\_\_\_\_

Remediation Project Number: 30042

**COA Type****Description**

0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

--	--

Total Attach: 0 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)