

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403532850
Receive Date:
09/18/2023

Report taken by:
Jason Kosola

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>RED MESA HOLDINGS/O&G LLC</u>	Operator No: <u>10254</u>	Phone Numbers
Address: <u>5619 DTC PARKWAY - STE 800</u>		Phone: <u>(970) 946-3761</u>
City: <u>GREENWOOD VILLAGE</u> State: <u>CO</u> Zip: <u>80111</u>		Mobile: <u>()</u>
Contact Person: <u>Jacob Harter</u>	Email: <u>jharter@cottonwoodconsulting.com</u>	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 17936 Initial Form 27 Document #: 402647683

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>WELL</u>	Facility ID: _____	API #: <u>067-09337</u>	County Name: <u>LA PLATA</u>
Facility Name: <u>FERGUSON (OWP) 2 F-12Y</u>	Latitude: <u>37.067400</u>	Longitude: <u>-108.130490</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NENE</u>	Sec: <u>34</u>	Twps: <u>33N</u>	Range: <u>12W</u> Meridian: <u>N</u> Sensitive Area? <u>Yes</u>

SITE CONDITIONS

General soil type - USCS Classifications MH Most Sensitive Adjacent Land Use Grazing
 Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No
 Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

Cinder Gulch

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste** **Other E&P Waste** **Non-E&P Waste**
- Produced Water** **Workover Fluids**
- Oil** **Tank Bottoms**
- Condensate** **Pigging Waste**
- Drilling Fluids** **Rig Wash**
- Drill Cuttings** **Spent Filters**
- Pit Bottoms**
- Other (as described by EPA)**

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	TBD	Field screening, analytical results

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

The COGCC Orphan Well Program plugged the Ferguson No. 2 (OWP) #F-12Y well and decommissioned the associated on-location flowlines and production equipment during the summer of 2021. Soil samples were collected in accordance with the Initial Form 27 for the project and COGCC Rule 915.e(2)B. One soil sample was collected from the wellhead excavation and one soil sample was collected from the flowline path following removal. No other production equipment was located on the wellsite at the time of plugging and site decommissioning. All samples were submitted for laboratory analysis of Table 915-1 constituents.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

All areas suspected of having potential impacts including the wellhead, associated flowline(s), and production equipment (if present) were visually inspected and field screen with a PID. Using these observations and field screening results, soil samples were collected from areas most likely to be impacted.

One discrete soil sample was collected from the wellhead excavation and one discrete soil sample was collected from the flowline path following removal. No other production equipment was located on the wellsite at the time of plugging and site decommissioning. All samples were submitted for laboratory analysis of Table 915-1 constituents. The attached project map provides the location of all samples.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

No groundwater or pathways to groundwater were discovered during the plugging and decommissioning activities. As such, no groundwater samples were collected for this project.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

No surface water was discovered in the vicinity of the wellsite during the plugging and decommissioning activities. As such, no surface water samples were collected for this project.

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Off-location flowlines were not addressed during the scope of this workplan. Any off-location flowline decommissioning should be addressed on a separate Form 27.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 2

Number of soil samples exceeding 915-1 1

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 0

NA / ND

-- Highest concentration of TPH (mg/kg) 2624

-- Highest concentration of SAR 2.83

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 0

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) _____

Number of groundwater monitoring wells installed _____

Number of groundwater samples exceeding 915-1 _____

_____ Highest concentration of Benzene (µg/l) _____

_____ Highest concentration of Toluene (µg/l) _____

_____ Highest concentration of Ethylbenzene (µg/l) _____

_____ Highest concentration of Xylene (µg/l) _____

_____ Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected

0 Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

A representative background soil sample was collected from nearby, non-impacted native soil. Arsenic levels in the background sample were consistent with samples collected within the project area.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____

Volume of liquid waste (barrels) _____

Is further site investigation required?

Soil sample SS01, collected at a depth of 2.5 feet below ground surface from the area adjacent to the wellhead, had TPH values exceeding the COGCC Table 915 standard. Further excavation/remediation of impacted soils around the wellhead may be required. It is requested that analysis of future soil samples be limited to TPH as all other constituents are below the ECOMC Table 915 standard.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

The Ferguson No. 2 (OWP) #F-12Y well was plugged and the associated on-location flowlines and production equipment were decommissioned during the summer of 2021. Soil samples were collected in accordance with the Initial Form 27 for the project. Based on Initial Form 27 soil sampling results, it appears additional remediation is needed in the vicinity of the former wellhead. It is estimated that approximately 10 cubic yards of soil should be excavated from this area and disposed of at an approved facility.

All other soil samples collected from potential areas of impacts were below COGCC Table 915 standards. Please refer to attached Results Table, Map, and Photographs.

REMEDATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Following removal of impacted soil, additional confirmation sample(s) should be collected to demonstrate that all remaining soil left in place is below COGCC Table 915 standards. Once complete, the excavation should be backfilled with clean soils.

Soil Remediation Summary

In Situ

Ex Situ

- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Air sparge / Soil vapor extraction
- _____ Natural Attenuation
- _____ Other _____

- Yes _____ Excavate and offsite disposal
- _____ If Yes: Estimated Volume (Cubic Yards) _____ 10
- _____ Name of Licensed Disposal Facility or COGCC Facility ID # _____ 0
- _____ Excavate and onsite remediation
- _____ Land Treatment
- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Other _____

Groundwater Remediation Summary

- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Air sparge / Soil vapor extraction
- _____ Natural Attenuation
- _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator anticipates the remaining cost for this project to be: \$ _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

- Compliant with Rule 913.h.(1).
- Compliant with Rule 913.h.(2).
- Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? No

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/03/2021

Proposed site investigation commencement. 06/01/2021

Proposed completion of site investigation. 09/30/2021

REMEDIAL ACTION DATES

Proposed start date of Remediation. 09/18/2023

Proposed date of completion of Remediation. 10/31/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

It is requested that analysis of future soil samples be limited to TPH as all other constituents are below the ECMC Table 915 standard.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jacob Harter

Title: Consultant

Submit Date: 09/18/2023

Email: jharter@cottonwoodconsulting.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jason Kosola

Date: 11/20/2023

Remediation Project Number: 17936

COA Type**Description**

	ECMC approves reduced analyte request.
1 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403532850	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403532924	PHOTO DOCUMENTATION
403532926	SOIL SAMPLE LOCATION MAP
403532927	ANALYTICAL RESULTS
403601193	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 5 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)