



PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Well Name				Rig No.		Date		Field Ticket No.	
Bowman #32-1				Cartell Rig #11		09/22/23		1974	
State		County		API No.		Customer		Lift Pressure & Pop Off	
CO		Weld		05-123-10480		Civitas - Jason Gibbs		Lift:	5,688 PSI
								Pop Off:	2,500 PSI
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name		Water PH:	7 cl>2	Cmt Type:
3052	3048,2884,2989	P&A	Yes		Carlos Acevedo		CSG Size:	8 5/8" 24#	TBG Size: 5" 19.6
Job Supervisor:						Geoff Miller		TBG Dpth:	6,550'
Charles Bachelder						Jonathan Brown		CSG/ANRL:	Open Hle: 7 7/8" / 10"
								TBG Vol:	
Remarks:								Well Information	
230 sks G cement 125 sks of Thixo cement 2 gal alpha defoamer						Description		Depth	
						EODP First Job		6,550'	
						TOC First Job		6,350'	
						EODP Second job		6,025'	
						TOC Second Job		5,700'	
						EODP Third Job		2,200'	
						TOC Third Job		2,000'	
Customer Signature:									
Time	Injection		Pressure	Cement Slurry		Remarks			
	RATE	BBLS IN	PSI	WEIGHT	YIELD				
16:00						Arrive on location, jsa, spot and rig up trucks			
17:45						JSA with rig crew on pump schedule of first and second jobs			
17:55	1	3	2500	8.33		Start job, test lines to 2500 PSI reset eko's to 2000 PSI			
17:57	4.5	30	500	8.33		Brake ciculation			
18:03	4.5	20.48	700	15.8	1.15	Mix and pump 100 sks of g neat cement			
18:10	4.5	14.79	300	8.33		Displacement fresh water			
18:15		94.76		10		Shut down, realeasd presure, turned over displcemet to rig to displace 94.76 bbls of mud			
18:35						Start job			
18:40	3	30	300	8.33		Break circulation			
18:50	3	26.62	300	15.8	1.15	Mix and pump 130 sks of g neat cement			
19:03	3	14.79	300	8.33		Displacement with fresh water			
19:09						Shut down, release pressure			
19:10		83.41		10		Turned over displacement to rig with mud			
19:15						Wash pump and lines			
22:05						JSA on pump schedule			
22:15						Start job			
22:22	3	30	400	8.33		Break circulation with fresh water			
22:35	3	29.39	350	15.2	1.32	Mix and pump 125 sks of thixo cement			
22:44	3	33.6	300	8.33		Displacement with fresh water			
11:00						Shut down, release pressure wait on rig for next plug			
Unit	Desc		QTY						
	PUMP & BULK 1ST 4 HRS		1						
	CLASS G		230						
	THIXO		125						
	HEAVY DUTY MILES PUMP		108						
	HEAVY DUTY MILES BULK		108						
Sub Total:									
Customer Approval:									



PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Well Name			Rig No.		Date		Field Ticket No.					
Bowman #32-1			Cartell Rig #11		09/23/23		1975					
State		County		API No.		Customer		Lift Pressure & Pop Off				
CO		Weld		0512310480		Civitas - Jason Gibbs		Lift:	249 PSI			
								Pop Off:	2,000 PSI			
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name		Water PH:	7 cl>2	Cmt Type:	G Cement		
3052	3048,2884,2989	P&A	yes		Carlos Acevedo		CSG Size:	8.625	TBG Size:	5 19.5#		
Job Supervisor:						Geoff Miller		TBG Dpth:	330'	Open Hle:	10"	
Charles Bachelder						Jonathan Brown		CSG/ANRL:		TBG Vol:		
Remarks:								Well Information				
1 lb of blue dye 100 lb Suger 200 sks of G Cement						Description		Depth				
						eot		330				
						toc		0				
Customer Signature:												
Time	Injection		Pressure		Cement Slurry		Remarks					
	RATE	BBLS IN	PSI	WEIGHT	YIELD							
03:30						JSA with rig crew for mud retrieval						
03:45	5.5	140	600	8.33		Break Circulation with 140 bbl fresh water to to displace mud to tanks						
04:10						Shut down release pressure, wait for rig to trip pipe for next job						
05:10						JSA with rig crew on pump schedule						
05:35						Start job						
05:40	2	10	200	8.33		Break circulation, mix and pump 10 bbl blue dye indicator water						
05:45	3	20	200	8.33		Fresh water spacer						
05:50	3	35.84	350	15.8	1.15	Mix and pump 175 sks of G Cement						
06:09	2	2		8.33		Displace to clear DP						
06:10						Shut down release pressure, wait for rig top off						
06:30	1	4	50	15.8	1.15	Top off with 25 sks G Cement						
06:45						Shut down, release pressure						
06:47						Wash pump, lines						
07:15						JSA, rig down						
08:00						Leave location						
						BOWMAN 32-01 AFE: 18155 COST CODE: 8306.240 ROUTING: TREVIN JASON GIBBS DATE SIGNED: 09-26-23						
Unit	Desc		QTY									
	PUMP & BULK1ST 4 HRS		1									
	CLASS G		200									
	HEAVY DUTY MILES PUMP		108									
	HEAVY DUTY MILES BULK X2		216									
	ADDITIONAL BULK TRUCK		1 EA									
Sub Total:												
Customer Approval:												