

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403461168
Receive Date:
12/13/2023

Report taken by:
Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 285-2925
City: DENVER State: CO Zip: 80202		Mobile: (970) 640-6919
Contact Person: Blair Rollins	Email: brollins@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 18610 Initial Form 27 Document #: 402613165

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: PIT	Facility ID: 277960	API #: _____	County Name: GARFIELD
Facility Name: N. PARACHUTE EF06D J27	Latitude: 39.584384	Longitude: -108.037119	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NWSE	Sec: 27	Twp: 5S	Range: 95W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Riparian
Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes
Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

East Fork Parachute Creek is approximately 280 feet to the west.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste** **Other E&P Waste** **Non-E&P Waste**
- Produced Water** **Workover Fluids** _____
- Oil** **Tank Bottoms**
- Condensate** **Pigging Waste**
- Drilling Fluids** **Rig Wash**
- Drill Cuttings** **Spent Filters**
- Pit Bottoms**
- Other (as described by EPA)** _____

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	SOILS	To be determined	To be determined through on-site investigation

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

This form is being submitted as the 2nd Quarter 2021 status update to Remediation Project Number 18610. The approved scope in the Initial Form 27 (COGCC Document Number 402613165) is pending based on the phased approach to prioritize sampling and investigation.

Please refer to COGCC document number 2221846 for immediate actions taken to abate, investigate, and remediate impacts associated with the historical spill.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 12
Number of soil samples exceeding 915-1 12
Was the areal and vertical extent of soil contamination delineated? No
Approximate areal extent (square feet) 6500

NA / ND

-- Highest concentration of TPH (mg/kg) 363
-- Highest concentration of SAR 0.53
BTEX > 915-1 No
Vertical Extent > 915-1 (in feet) 2

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet) _____
Number of groundwater monitoring wells installed _____
Number of groundwater samples exceeding 915-1 _____

Highest concentration of Benzene (µg/l) _____
Highest concentration of Toluene (µg/l) _____
Highest concentration of Ethylbenzene (µg/l) _____
Highest concentration of Xylene (µg/l) _____
Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected
_____ Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Caerus collected background soil samples during the fourth quarter of 2021 in support of this project, and are included in the attached report of work completed.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

Is further site investigation required?

Additional assessment will be conducted around SB01 and SB05 to determine the vertical and horizontal extent of contamination associated with the project.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

If site investigation activities identify impacts, additional site investigation activities and remedial actions will be proposed in a supplemental Form 27.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

If site investigation activities identify impacts, additional site investigation activities and remedial actions will be proposed in a supplemental Form 27.

Soil Remediation Summary

In Situ

Ex Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Excavate and offsite disposal

_____ Chemical oxidation

If Yes: Estimated Volume (Cubic Yards) _____

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report

Other Q1 and Q2 2023 REM Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 15000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation?

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

Compliant with Rule 913.h.(1).

Compliant with Rule 913.h.(2).

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

If the proposed site investigation identifies impacts requiring surface disturbance and remedial operations, additional reclamation details will be provided in the supplemental Form 27.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. 11/21/2011

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 03/02/2021

Proposed site investigation commencement. 07/19/2022

Proposed completion of site investigation. 08/01/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. 11/21/2012

Proposed date of completion of Remediation. 10/08/2026

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

A quarterly SVE event was not completed at the site during Q1 2023 due to site conditions and maintenance issues with the SVE trailer. SVE events resumed in Q2 2023. Updates are provided as an attachment to this form.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Blair Rollins

Title: EHS Specialist

Submit Date: 12/13/2023

Email: brollins@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Steven Arauza

Date: 01/19/2024

Remediation Project Number: 18610

COA Type**Description**

COA Type	Description
0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403461168	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403461169	REMEDATION PROGRESS REPORT
403660189	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 3 Files

General Comments**User Group****Comment****Comment Date**

Environmental	Comply with outstanding COAs.	01/19/2024
---------------	-------------------------------	------------

Total: 1 comment(s)