

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403685297

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECOM is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: _____ Initial Form 27 Document #: 403685297

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: N36NWB Dumpline Release Status update - quarter 1 2024

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 485969	API #: _____	County Name: GARFIELD
Facility Name: N36NWB Dumpline Release	Latitude: 39.478109	Longitude: -107.727602	
** correct Lat/Long if needed: Latitude: 39.478109		Longitude: -107.727602	
QtrQtr: SESW	Sec: 36	Twps: 6S	Range: 93W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications OH Most Sensitive Adjacent Land Use Agriculture

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

--

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- | | | |
|--|--|--|
| <input checked="" type="checkbox"/> E&P Waste | <input type="checkbox"/> Other E&P Waste | <input type="checkbox"/> Non-E&P Waste |
| <input checked="" type="checkbox"/> Produced Water | <input type="checkbox"/> Workover Fluids | _____ |
| <input type="checkbox"/> Oil | <input type="checkbox"/> Tank Bottoms | |
| <input checked="" type="checkbox"/> Condensate | <input type="checkbox"/> Pigging Waste | |
| <input type="checkbox"/> Drilling Fluids | <input type="checkbox"/> Rig Wash | |
| <input type="checkbox"/> Drill Cuttings | <input type="checkbox"/> Spent Filters | |
| | <input type="checkbox"/> Pit Bottoms | |
| | <input type="checkbox"/> Other (as described by EPA) | _____ |

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	Undetermined	Soil sampling

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Please reference the State of Colorado Energy and Carbon Management Commission (ECMC) Form 19 for Spill/Release Point ID Number 485969 for initial emergency response measures taken.

On January 30, 2024 Caerus contracted Western Slope Field Services, Inc. (WCO) to hydro-excavate overburden material from the known point of release (POR) location associated with the dumphine release. Following the daylighting of the POR location, one confirmation soil sample [20240130-N36NWB-(POR)@7.5] was collected directly beneath the POR location at 7.5 feet below ground surface (bgs). The release occurred at a longitude and latitude location of 39.478109°, -107.727602°. The POR confirmation soil sample was submitted for analysis of ECMC full list Table 915-1 constituents.

See the attached report of work completed (ROWC) for further information regarding the initial investigative sampling activities.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Caerus plans to conduct delineation investigative activities to define identified hydrocarbon impacts beneath the POR location. These activities will include using a hydrovac to confirm vertical delineation below the POR. Once vertical delineation has been achieved at the POR location, one boring will be advanced in each cardinal direction of the center of the POR impacts to achieve horizontal delineation. All horizontal delineation boreholes will be advanced to the same depth as the central borehole to confirm vertical delineation. Sampling/soil screening will be conducted in five-foot increments. Impact extents will be determined through visual, olfactory observations, and field screening soil samples for volatile organic compounds using a photoionization detector (PID). Soil samples will be submitted at each 10-foot interval including the boring terminus.

Please see the "Operator Comments" Section of this form for a continuance of this section.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Please refer to the "Proposed Soil Sampling" and "Remediation Summary" sections of this form for additional details on future delineation activities at the site.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 1

Number of soil samples exceeding 915-1 1

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 600

NA / ND

-- Highest concentration of TPH (mg/kg) 7588

-- Highest concentration of SAR 44.8

BTEX > 915-1 Yes

Vertical Extent > 915-1 (in feet) 7

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

Is further site investigation required?

Please refer to the "Proposed Soil Sampling" and "Remediation Summary" sections of this form for additional details on future delineation activities at the site.

REMEDIAL ACTION PLAN

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

The source is a failed dumpline. The dumpline will be replaced and brought back online.

REMEDATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Once the impacts have been delineated, a remediation plan will be developed and presented in a future Form 27.

Per ECMC Rule 915-1, Footnote 1, Caerus requests the ECMC Director for relief of arsenic as a contaminant of concern (COC). Although documented as an exceedance in the POR sample, 4.65 milligrams per kilogram (mg/kg) these concentrations are within the arsenic range (19.3 mg/kg) of site-specific background soil sample [20220613-H7(BG-01)@10-12] collected from nearby location KRK-67S92W7SENE (H7) (Facility ID: 334864). Although these background samples were collected approximately 1.73 miles from the Site, they were collected within the same mapped Natural Resources Conservation Service (NRCS) soil unit potts loam. A geographic proximity location map showing the referenced H7 [Facility ID: 334864] background soil boring location with respect to the Site is included as Figure 5 of the attached ROWC.

Soil Remediation Summary

In Situ

- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Air sparge / Soil vapor extraction
- _____ Natural Attenuation
- _____ Other _____

Ex Situ

- _____ Excavate and offsite disposal
- _____ If Yes: Estimated Volume (Cubic Yards) _____
- _____ Name of Licensed Disposal Facility or COGCC Facility ID # _____
- _____ Excavate and onsite remediation
- _____ Land Treatment
- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Other _____

Groundwater Remediation Summary

- _____ Bioremediation (or enhanced bioremediation)
- _____ Chemical oxidation
- _____ Air sparge / Soil vapor extraction
- _____ Natural Attenuation
- _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other _____

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 80000 _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

There is currently nothing to reclaim.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. 01/30/2024

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 02/01/2024

Proposed site investigation commencement. 04/22/2024

Proposed completion of site investigation. _____

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

Continued from the "Proposed Soil Sampling" section:

Caerus requests the ECMC Director for a reduced analyte suite for all future samples collected as part of this project based on analytical results of the sample collected at the POR per ECMC Rule 915.e.(2).C. The reduced suite includes barium, sodium adsorption ratio (SAR), total petroleum hydrocarbons (TPH), benzene, toluene, ethylbenzene, total xylenes, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, 1-methylnaphthalene, 2-methylnaphthalene, and naphthalene.

See the attached ROWC for further information regarding the proposed soil sampling.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jake Janicek

Title: EHS Specialist

Submit Date: _____

Email: jjanicek@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: _____

Date: _____

Remediation Project Number: _____

COA Type

Description

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

403691756	SITE INVESTIGATION REPORT
-----------	---------------------------

Total Attach: 1 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)