

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203

Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403661548

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP	Operator No: 47120	Phone Numbers
Address: P O BOX 173779		Phone: (713) 350-4906
City: DENVER	State: CO	Zip: 80217-3779
Contact Person: Ariana Ochoa	Email: DJRemediation_Forms@oxy.com	Mobile: ()

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 27571 Initial Form 27 Document #: 403299781

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

Yes Multiple Facilities

Facility Type: WELL	Facility ID: _____	API #: 123-22605	County Name: WELD
Facility Name: SHUTT 20-34	Latitude: 40.265330	Longitude: -104.758710	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NWSE	Sec: 34	Twp: 4N	Range: 66W
Meridian: 6	Sensitive Area? Yes		

Facility Type: SPILL OR RELEASE	Facility ID: 484372	API #: _____	County Name: WELD
Facility Name: Shutt 20-34 Wellhead	Latitude: 40.265330	Longitude: -104.758710	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NWSE	Sec: 34	Twp: 4N	Range: 66W
Meridian: 6	Sensitive Area? Yes		

SITE CONDITIONS

General soil type - USCS Classifications SC

Most Sensitive Adjacent Land Use Surface Water

Is domestic water well within 1/4 mile? Yes

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

Platte Valley Ditch located approximately 500 feet (ft) to the south; Livestock approximately 800 ft to the southwest; Agriculture approximately 500 ft to the south; Water well located approximately 1,200 ft to the southeast; Groundwater approximately 6 ft below ground surface (bgs).

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste

☒ Produced Water ☐ Workover Fluids

☒ Oil ☐ Tank Bottoms

☒ Condensate ☐ Pigging Waste

☐ Drilling Fluids ☐ Rig Wash

☐ Drill Cuttings ☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA) _____

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	GROUNDWATER	TBD	Groundwater Samples/Laboratory Analytical Results
Yes	SOILS	TBD	Soil Samples/Laboratory Analytical Results

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures taken to abate, investigate, and/or remediate impacts associated with E&P Waste.

Wellhead cut and cap operations were completed at the Shutt 20-34 wellhead on April 18, 2023. Groundwater was encountered in the wellhead cut and cap excavation. Visual inspection and field screening of soils around the wellhead and associated pumping equipment was conducted following cut and cap operations, and soil samples from the base of the excavation (B01@6'-WP) and from where the flowline riser was disconnected from the wellhead (WH-Riser@5') were submitted for analysis of full list Table 915-1 constituents including benzene, toluene, ethylbenzene, xylenes (BTEX), 1,2,4- and 1,3,5-trimethylbenzenes (TMBs), naphthalene, total petroleum hydrocarbons (TPH)-gasoline range organics (GRO), TPH-diesel range organics (DRO), and TPH-oil range organics (ORO), Table 915-1 polycyclic aromatic hydrocarbons (PAHs), pH, electrical conductivity (EC), sodium adsorption ratio (SAR), boron, and Table 915-1 metals to determine if a release occurred. Laboratory analytical results indicated that 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, naphthalene, 1-methylnaphthalene, and 2-methylnaphthalene impacts exceeding the ECMC Table 915-1 allowable levels were present at the former wellhead location. As such, a Form 19 Initial/Supplemental Spill/Release Report (Document No. 403380056) was submitted on April 21, 2023 and the ECMC issued Spill/Release Point ID 484372. The wellhead excavation is depicted on Figure 1. The PID readings and soil sample results are summarized in Tables 1 and 2, respectively. The Form 44 is attached.

Flowline removal activities are pending and will be summarized in a subsequent Form 27 Supplemental report.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

On May 8, 2023, excavation activities were conducted to address soil impacts at the former wellhead location and six confirmation soil samples were collected from the base and sidewalls of the excavation extent at approximately 7 feet below ground surface (ft bgs) and 5 ft bgs, respectively. Groundwater was encountered in the wellhead cut and cap excavation at approximately 6 ft bgs. The confirmation soil samples were submitted for laboratory analysis of BTEX, TMBs, naphthalene, TPH-GRO, TPH-DRO, TPH-ORO, PAHs, pH, boron, arsenic, barium, cadmium, and selenium, using ECMC-approved methods. Initial results indicated that barium exceeded the allowable level and background along the western sidewall. The sample was reanalyzed twice to confirm the low level exceedance and both reruns were below the allowable level. Final results indicated that all samples were within the ECMC Table 915-1 allowable levels or within range of site-specific background levels at the extents of the excavation.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater was encountered in the wellhead cut and cap excavation and one groundwater sample (WH-GW01) was submitted for laboratory analysis of Table 915-1 constituents. One background groundwater sample (BG-GW01) was submitted for laboratory analysis of Table 915-1 inorganic constituents. Laboratory analytical results indicate that groundwater is in compliance with ECMC Table 915-1 standards and/or within range of site-specific background levels. The excavation groundwater sample and background sample locations are depicted on Figure 1. The groundwater sample analytical results are summarized in Table 3.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

On April 18, 2023, visual inspection and/or field screening of soils were conducted at four sidewall locations within the cut and cap excavation area and four locations at the ground surface adjacent to the excavation. Based on the inspection and screening results, hydrocarbon-impacted soil was not observed at the screening locations, and no soil samples were submitted for laboratory analysis from these areas, in accordance with the ECMC Operator Guidance. A photographic log is attached.

On April 24, 2023, a soil gas survey was conducted at 5 soil vapor points (SVPs) installed adjacent to the former wellhead location following cut and cap operations. Trace methane was detected by the GEM 5000 gas meter at SVP02. Soil gas samples were submitted to Isotech Laboratories for gas composition and isotopic analysis. Analytical results indicated that no thermogenic gas (C2-C5) was present. The SVP locations are illustrated on Figure 1. The lab report is included as an attachment.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 8

Number of soil samples exceeding 915-1 8

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 1891

NA / ND

-- Highest concentration of TPH (mg/kg) 24.2

-- Highest concentration of SAR 4.34

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 7

Groundwater

Number of groundwater samples collected 1

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) 5

Number of groundwater monitoring wells installed 0

Number of groundwater samples exceeding 915-1 0

ND Highest concentration of Benzene (µg/l)

ND Highest concentration of Toluene (µg/l)

-- Highest concentration of Ethylbenzene (µg/l) 2.27

-- Highest concentration of Xylene (µg/l) 3.18

NA Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

Six background soil samples (Native-BG01@3' through Native-BG03@3' and Native-BG01@6' through Native-BG03@6') were collected from native material adjacent to the wellhead cut and cap excavation. The background soil samples were submitted for laboratory analysis of pH, EC, SAR, boron, and metals using ECMC-approved methods. Laboratory analytical results indicate that SAR, pH, and arsenic are naturally high in the native soil. Analytical results from the background soil samples are presented in Table 2.

One background groundwater sample (BG-GW01) was submitted for laboratory analysis of Table 915-1 inorganic constituents. The groundwater sample analytical results are summarized in Table 3.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____

Volume of liquid waste (barrels) _____

☒ Is further site investigation required?

Flowline removal activities are pending and will be summarized in a subsequent Form 27 Supplemental report.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Impacted soil from the wellhead cut and cap excavation was removed and transported to a licensed disposal facility. Final disposal information will be provided upon completion of the partial flowline removal. Disposal records will be kept on file and available upon request. The wellhead cut and cap excavation area has been backfilled and contoured to match pre-existing conditions.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Laboratory data indicate that impacted soils in the excavation area have been remediated to be in compliance with the ECMC Table 915-1 standards and/or within the range of site-specific background levels. Groundwater was encountered in the wellhead excavation area and one sample was submitted for laboratory analysis of Table 915-1 constituents. Analytical results indicate groundwater is in compliance with Table 915-1 standards and/or within range of site-specific background levels. The flowline removal is pending and will be summarized in a subsequent Form 27 Supplemental report within 90 days following the completion of flowline removal activities.

Soil Remediation Summary

☐ In Situ

☐ Ex Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Natural Attenuation

_____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☐ Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

KMOG has sufficient insurance and bonding to fully address the anticipated costs of Remediation, including the remaining estimated costs for this project. KMOG currently has over 40 million in bonds with the Energy and Carbon Management Commission. The cost for remediation is a preliminary estimate only, costs may change upwards or downward based on site-specific information. KMOG makes no representation or guarantees as to the accuracy of the preliminary estimate.

Operator anticipates the remaining cost for this project to be: \$ 14500

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? ☐

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No ☐

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? ☐

Does the previous reply indicate consideration of background concentrations? ☐

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The site will be reclaimed in accordance with ECMC 1000 Series Reclamation Rules.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/21/2023

Actual Spill or Release date, or date of discovery. 04/21/2023

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/18/2023

Proposed site investigation commencement. 04/18/2023

Proposed completion of site investigation. 09/30/2024

REMEDIAL ACTION DATES

Proposed start date of Remediation. 04/18/2023

Proposed date of completion of Remediation. 09/30/2024

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Ariana Ochoa

Title: Sr. HSE Advisor

Submit Date: _____

Email: DJRemediation_Forms@oxy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: _____

Date: _____

Remediation Project Number: 27571

COA Type**Description**

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403661566	CORRESPONDENCE
403661569	ANALYTICAL RESULTS
403661570	PHOTO DOCUMENTATION
403661571	ANALYTICAL RESULTS
403663047	SOIL SAMPLE LOCATION MAP

Total Attach: 5 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)