

State of Colorado  
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
403904198  
Receive Date:  
08/28/2024  
Report taken by:  
Taylor Robinson

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC Operator No: 10633 Phone Numbers  
Address: 555 17TH STREET SUITE 3700 Phone: (303) 8293811  
City: DENVER State: CO Zip: 80202 Mobile: (303) 8293811  
Contact Person: Jacob Evans Email: jevans@civiresources.com

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 25688 Initial Form 27 Document #: 403204018

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other:

SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION Facility ID: 470330 API #: County Name: WELD  
Facility Name: KAWAKAMI FACILITY 63N67W 35NWNE Latitude: 40.188674 Longitude: -104.856998  
\*\* correct Lat/Long if needed: Latitude: Longitude:  
QtrQtr: NWNE Sec: 35 Twp: 3N Range: 67W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SC Most Sensitive Adjacent Land Use Cropland  
Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

**Other Potential Receptors within 1/4 mile**

There is surface water within 1/4 of a mile: Beeman Ditch is 305-ft W.  
General Purpose Well (DWR Receipt 9060523, Permit 10977-R) approx 165-ft to the S is the nearest permitted water well. Well was constructed to 58-ft, static water level of 10-ft. Residential Well (DWR Receipt 0901273, Permit 16071-) is approx 685-ft to the N. Well was not constructed. The planned depth was 40-ft, no static water level recorded. General Purpose Well (DWR Receipt # 9060522, Permit 10976-R) is approx 1155-ft SE. Well was constructed to 52-ft, no static water level recorded.  
Groundwater less than 20 ft is expected at the disturbance location.  
This location is within 1/4 mile of a Mule Deer Migration Corridor. Per consultation with the CPW, Crestone will make every effort to schedule operations outside the mule deer winter season (Dec 1 - Apr 30). If operations must extend into the mule deer winter season, operations will be restricted to 2 hours post-sunrise to 2 hours pre-sunset between Dec 1 - Apr 30

**SITE INVESTIGATION PLAN**

**TYPE OF WASTE:**

- E&P Waste
- Other E&P Waste
- Non-E&P Waste
- Produced Water
- Workover Fluids
- Oil
- Tank Bottoms
- Condensate
- Pigging Waste
- Drilling Fluids
- Rig Wash
- Drill Cuttings
- Spent Filters
- Pit Bottoms
- Other (as described by EPA)

**DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
No	SOILS	N/A	Laboratory Analytical

**INITIAL ACTION SUMMARY**

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

A site investigation will be conducted pursuant to COGCC rule 911 at the KAWAKAMI 63N67W 35NWNE MULTI WELL PAD (336343) oil and gas location pertaining to the abandonment of the Kawakami 31-24 wellhead line. Flowline is approximately 490-ft. See site map exhibit for details.

**PROPOSED SAMPLING PLAN**

**Proposed Soil Sampling**

Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Two (2) grab confirmation soil samples were collected for analysis by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons), organic compounds in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. One (1) stockpile sample was collected for laboratory analysis of Table 915-1 BTEX, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, and TPH C6-36.

**Proposed Groundwater Sampling**

Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Proposed Surface Water Sampling**

Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Additional Investigative Actions**

Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

# SITE INVESTIGATION REPORT

## SAMPLE SUMMARY

### Soil

Number of soil samples collected 3  
Number of soil samples exceeding 915-1 0  
Was the areal and vertical extent of soil contamination delineated? Yes  
Approximate areal extent (square feet) 0

### NA / ND

ND Highest concentration of TPH (mg/kg) \_\_\_\_\_  
-- Highest concentration of SAR 0.748  
BTEX > 915-1 No  
Vertical Extent > 915-1 (in feet) 0

### Groundwater

Number of groundwater samples collected 0  
Was extent of groundwater contaminated delineated? No  
Depth to groundwater (below ground surface, in feet) \_\_\_\_\_  
Number of groundwater monitoring wells installed \_\_\_\_\_  
Number of groundwater samples exceeding 915-1 \_\_\_\_\_

Highest concentration of Benzene (µg/l) \_\_\_\_\_  
Highest concentration of Toluene (µg/l) \_\_\_\_\_  
Highest concentration of Ethylbenzene (µg/l) \_\_\_\_\_  
Highest concentration of Xylene (µg/l) \_\_\_\_\_  
Highest concentration of Methane (mg/l) \_\_\_\_\_

### Surface Water

0 Number of surface water samples collected  
0 Number of surface water samples exceeding 915-1  
If surface water is impacted, other agency notification may be required.

## OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) \_\_\_\_\_ Volume of liquid waste (barrels) \_\_\_\_\_

Is further site investigation required?

A site assessment will be completed prior to November 30, 2024 to ensure stockpile material used as backfill is under ECMC standards. A grab soil sample will be collected at the backfill location for analysis of Table 915-1 organics, TPH C6-36, EC, SAR, pH, and boron. Field screening will also take place at each 250' section of ABIP flowline. Field work is still pending.

## REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

### SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

There are no impacts above ECMC standards.

### REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

No remediation is proposed.

### Soil Remediation Summary

**In Situ**

- \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Air sparge / Soil vapor extraction
- \_\_\_\_\_ Natural Attenuation
- \_\_\_\_\_ Other \_\_\_\_\_

**Ex Situ**

- \_\_\_\_\_ Excavate and offsite disposal
- \_\_\_\_\_ If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_
- \_\_\_\_\_ Name of Licensed Disposal Facility or ECMC Facility ID # \_\_\_\_\_
- \_\_\_\_\_ Excavate and onsite remediation
- \_\_\_\_\_ Land Treatment
- \_\_\_\_\_ Bioremediation (or enhanced bioremediation)
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Other \_\_\_\_\_

**Groundwater Remediation Summary**

- \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Air sparge / Soil vapor extraction
- \_\_\_\_\_ Natural Attenuation
- \_\_\_\_\_ Other \_\_\_\_\_

**GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

# REMEDIATION PROGRESS UPDATE

## PERIODIC REPORTING

### Approved Reporting Schedule:

Quarterly     Semi-Annually     Annually     Other

### Request Alternative Reporting Schedule:

Semi-Annually     Annually     Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

**Report Type:**     Groundwater Monitoring     Land Treatment Progress Report     O&M Report  
 Other

## Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

The General Liability coverage within the Civitas Resources insurance program includes coverage for bodily injury, property damage, and pollution clean-up costs arising from qualifying pollution events of a sudden and accidental nature subject to a \$1,000,000 per occurrence limit and \$2,000,000 aggregate limit. The Civitas Resources insurance program includes Excess Liability coverage of \$110,000,000 per occurrence and in the aggregate which sits over the sudden and accidental pollution within the General Liability coverage. It is the opinion of Civitas Resources that this total tower of limit is adequate to address the costs of remediation associated with any qualifying pollution event.

Operator anticipates the remaining cost for this project to be: \$ 5000

## WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

Compliant with Rule 913.h.(1).

Compliant with Rule 913.h.(2).

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? Yes

Does the previous reply indicate consideration of background concentrations? No

Does Groundwater meet Table 915-1 standards? Yes

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeded program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with ECMC 1000 Series Rules.

Is the described reclamation complete? Yes

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? No

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? No

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 10/24/2022

Actual Spill or Release date, or date of discovery. \_\_\_\_\_

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/10/2022

Proposed site investigation commencement. 11/10/2022

Proposed completion of site investigation. 11/30/2024

### REMEDIAL ACTION DATES

Proposed start date of Remediation. \_\_\_\_\_

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

Assessment pending and will be completed prior to September 15, 2024.

**OPERATOR COMMENT**

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jacob Evans

Title: Environmental Advisor

Submit Date: 08/28/2024

Email: jevans@civiresources.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Taylor Robinson

Date: 10/22/2024

Remediation Project Number: 25688

**COA Type**

**Description**

0 COA	

**ATTACHMENT LIST**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num**

**Name**

403904198	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403966607	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 2 Files

**General Comments**

**User Group**

**Comment**

**Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)