

From: [Jenkins - DNR, Steve](#)
To: [Deronde, Greg \[PDC Energy\]](#)
Cc: [RBUARORegulatory](#); [Lindsey, Michael \[RigUp\]](#)
Subject: **[**EXTERNAL**]** Re: Cuykendall 24-7 (123-10357) Re-Entry
Date: Tuesday, November 19, 2024 10:30:14 AM

Be aware this external email contains an attachment and/or link.

Ensure the email and contents are expected. If there are concerns, please submit suspicious messages to the Cyber Intelligence Center using the Report Phishing button.

Greg, you are approved as requested.
Steve

On Tue, Nov 19, 2024 at 10:24 AM Deronde, Greg [PDC Energy]
<Greg.Deronde@chevron.com> wrote:

Steve,

We are currently re-entering the Cuykendall 24-7. We have holes in the surface casing at around 15'. We have attempted to cement off the holes three times and have been unsuccessful. We would like to run a 7" liner down to 294' (SC shoe at 266') and cement the liner to surface, then proceed with our Re-Entry.

Thanks,

Greg DeRonde

WIT Engineer

greg.deronde@pdce.com

Rockies Business Unit

Chevron U.S.A. Inc.

2115 117th Avenue

Greeley, CO 80634

720-315-2038

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



C 720.846.8066 | F 303.894.2109

1120 Lincoln Street, Suite 801, Denver, CO 80203

Your_steve.jenkins@state.co.us | www.colorado.gov/ecmc