



CEMENT | FLUID | INFRASTRUCTURE SERVICES

WWW.MAGNUMSERVICES.COM



## Post Job Report

Prepared for CIVITAS RESOURCES

Grimm Motocross 4-65 23- 24 3BH

API #05-005-07572

Surface Casing Cement

July 11, 2025

#### Disclaimer and Confidentiality Statement

This report and all accompanying materials, are confidential and intended solely for the use of the individual or entity to whom they are addressed. The interpretations provided by the Magnum Cementing Services Technical Team are based on available data and best practices at the time of reporting. If you are not the intended recipient, you are hereby notified that any disclosure, copying, distribution, or use of this information is strictly prohibited. If you have received this report in error, please notify the sender immediately and delete it from your system. Magnum Cementing Services assumes no responsibility for decisions made based on the contents of this report. The final use and application of the information contained herein remain the sole responsibility of the Customer.

## US Treatment Report



**Customer:** CIVITAS RESOURCES  
**Rep:** Danny Herrera  
**Supervisor:** EVAN WHITE

**Rig:** Patterson 345  
**Well:** Grimm Motocross 4-65 23-24 3BH  
**UWI:** Grimm Motocross 4-65 23-24 3BH  
**Surface:** Grimm Motocross 4-65 23-24 3BH

**Job #:** JOB00213965  
**Job Date:** 11-Jul-25  
**Time Requested:** 20:00  
**Time Arrived:** 19:00  
**Time Released:** 2:30

**Job Type:** US Primary

Casing-Surface

1655.2 sk MAG S 13.3 + 0.10% MCDF-P + 1.00% MCLC-2 + 0.10% MCLC-F

Yield: 1.46 ft<sup>3</sup>/sk = 430.4bbls      Mix Water: 7.05 gal/sk = 277.84 bbl

BHST (F)	151	Surface Casing Size (in)	9.625	Surface Casing Grade	J-55
Surface Casing Weight (lb/ft)	36	Collapse Csg Pressure (psi)	2020	Float Depth (ft)	3863
Funnel Vis (sec/qt)	TBD	Max Csg Pressure (psi)	3520	Max Pressure (psi)	2500
Mud Density (lb/gal)	9.3	Mud Type	FW	Plug Size (in)	9 5/8
Plug Type	Rig Supplied	TMD (ft)	3907	TVD (ft)	3588
		Total Casing (ft)	3897		

Treatment Info:      Sacks Used: 1655.2      Sacks Not Used: 0

Preflush: 5bbls Fresh Water & 10bbls MAG Mark & 10bbls Fresh Water

	Circulation Time: 0.5
Slurry Temp: 80	Bulk Sample: Yes
Water Temp: 70	Water Sample: Yes
Bulk Temp: 77	Slurry Sample: Yes
Air Temp: 70	Air Pressure
Slurry Returns: 25 Plug Bumped: Yes	Pump Out Lines: No      Float Held: Yes
Cement Class: OWG	Humidity:      Precipitation:

Displace: 298.6bbls Fresh Water

**Further Blend Details:**

Prehydrated:      N/A

Additional Details (General Notes):

Time	Pressure psi	Annular Pressure psi	Volume Per Stage bbls	Total Stage Volume bbls	Rate bbls/mi n	Treatment Detail
20:00	0.00					Arrive on Location
22:00	0.00					Safety Meeting
22:24	100.00			5	3.5	Fill Lines - Fresh Water
22:25	1,000.00					Start Pressure Test
22:29	2,800.00					End Pressure Test
22:30	140.00			10	3.5	Pump Preflush - Mag Mark
22:33	170.00			10	3.5	Pump Preflush - Fresh Water

22:37	300.00			430	7	Pump Slurry - Mag S 13.3
23:39	0.00					Stop Pumping
23:40	0.00					Drop Plug
23:42	1,000.00		280	280	7.5	Displace - Fresh Water
00:24	1,000.00		18.6	298.6	3.5	Decrease Rate - Fresh Water
00:29	1,550.00					Bump Plug
00:31	0.00					Check Floats - 1.5BBL Back
00:33	1,550.00					Start Pressure Test - Casing Test
01:05	0.00					End Pressure Test
01:15	0.00					Rig Out
01:30	0.00					Wash Up Truck
02:30	0.00					Leave Location



Customer: Civitas

Date: July 12/25

Ticket: 213695

Location: Grimm Motocross 4-65 23-24 3BH

Well Name: Grimm Motocross 4-65 23-24 3BH

Job Type: Surface

Magnum Unit #: 1507

