

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
404265837

Receive Date:
07/31/2025

Report taken by:
Kari Brown

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECOM is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>PDC ENERGY INC</u>	Operator No: <u>69175</u>	Phone Numbers
Address: <u>1099 18TH STREET SUITE 1500</u>		Phone: <u>(970) 278-6934</u>
City: <u>DENVER</u> State: <u>CO</u> Zip: <u>80202</u>		Mobile: <u>()</u>
Contact Person: <u>Erica Zuniga</u>	Email: <u>ericazuniga@chevron.com</u>	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 36144 Initial Form 27 Document #: 403848534

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>SPILL OR RELEASE</u>	Facility ID: <u>486753</u>	API #: _____	County Name: <u>WELD</u>
Facility Name: <u>Wilson IC Pad</u>	Latitude: <u>40.259941</u>	Longitude: <u>-104.959740</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NWNW</u>	Sec: <u>1</u>	Twp: <u>3N</u>	Range: <u>68W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Crop/agriculture

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

Surface Water within 1/4 mile- unnamed irrigation ditch 659' SW; unnamed creek 900' NE
Occupied Buildings within 1/4 mile- residence 990' S
Wetlands within 1/4 mile- freshwater emergent wetland 900' NE

No other potential receptors are located within 1/4 mile of the Site. Above distances are approximations.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste** **Other E&P Waste** **Non-E&P Waste**
- Produced Water Workover Fluids
- Oil Tank Bottoms
- Condensate Pigging Waste
- Drilling Fluids Rig Wash
- Drill Cuttings Spent Filters
- Pit Bottoms
- Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	Undetermined	MWs and laboratory data
Yes	SOILS	10' x 20' x 22'	Confirmation Soil Sampling

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On 4/20/2024, an unknown amount of an oil/water fluid mix daylighted from the subsurface from a buried dump line. The facility was shut-in and clean-up operations commenced. Hydrovac trucks were used to remove approximately 120 cubic yards of impacted soil to a depth of approximately 22 feet below ground surface.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

On 4/22/24 a waste characterization sample was collected and analyzed for ECMC Table 915-1 constituents at Summit Scientific in Golden, Colorado. On 4/26/24, seven soil borings were advanced around the release area to delineate the extent of impacted soil. These borings were completed as 1-inch diameter monitoring wells. Soil boring samples at various depths were submitted to Origins Laboratory, Inc for 915-1 analysis and exhibited several exceedances. See attached figures for locations.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

On 4/26/24, seven soil borings were advanced around the release area to delineate the extent of impacted groundwater. These borings were completed as 1-inch diameter monitoring wells. Groundwater samples were collected on 4/29/2024 from 5 of the 7 monitoring wells that had sufficient water and were submitted to Origins Laboratory, Inc in Denver, Colorado for ECMC table 915-1 Organic Compounds in Groundwater constituent analysis. See attached figures for locations. Laboratory results indicated exceedances of ECMC Table 915 standards in all monitoring wells sampled. Operator intends to install 7 more monitoring wells as well as re-drill MW-6 and MW-7 to further delineate the extent of impacts to groundwater.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 4
Number of soil samples exceeding 915-1 4
Was the areal and vertical extent of soil contamination delineated? No
Approximate areal extent (square feet) 200

NA / ND

ND Highest concentration of TPH (mg/kg) _____
-- Highest concentration of SAR 1.61
BTEX > 915-1 No
Vertical Extent > 915-1 (in feet) 22

Groundwater

Number of groundwater samples collected 18
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet) 19
Number of groundwater monitoring wells installed 18
Number of groundwater samples exceeding 915-1 10

-- Highest concentration of Benzene (µg/l) 9680
-- Highest concentration of Toluene (µg/l) 5520
-- Highest concentration of Ethylbenzene (µg/l) 526
-- Highest concentration of Xylene (µg/l) 2050
NA Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

Is further site investigation required?

Two additional monitoring wells were installed to delineate the extent of soil and groundwater impacts to the east. These wells were installed on June 13, 2025.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Approximately 120 cubic yards (CY) of impacted soil were hydrovacced and transported offsite for disposal under PDC manifest to Republic Services Tower Road landfill in Commerce City, CO in accordance with Rules 905 and 906. Copies of the waste manifests are available upon request.

REMEDICATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Immediately after the release was discovered, hydrovac crews initiated fluid and impacted soil removal in the affected area. Approximately 120 CY of petroleum-impacted soil were excavated and transported offsite for disposal.

Soil that had visual and olfactory indication of contamination was excavated and removed from site; however, residual soil impacts remain at the site as indicated by laboratory data for the 18 monitoring wells that have been installed. Further, groundwater impacts have been observed in 10 of the 18 monitoring wells. The attached Tables 1–6 and Figures 1-8 summarize the soil and groundwater impacts. The boring logs and laboratory reports are provided as attachments.

Four additional POC monitoring wells (MW-15 through MW-18) were installed January 31, 2025. Soil analytical results were reported with all organic compounds in compliance with Table 915-1 standards. Soil samples collected from three borings (MW-15, MW-17 and MW-18) were reported with elevated pH. Soil analytical results from MW-15 through MW-18 were reported with elevated concentrations of constituents including arsenic and barium. Find additional details in the attached groundwater and drilling report.

Further delineation of hydrocarbons and inorganics in soil and groundwater impacts is the next phase of proposed activities.

Soil Remediation Summary

<input type="checkbox"/> In Situ	<input checked="" type="checkbox"/> Ex Situ
_____ Bioremediation (or enhanced bioremediation)	Yes Excavate and offsite disposal
_____ Chemical oxidation	If Yes: Estimated Volume (Cubic Yards) _____ 120
_____ Air sparge / Soil vapor extraction	Name of Licensed Disposal Facility or ECMC Facility ID # _____
_____ Natural Attenuation	No Excavate and onsite remediation
_____ Other _____	_____ Land Treatment
	_____ Bioremediation (or enhanced bioremediation)
	_____ Chemical oxidation
	_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Eighteen groundwater monitoring wells have been installed at the site, and two additional wells were recently installed.

Second quarter 2025 groundwater sampling was completed at the location on April 17, 2025. Eighteen monitoring wells (MW-1 through MW-13, HA-14, and MW-15 through MW-18) were sampled and submitted to PACE Analytical Laboratory for analysis of benzene, toluene, ethylbenzene, total xylenes (BTEX), naphthalene, 1,2,4- trimethylbenzene (TMB), and 1,3,5-TMB by EPA Method 8260B and Chloride ion and Sulfate ion by EPA Method 9056A and Total Dissolved Solids (TDS) by Method 2540 C-2011. MW-2 and MW-5 contained insufficient groundwater for analysis of inorganic compounds.

The laboratory analytical results indicate that dissolved phase organic constituents were compliant with their respective ECMC Table 915-1 standards in 10 of 18 wells sampled. Eight monitoring wells were reported with concentrations of organic compounds that exceeded the ECMC Table 915-1 standards; seven wells exceeded the standard of 5 ug/L for benzene, five wells exceeded the standard of 560 ug/L for toluene, three wells exceeded the standard of 1,400 ug/L for xylenes, five wells exceeded the standard of 67 ug/L for 1,2,4 trimethylbenzene, and four wells exceeded the standard of 67 ug/L for 1,3,5 trimethylbenzene. The groundwater analytical data are summarized in Table 5 and Table 6. The site location is illustrated on Figure 1, monitoring well locations are illustrated on Figure 2, groundwater elevations are illustrated on Figure 3, and groundwater chemistry is illustrated on Figure 4 through Figure 7.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report

Other Remediation progress _____

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator does not have site-specific financial assurance for this project; however, Operator has inactive well, blanket, and surface bonding including Surety IDs 106077122, 106473808, and 106473820, as well as commercial general liability and/or umbrella/excess insurance meeting the requirements of Rule 705.b. Operator does not anticipate making an insurance claim for this project.

- Assessment activities as outlined herein are proposed.
- Advance additional soil borings and complete each as a monitoring well as needed.
- Complete laboratory analyses on soil
- Complete laboratory analyses of groundwater samples (quarterly) from the wells.
- Prepare and submit quarterly groundwater monitoring reports.

Costs included herein are estimates only and may change over time based on numerous factors. Accordingly, Operator makes no guarantees as to the accuracy of such cost estimates, thus providing an estimate for the next year below.

Operator anticipates the remaining cost for this project to be: \$ 50000 _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

No beneficial use

Volume of E&P Waste (solid) in cubic yards _____ 120

E&P waste (solid) description Hydrocarbon impacted soil

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: Republic Services Tower Road Landfill, Commerce City, CO

Volume of E&P Waste (liquid) in barrels _____ 0

E&P waste (liquid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

Compliant with Rule 913.h.(1).

Compliant with Rule 913.h.(2).

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? No

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? No

Is additional groundwater monitoring to be conducted? Yes

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be conducted in accordance with COGCC 1004 Series Rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim Final

Did the Surface Owner provide the seed mix? No

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? No

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/22/2024

Actual Spill or Release date, or date of discovery. 04/20/2024

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/20/2024

Proposed site investigation commencement. 04/22/2024

Proposed completion of site investigation. 06/30/2025

REMEDIAL ACTION DATES

Proposed start date of Remediation. 04/20/2024

Proposed date of completion of Remediation. 09/30/2027

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This form updates the ECMC with data collected during the Q1 2025 and Q2 2025 groundwater sampling at the Wilson IC Pad location, which was completed on January 17 & 31, 2025, and April 17, 2025, respectively. Boring/Well construction logs have also been included from the installation of MW-15 through MW-18 on January 31, 2025.

Operator was informed by the laboratory that the sample holding times were exceeded for various Table 915-1 constituents. Because not all analytes would be outside of holding times, the lab ran the samples for the full Table 915-1 suite. The full laboratory report (Report) is being transmitted to ECMC for transparency. The Report's case narrative identifies which constituents were run outside of the required holding times. The Report's note column also identifies the impacted constituents. Operator will not be relying on any results associated with a constituent that was outside of the required holding time. The Method 300 analysis (chloride and sulfate) were analyzed outside of method hold time due to delays at Summit Scientific Laboratory for groundwater samples collected during groundwater sampling on January 17, 2025 and drilling activities on January 31, 2025.

Additional POC monitoring wells (MW-19 and MW-20) were installed East of MW-16 and MW-17 on June 13, 2025. Data from the monitoring well installation is being reviewed and prepared into a report containing boring/well construction logs, soil table, and map. This data will be provided on the next Supplemental Form 27 update.

Pursuant to Rule 913.e, quarterly reporting will continue for the location until data indicates no further action is warranted.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Chris Lattes

Title: Consultant

Submit Date: 07/31/2025

Email: chrisl@fremontenv.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Kari Brown

Date: 02/04/2026

Remediation Project Number: 36144

COA Type

Description

0 COA	
-------	--

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num	Name
404265837	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
404265959	LABORATORY ANALYTICAL REPORT
404265963	LABORATORY ANALYTICAL REPORT
404265975	LABORATORY ANALYTICAL REPORT
404286851	MONITORING REPORT
404532277	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 6 Files

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)