



Re: State Antelope U41-Y44-30HNB PA (API 05-123-38588)

From Jenkins - DNR, Steve <steve.jenkins@state.co.us>

Date Mon 2/16/2026 8:52 AM

To Daniel Bolton <dbolton@civiresources.com>

Cc Matt Thome <mthome@civiresources.com>; TJ Hanneman <thanneman@civiresources.com>; Randy Williams <rwilliams@civiresources.com>; Dave Magruder <dmagruder@civiresources.com>; Adam Conry <aconry@civiresources.com>; Amanda Flinn <aflinn@civiresources.com>; Regulatory <regulatory@civiresources.com>

Daniel et al:

You are approved as requested.

Steve

On Mon, Feb 16, 2026 at 8:38 AM Daniel Bolton <dbolton@civiresources.com> wrote:

Good morning, Steve. While working on the subject line PA, we have found our tubing to be stuck, we have tried fishing/jarring and have since made external wash over and cut runs. Currently, our top of fish is about 5906' where we have performed our last cut. With your approval, we would request setting our CIBP above the TOF at about 5875' and continuing the PA per the 6NOI. Thank you for the consideration. Attached is the 6NOI for reference.

Daniel Bolton

Production Engineer

Cell: 303-594-0102

555 17th Street | Suite 3300 | Denver, CO | 80202

www.civitasresources.com | NYSE: CIVI



Stephen C. Jenkins, PE

Northeast Area Engineer



C 720.846.8066 | F 303.894.2109

1120 Lincoln Street, Suite 801, Denver, CO 80203

Steve.Jenkins@state.co.us | <https://ecmc.colorado.gov/>

