

Report Printed on: JUN-02-15 15:45:03

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: FT Target EMW: LBS/GAL Actual EMW: LBS/GAL
 Number of Times Tests Conducted: Mud Weight When Test was Conducted: LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 None

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 None

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	4096 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
01:00						CREW STAYED ON LOCATION FROM PRIOR WELL Waag 21	
01:00						ALL EO'S OFF DUTY WELLSITE	
11:00						ALL EO'S BACK ON DUTY	
11:02						PRE-RIG UP SAFETY MEETING	
11:05						STAB HEAD, MAKE UP TOP CONNECTION TO WELLHEAD	
11:10						PRE-JOB SAFETY MEETING	
11:20	19	0	1.2	2	H2O	LOAD LINES, FRESH WATER	
11:22	4096	0	0	0	H2O	PRESSURE TEST HARD LINES	
11:25	96	0	4.9	10	H2O	FRESH WATER w/ DYE SPACER	
11:28	0	0	0	0	CEMENT	BATCH UP CEMENT SLURRY 14.5#	
11:36	139	0	4.1	50	CEMENT	390sks TYPE III @ 14.5# CEMENT SLURRY	
11:54	169	0	4.1	47.9	CEMENT	390sks TYPE III @ 14.5# CEMENT SLURRY	
12:07	0	0	0	0	CEMENT	SHUT DOWN, DROP TOP PLUG	
12:12	196	0	6.4	30	H2O	FRESH WATER DISPLACEMENT	
12:19	329	0	6.4	25	H2O	FRESH WATER DISPLACEMENT	
12:22	349	0	2.2	9.9	H2O	SLOW RATE, FRESH WATER DISPLACEMENT	
12:27	1069	0	0	0	H2O	BUMP PLUG 500 psi OVER FINAL LIFT PRESSURE	
12:29	1069	0	0	0	H2O	TEST FLOATS, BLEED OFF PRESSURE	
12:30	0	0	0	0	H2O	FLOATS HELD, 1/4 bbls FLOWED BACK	
12:32						SHUT DOWN, TURNED WELL BACK OVER TO RIG	
12:34						POST-JOB SAFETY MEETING, RIG DOWN	
12:39						WASH UP RIG'S CELLAR PUMPS	
12:46						SHUT DOWN	
						16 bbls OF CEMENT BACK TO SURFACE	
						TOP OF LEAD CEMENT @ SURFACE	
						THANK YOU FOR YOUR SAFE WORK, GOOD COMMUNICATION & COOPERATION !!!!! DANIEL & THE CREW	
13:45						POST-JOB CONVOY SAFETY MEETING	
14:00						DEPART LOCATION	
15:00						ARRIVE BACK ON BHI YARD	

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	1069	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	16	172.8	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	