

**FORM INSP**  
Rev 05/11

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:  
01/05/2016  
Document Number:  
684900391  
Overall Inspection:  
**ACTION REQUIRED**

**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	331351	331351	Pesicka, Conor	<input type="checkbox"/>	

**Operator Information:**

OGCC Operator Number:	<u>10261</u>
Name of Operator:	<u>BAYSWATER EXPLORATION AND PRODUCTION LLC</u>
Address:	<u>730 17TH ST STE 610</u>
City:	<u>DENVER</u> State: <u>CO</u> Zip: <u>80202</u>

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED
- INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

**Contact Information:**

Contact Name	Phone	Email	Comment
Blyth, Tom	(303) 893-2503	tblyth@bayswater.us	All inspections

**Compliance Summary:**

QtrQtr: NENE Sec: 15 Twp: 5N Range: 65W

Insp. Date	Doc Num	Insp. Type	Insp Status	Satisfactory /Action Required	PA P/F/I	Pas/Fail (P/F)	Violation (Y/N)
06/25/2015	668703232			SATISFACTORY			No

**Inspector Comment:**

**Related Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
260809	WELL	PR	03/01/2014	OW	123-20546	CARLSON HA 41-15	TA	<input checked="" type="checkbox"/>
442179	WELL	DG	10/07/2015		123-41709	Carlson J-15-16HN	DG	<input type="checkbox"/>
442180	WELL	DG	07/09/2015		123-41710	Carlson B-15-16HC	DG	<input type="checkbox"/>
442181	WELL	DG	07/10/2015		123-41711	Carlson C-15-16HN	DG	<input type="checkbox"/>
442182	WELL	DG	10/07/2015		123-41712	Carlson K-15-16HC	DG	<input type="checkbox"/>
442183	WELL	DG	07/15/2015		123-41713	Carlson E-15-16HC	DG	<input type="checkbox"/>
442184	WELL	DG	07/11/2015		123-41714	Carlson D-15-16HN	DG	<input type="checkbox"/>
442185	WELL	DG	10/08/2015		123-41715	Carlson L-15-16HN	DG	<input type="checkbox"/>
442186	WELL	DG	07/15/2015		123-41716	Carlson F-15-16HN	DG	<input type="checkbox"/>
442189	WELL	DG	07/17/2015		123-41717	Carlson H-15-16HC	DG	<input type="checkbox"/>
442190	WELL	DG	07/16/2015		123-41718	Carlson G-15-16HN	DG	<input type="checkbox"/>
442191	WELL	DG	10/06/2015		123-41719	Carlson I-15-16HN	DG	<input type="checkbox"/>
442192	WELL	DG	07/09/2015		123-41720	Carlson A-15-16HN	DG	<input type="checkbox"/>

**Equipment:**

Location Inventory

Special Purpose Pits: _____	Drilling Pits: _____	Wells: <u>13</u>	Production Pits: _____
Condensate Tanks: _____	Water Tanks: <u>5</u>	Separators: <u>7</u>	Electric Motors: _____
Gas or Diesel Mortors: _____	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: _____
Electric Generators: _____	Gas Pipeline: _____	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: <u>3</u>	VOC Combustor: _____	Oil Tanks: <u>7</u>	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

**Location**

**Lease Road:**

Type	Satisfactory/Action Required	comment	Corrective Action	Date

**Signs/Marker:**

Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date
TANK LABELS/PLACARDS	ACTION REQUIRED	No capacity contents on either tank. No placard on produced water tank.	Install sign to comply with rule 210.	03/07/2016
BATTERY	SATISFACTORY			
WELLHEAD	SATISFACTORY	No sign at wellhead. Likely due to construction. Remember to reinstall.		

Emergency Contact Number (S/AR): SATISFACTORY Corrective Date: \_\_\_\_\_

Comment: No emergency number at wellhead, but there is one at battery.

Corrective Action: \_\_\_\_\_

**Good Housekeeping:**

Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date
UNUSED EQUIPMENT	SATISFACTORY	Unused equipment there likely as result of construction		

**Spills:**

Type	Area	Volume	Corrective action	CA Date
<input type="checkbox"/> Multiple Spills and Releases?				

**Fencing/:**

Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date

**Equipment:**

Type: Emission Control Device	# 1	Satisfactory/Action Required: SATISFACTORY
Comment	Pilot off while SI	
Corrective Action	Date:	

Type: Horizontal Heated Separator	# 1	Satisfactory/Action Required:	SATISFACTORY
Comment			
Corrective Action			Date:
Type: Plunger Lift	# 1	Satisfactory/Action Required:	SATISFACTORY
Comment			
Corrective Action			Date:
Type: Bird Protectors	# 2	Satisfactory/Action Required:	SATISFACTORY
Comment			
Corrective Action			Date:

**Facilities:**  New Tank Tank ID: \_\_\_\_\_

Contents	#	Capacity	Type	SE GPS
PRODUCED WATER	1	100 BBLS	FIBERGLASS AST	40.403270,-104.640850
S/AR	SATISFACTORY		Comment:	
Corrective Action:			Corrective Date:	

Paint

Condition	Adequate
Other (Content) _____	
Other (Capacity) _____	
Other (Type) _____	

Berms

Type	Capacity	Permeability (Wall)	Permeability (Base)	Maintenance
Metal	Adequate	Walls Sufficient	Base Sufficient	Adequate
Corrective Action			Corrective Date	
Comment				

**Facilities:**  New Tank Tank ID: \_\_\_\_\_

Contents	#	Capacity	Type	SE GPS
CRUDE OIL	1	300 BBLS	STEEL AST	40.403270,-104.640850
S/AR	SATISFACTORY		Comment:	
Corrective Action:			Corrective Date:	

Paint

Condition	Adequate
Other (Content) _____	
Other (Capacity) _____	
Other (Type) _____	

Berms

Type	Capacity	Permeability (Wall)	Permeability (Base)	Maintenance
Metal	Adequate	Walls Sufficient	Base Sufficient	Adequate
Corrective Action			Corrective Date	
Comment				

**Venting:**

Yes/No	NO
Comment	

<b>Flaring:</b>			
Type	Satisfactory/Action Required		
Comment:			
Corrective Action:		Correct Action Date:	

**Predrill**

Location ID: 331351

**Site Preparation:**  
 Lease Road Adeq.: \_\_\_\_\_ Pads: \_\_\_\_\_ Soil Stockpile: \_\_\_\_\_

**S/AR:** \_\_\_\_\_  
 Corrective Action: \_\_\_\_\_ Date: \_\_\_\_\_ CDP Num.: \_\_\_\_\_

**Form 2A COAs:**

Group	User	Comment	Date
OGLA	andrewsd	Operator shall provide notice to COGCC 48 hours prior to commencing construction of this Oil and Gas Location via Form 42. Please note that this notice is now required under Rule 316C.c.	06/16/2015

**S/AR:** \_\_\_\_\_ **Comment:** \_\_\_\_\_

**CA:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Wildlife BMPs:**

BMP Type	Comment
Traffic control	Access Road: The access road will be constructed to accommodate local emergency vehicles. This road will be maintained for access at all times. Bayswater is utilizing the existing Access Road off of Fern Ave. to reduce the impact on the neighboring houses and lesson any construction activity. Traffic will be routed to minimize local interruption. Traffic activity concerns and routing have been noted in the Surface Damage and Release Agreement between Bayswater and the landowner. Access from the south is preferred as it is the least populated area of the surrounding neighborhood and has a direct route to business route 34 and also State Highway 34.
General Housekeeping	Visual Impacts: Equipment, regardless of construction date, which are observable from any public highway shall be painted with uniform, non-contrasting, non-reflective color tones (similar to the Munsell Soil Color Coding System), and with colors matched to, but slightly darker than, the surrounding landscape.  Maintain appearance with garbage clean-up; a trash bin will be located on site to accumulate waste by the personnel drilling the wells. Site will have unused equipment, trash and junk removed immediately. Operator shall keep the Surface Use Area as well as any roads or other areas used by Operator safe and in good order, including control of noxious weeds litter and debris.
Storm Water/Erosion Control	Use water bars, and other measures to prevent erosion and non-source pollution. Implement and maintain BMPs to control storm water runoff in a manner that minimizes erosion, transport of sediment offsite, and site degradation. Co-locate gas and water gathering lines whenever feasible, and mitigate any erosion problems that arise due to the construction of any pipeline(s).
Community Outreach and Notification	Operator plans to have a neighborhood meeting to make sure that all concerns are addressed and to let owners know they can call if they have any complaints. Operator will also provide a toll-free hotline to all Building Unit Owners in the area if they have any complaints.
Final Reclamation	Within 90 days subsequent to the time of plugging and abandonment of the entire site, superfluous debris and equipment shall be removed from the site. The Operator shall restore the surface of the Land affected by such terminated operations as near as possible to the previous state that existed prior to operations.

Odor mitigation	<p>Equipment shall be operated in such a manner that odors and dust do not constitute a nuisance or hazard to public welfare.</p> <p>Oil and gas operations shall be in compliance with the Department of Public Health and Environment, Air Quality Control Commission, Regulation No. 2 Odor Emission, 5 C.C.R. 1001-4, Regulation No. 3 (5 C.C.R. 1001-5), and Regulation No. 7 Section XVII.B.1 (a-c) and Section XII.</p>
Construction	<p>Guy line anchors: All guy line anchors shall be brightly marked pursuant to Rule 604.c.(2)Q.</p> <p>Berm Construction- Tanks berms shall be constructed of steel rings with a synthetic or engineered liner and designed to contain 150% of the capacity of the largest tank. All berms will be visually checked periodically to ensure proper working condition.</p> <p>Operator anticipates a possible liquids pipeline along Fern Avenue in mid-2016 and thus truck traffic could then be at a minimum for oil hauling.</p> <p>Containment berms shall be constructed and designed to prevent leakage and resist degradation from erosion or routine operation. Tertiary containment, such as an earthen berm, will be installed as required for Production Facilities within 500 feet of a down gradient surface water feature. All berms will be visually checked periodically to ensure proper working condition.</p> <p>All equipment will be anchored to the extent necessary to resist flotation, collapse, lateral movement, or subsidence.</p> <p>Lighting: Lights on location will be installed to ensure safety around the site. Lights will have on/off capability. All lighting will be diverted downward and inward, and shielded so as to avoid glare on public roads and Building Units.</p>
Pre-Construction	<p>Anti-collision: Operator will perform an anti-collision evaluation of all active (producing, shut in, or temporarily abandoned) offset wellbores that have the potential of being within 150 feet of a proposed well prior to drilling operations for the proposed well. Notice shall be given to all offset operators prior to drilling.</p> <p>Identification of plugged and abandoned wells will be identified pursuant to 319.a.(5)</p>
Emissions mitigation	<p>Green Completions - Emission Control System: Test separators and associated flow lines and sand traps shall be installed to accommodate green completions techniques pursuant to COGCC Rules. In the anticipated absence of a viable gas sales line, the flowback gas shall be thermally oxidized in an emissions control device (ECD), which will be installed and kept in operable condition for at least the first 90-days of production pursuant to CDPHE rules. This ECD shall have an adequate capacity for 1.5 times the largest flowback within a 10 mile radius, will be flanged to route gas to other or permanent oxidizing equipment and shall be provided with the equipment needed to maintain combustions where non-combustible gases are present.</p> <p>Operator is working on ROW with land owners in the area to bring a new gas sales line along Fern Ave. from the north (Arellano site), as well as working with an operator of a sales line already in place. Bayswater will connect to one of these gas sales lines as soon as practical.</p>

<p>Drilling/Completion Operations</p>	<p>A closed –loop system will be used for drilling operations.</p> <p>Blowout Prevention Equipment (“BOPE”): A double ram and annular preventer will be used during drilling. Stabbing valves shall be installed in the event of reverse circulation and shall be prior tested with low and high pressure fluid.</p> <p>Lighting: Site lighting shall be directed downward and inward and shielded so as to avoid glare on public roads and Building Units within one thousand (1000) feet where possible. Once the drilling and completion rigs leave the site, there will be no permanently installed lighting on site.</p> <p>Bradenhead Monitoring: Operator acknowledges and will comply with COGCC Policy for Bradenhead Monitoring during Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012.</p> <p>Open hole resistivity and gamma logs shall be run to describe the stratigraphy of the entire well bore and to adequately verify the setting depth of surface casing and aquifer coverage. On a multi-well pad, these open hole logs are only required on one of the first wells drilled on the pad and the Drilling Completion Report - Form 5 for every well on the pad shall identify which well was logged.</p>
<p>Interim Reclamation</p>	<p>Operator shall be responsible for segregating the topsoil, backfilling, repacking, reseeding, and recontouring the surface of any disturbed area so as not to interfere with Owner’s operations and shall reclaim such area to be returned to pre-existing conditions as best as possible with control of all weeds.</p>
<p>Material Handling and Spill Prevention</p>	<p>Leak Detention Plan: Pumper will visit the location daily and visually inspect all wellheads and fittings for leaks. Additionally, monthly documented SPCCP inspections are conducted pursuant to 40 CFR 112.</p> <p>Control of fire hazards: All material that is considered a fire hazard shall be a minimum of 25’ from the wellhead. Electrical equipment shall comply with API IRP 500 and will comply with the current national electrical code.</p> <p>Operator shall comply with state and federal laws, rules and regulations governing the presence of any petroleum products, toxic or hazardous chemicals or wastes on the Subject lands.</p>
<p>Noise mitigation</p>	<p>Baseline studies will be conducted prior to commencement of construction and dirt work, which includes both A and C scale measurements. A sound model will be developed with the drilling rig and completion operations noise signatures. Bayswater has recently acquired a new rig signature for the Frontier # 8 rig with hospital grade mufflers. This signature information is attached as OTHER. Various height sound walls will be engineered and installed where required and necessary. Temporary I-beams will be installed for walls 20’ and higher. Sound walls themselves, a combination of STC-32 and STC-25 Acoustical Barrier Blankets, will be implemented. Both drilling and completion operations will be conducted within these sound walls. 10’-16’ portable walls will be used to dampen gen-sets, if necessary, pursuant to sound model results. Additionally, sound blankets may be utilized in and around the rig floor to dampen noise from the draw works. Operator is investigating the possibility of powering the drill site by electricity.</p> <p>Operator utilizes appropriately sized sounds walls for instillation around production facility compressors to dampen noise. These walls are based on a forecasted model with the production facilities’ noise signature.</p>
<p>Dust control</p>	<p>Operator shall employ practices for control of fugitive dust caused by their operations. Bayswater has agreed to apply dust control along the length of Fern avenue between 18th St. and 24th streets. Such practices shall include but are not limited to the use of speed restrictions, regular road maintenance, restriction of construction activity during high- wind days, and silica dust controls when handling sand used in hydraulic fracturing operations. Bayswater additionally has implemented the use of traffic signs when leaving the location to remind drivers of specific routes to utilize. Additional management practices such as road surfacing, wind breaks and barriers, or automation of wells to reduce truck traffic may also be required if technologically feasible and economically reasonable to minimize fugitive dust emissions.</p>

**Planning**

Multi-well Pads are located in a manner which allows for resource extraction while maintaining the highest distances possible from the offsetting residential areas and complies with the wishes of the surface owner.

Tanks will be designed, constructed and maintained in accordance with NFPA Code 30. The tanks are visually inspected once a day for issues, and recorded inspections are conducted once a month.

Operator will continue to be in close communication with Surface Owner with respect to livestock consideration and drilling rig move in date.

A meeting with the surface owner will determine the fencing plan.

**S/AR:** \_\_\_\_\_ **Comment:** \_\_\_\_\_

**CA:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Comment:** \_\_\_\_\_

**Staking:**

**On Site Inspection (305):**

Surface Owner Contact Information:

Name: \_\_\_\_\_ Address: \_\_\_\_\_

Phone Number: \_\_\_\_\_ Cell Phone: \_\_\_\_\_

Operator Rep. Contact Information:

Landman Name: \_\_\_\_\_ Phone Number: \_\_\_\_\_

Date Onsite Request Received: \_\_\_\_\_ Date of Rule 306 Consultation: \_\_\_\_\_

Request LGD Attendance: \_\_\_\_\_

LGD Contact Information:

Name: \_\_\_\_\_ Phone Number: \_\_\_\_\_ Agreed to Attend: \_\_\_\_\_

Summary of Landowner Issues:

\_\_\_\_\_

Summary of Operator Response to Landowner Issues:

\_\_\_\_\_

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

\_\_\_\_\_

**Facility**

Facility ID: 260809 Type: WELL API Number: 123-20546 Status: PR Insp. Status: TA

**Idle Well**

Purpose:  Shut In  Temporarily Abandoned Reminder: EQUIPMENT PRESENT/DISCONNECTED

S/A/V: SATISFACTORY CA Date: \_\_\_\_\_

CA: \_\_\_\_\_

Comment: TA during construction

**Environmental**

**Spills/Releases:**

Type of Spill: \_\_\_\_\_ Description: \_\_\_\_\_ Estimated Spill Volume: \_\_\_\_\_

Comment: \_\_\_\_\_

Corrective Action: \_\_\_\_\_ Date: \_\_\_\_\_

Reportable: \_\_\_\_\_ GPS: Lat \_\_\_\_\_ Long \_\_\_\_\_

Proximity to Surface Water: \_\_\_\_\_ Depth to Ground Water: \_\_\_\_\_

**Water Well:** \_\_\_\_\_ Lat \_\_\_\_\_ Long \_\_\_\_\_  
DWR Receipt Num: \_\_\_\_\_ Owner Name: \_\_\_\_\_ GPS : \_\_\_\_\_

**Field Parameters:** \_\_\_\_\_

Sample Location: \_\_\_\_\_

Emission Control Burner (ECB): Y  
Comment: **ECD pilot off during construction**  
Pilot: OFF Wildlife Protection Devices (fired vessels): YES

**Reclamation - Storm Water - Pit**

**Interim Reclamation:**

Date Interim Reclamation Started: \_\_\_\_\_ Date Interim Reclamation Completed: \_\_\_\_\_  
Land Use: IRRIGATED  
Comment: \_\_\_\_\_

1003a. Waste and Debris removed? Pass  
CM \_\_\_\_\_  
CA \_\_\_\_\_ CA Date \_\_\_\_\_

Unused or unneeded equipment onsite? In  
CM **Unused equipment likely from construction on site**  
CA \_\_\_\_\_ CA Date \_\_\_\_\_

Pit, cellars, rat holes and other bores closed? Pass  
CM \_\_\_\_\_  
CA \_\_\_\_\_ CA Date \_\_\_\_\_

Guy line anchors marked? \_\_\_\_\_  
CM \_\_\_\_\_  
CA \_\_\_\_\_ CA Date \_\_\_\_\_

1003b. Area no longer in use? In Production areas stabilized ? Pass

1003c. Compacted areas have been cross ripped? \_\_\_\_\_

1003d. Drilling pit closed? Pass Subsidence over on drill pit? Pass  
Cuttings management: \_\_\_\_\_

1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? \_\_\_\_\_  
Production areas have been stabilized? \_\_\_\_\_ Segregated soils have been replaced? \_\_\_\_\_

**RESTORATION AND REVEGETATION**

Cropland  
Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ Perennial forage re-established \_\_\_\_\_

Non-Cropland  
Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ 80% Revegetation \_\_\_\_\_

1003 f. Weeds Noxious weeds? \_\_\_\_\_

Inspector Name: Pesicka, Conor

Comment:

Overall Interim Reclamation \_\_\_\_\_

**Final Reclamation/ Abandoned Location:**

Date Final Reclamation Started: \_\_\_\_\_ Date Final Reclamation Completed: \_\_\_\_\_

Final Land Use: IRRIGATED

Reminder: \_\_\_\_\_

Comment:

Well plugged \_\_\_\_\_ Pit mouse/rat holes, cellars backfilled \_\_\_\_\_

Debris removed \_\_\_\_\_ No disturbance /Location never built \_\_\_\_\_

Access Roads Regraded \_\_\_\_\_ Contoured \_\_\_\_\_ Culverts removed \_\_\_\_\_

Gravel removed \_\_\_\_\_

Location and associated production facilities reclaimed \_\_\_\_\_ Locations, facilities, roads, recontoured \_\_\_\_\_

Compaction alleviation \_\_\_\_\_ Dust and erosion control \_\_\_\_\_

Non cropland: Revegetated 80% \_\_\_\_\_ Cropland: perennial forage \_\_\_\_\_

Weeds present \_\_\_\_\_ Subsidence \_\_\_\_\_

Comment:

Corrective Action:  Date \_\_\_\_\_

Overall Final Reclamation \_\_\_\_\_ Well Release on Active Location  Multi-Well Location

**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Gravel	Pass	Gravel	Pass			

S/A/V: SATISFACTOR \_\_\_\_\_ Corrective Date: \_\_\_\_\_  
Y \_\_\_\_\_

Comment:

CA:

**Pits:**  NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
684900392	No contents or capacities on production tanks; no placard on produced water tank	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3754596">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3754596</a>