

HALLIBURTON

iCem[®] Service

URSA RESOURCES GROUP II LLC

For: Hans Wychgram

Date: Friday, June 10, 2016

Tompkins 31C-08-07-95 Surface

API# 05-045-22479

Sincerely,

Grand Junction Cement Engineering

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Graph Label	Date	Time	Source	DH Density (ppg)	Comb Pump Rate (bbl/min)	PS Pump Press (psi)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	6/8/2016	19:00:00	USER					ELITE # 8
Event	2	Pre-Convoy Safety Meeting	6/8/2016	21:00:00	USER					ALL HES EMPLOYEES
Event	3	Arrive At Loc	6/8/2016	22:30:00	USER					ARRIVED ON LOCATION 2 1/2 HOURS EARLY. DIDNT START CHARGING TIME UNTIL REQUESTED ON LOCATION TIME RIG RUNNING CASING UPON HES ARRIVAL
Event	4	Assessment Of Location Safety Meeting	6/8/2016	22:45:00	USER					ALL HES EMPLOYEES
Event	5	Pre-Rig Up Safety Meeting	6/8/2016	22:50:00	USER					ALL HES EMPLOYEES
Event	6	Rig-Up Equipment	6/8/2016	23:00:00	USER					1 HT-400 PUMP TRUCK (ELITE #8) 2 660 BULK TRUKS 1 F-550 PICKUP
Event	7	Crew Leave Location	6/9/2016	06:00:00	USER					COMPANY REP RELEASED CREW @ 0600 RIG PULLING CASING AND GOING BACK IN WITH DRILL PIPE
Event	8	Call Out	6/9/2016	23:00:00	USER					REQUESTED ON LOCATION TIME 0600
Event	9	Pre-Convoy Safety Meeting	6/10/2016	00:30:00	USER					ALL HES EMPLOYEES
Event	10	Arrive At Loc	6/10/2016	02:00:00	USER					ARRIVED ON LOCATION 4 HOURS EARLY RIG RUNNING CASING UPON HES ARRIVAL
Event	11	Assessment Of Location Safety Meeting	6/10/2016	03:00:00	USER					ALL HES EMPLOYEES COMPANY REP OFFERED SDS WATER TEST: TEMP: 65 PH: 7 CHLORIDES:0
Event	12	Pre-Rig Up Safety Meeting	6/10/2016	03:15:00	USER					ALL HES EMPLOYEES
Event	13	Rig-Up Equipment	6/10/2016	03:30:00	USER					1 HT-400 PUMP TRUCK (ELITE #8) 2 660 BULK TRUCKS 1 F-550 PICKUP

Event	14	Pre-Job Safety Meeting	6/10/2016	06:00:00	USER					ALL HES EMPLOYEES AND RIG CREW
Event	15	Start Job	6/10/2016	06:24:46	COM5					TD: 1815 TP: 1784 SJ: 42.7 CSG: 8 5/8 32# J-55 OH: 12 1/4 MUD WT: 9.5 PPG 16" CONDUCTOR @ 77'
Event	16	Prime Lines	6/10/2016	06:25:12	COM5	8.33	2.0	52	2.0	PRIME LINES WITH 2 BBLS FRESH WATER
Event	17	Test Lines	6/10/2016	06:26:39	COM5	8.33	0.0	3008	2.0	PRESSURE TEST OK
Event	18	Pump Fresh Water Spacer	6/10/2016	06:30:46	COM5	8.33	4.0	127	20	PUMP 20 BBL FRESH WATER SPACER
Event	19	Pump Lead Cement	6/10/2016	06:40:06	COM5	12.3	8.0	340	120.5	275 SKS VariCem 12.3 PPG 2.46 YIELD 14.17 GAL/SK LEAD CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES
Event	20	Pump Tail Cement	6/10/2016	06:58:23	COM5	12.8	8.0	270	45.6	120 SKS VriCem 12.8 PPG 2.18 YIELD 12.11 GAL/SK TAIL CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES OPERATOR ACCIDENTALLY SHUT DOWNHOLE TUB SUCTION AT THE END OF TAIL CEMENT CAUSING A FALSE DENSITY SPIKE
Event	21	Shutdown	6/10/2016	07:06:19	USER					SHUTDOWN TO DROP TOP PLUG
Event	22	Drop Top Plug	6/10/2016	07:08:04	COM5					PLUG AWAY NO PROBLEMS WASHED UP ON TOP OF THE PLUG AS PER COMPANY REP TOP PLUG WAS PROVIDED BY COMPANY REP - REMOVED PLUG FROM THE TICKET
Event	23	Pump Displacement	6/10/2016	07:09:04	COM5	8.33	8.0	510	106.0	FRESH WATER DISPLACEMENT
Event	24	Slow Rate	6/10/2016	07:24:20	COM5	8.33	4.0	400	96	SLOW RATE TO BUMP PLUG
Event	25	Bump Plug	6/10/2016	07:27:46	COM5	8.33	4.0	1221	106	PSI BEFORE BUMPING PLUG 400 BUMPED PLUG UP TO 1221 PSI
Event	26	Check Floats	6/10/2016	07:32:34	COM5					FLOATS HELD 1/2 BBL BACK TO DISPLACEMENT TANKS
Event	27	End Job	6/10/2016	07:36:38	COM5					GOOD RETURNS THROUGHOUT JOB 2 BBLS CEMENT TO SURFACE
Event	28	Pre-Rig Down Safety Meeting	6/10/2016	07:45:00	USER					ALL HES EMPLOYEES
Event	29	Rig-Down Equipment	6/10/2016	08:00:00	USER					
Event	30	Pre-Convoy Safety Meeting	6/10/2016	08:50:00	USER					ALL HES EMPLOYEES
Event	31	Crew Leave Location	6/10/2016	09:00:00	USER					THANK YOU FOR USING HALLIBURTON CEMENT DUSTIN