

HALLIBURTON

iCem[®] Service

EXTRACTION OIL & GAS-EBUS

Ft. Lupton District, CO

Date: Wednesday, September 25, 2019

Interchange A S22-30-10C Surface

Job Date: Wednesday, September 24, 2019

Sincerely,

Bryce Hinsch

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary4

2.0 Real-Time Job Summary 7

 2.1 Job Event Log7

3.0 Attachments..... 9

 3.1 Interchange A S22-30-10C.png9

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **Interchange A S22-30-10C** cement **surface** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 20 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Fort Lupton

The Road to Excellence Starts with Safety

Sold To #: 369404		Ship To #: 3901322		Quote #:		Sales Order #: 0905995018					
Customer: EXTRACTION OIL & GAS -				Customer Rep: Hans Cary							
Well Name: INTERCHANGE A			Well #: S22-30-10C		API/UWI #: 05-014-20760-00						
Field: WATTENBERG		City (SAP): BROOMFIELD		County/Parish: BROOMFIELD		State: COLORADO					
Legal Description: SW NW-10-1S-68W-2263FNL-1165FWL											
Contractor: ENSIGN DRLG				Rig/Platform Name/Num: ENSIGN 147							
Job BOM: 7521 7521											
Well Type: HORIZONTAL OIL											
Sales Person: HALAMERICA/HX38199				Srv Supervisor: Michael Loughran							
Job											
Formation Name											
Formation Depth (MD)		Top		Bottom							
Form Type				BHST							
Job depth MD		1641ft		Job Depth TVD		1641					
Water Depth				Wk Ht Above Floor							
Perforation Depth (MD)		From		To							
Well Data											
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft	
Casing	0	9.625	8.921	36			0	1641	0	1641	
OH		13.5					0	1646	0	1646	
Tools and Accessories											
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make		
Guide Shoe	9.625					Top Plug	9.625		HES		
Float Shoe	9.625			1641		Bottom Plug	9.625		HES		
Float Collar	9.625					SSR plug set	9.625		HES		
Insert Float	9.625					Plug Container	9.625		HES		
Stage Tool	9.625					Centralizers	9.625		HES		
Fluid Data											
Stage/Plug #: 1											
Fluid #	Stage Type	Fluid Name			Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
1	Red Dye Spacer	Red Dye Spacer			10	bbl	8.33			3	

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
2	SwiftCem	SWIFTCEM (TM) SYSTEM	550	sack	13.5	1.74		8	9.17
9.17 Gal		FRESH WATER							
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	Fresh Water	Fresh Water	123.7	bbl	8.33			10	
Cement Left In Pipe		Amount	41 ft		Reason			Shoe Joint	
Mix Water:		pH 7	Mix Water Chloride:		Less 200 ppm		Mix Water Temperature:		63 °F
Cement Temperature:			Plug Displaced by:		8.33 lb/gal		Disp. Temperature:		
Plug Bumped?		Yes	Bump Pressure:		1140 psi		Floats Held?		Yes
Cement Returns:			Returns Density:				Returns Temperature:		
Comment Good returns throughout entire job, Floats held. 1 bbl back to pump truck. 20 bbl cement to surface. Top cement=Surface									

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	DH Density (ppg)	Comb Pump Rate (bbl/min)	DS Pump Press (psi)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	Call Out	9/24/2019	14:00:00	USER					Crew called out for on location time of 2200 hrs. 9/24/2019
Event	2	Crew Leave Yard	Crew Leave Yard	9/24/2019	17:30:00	USER					Crew leaves yard
Event	3	Arrive At Loc	Arrive At Loc	9/24/2019	19:30:00	USER					Arrive at location, Rig Pulling, Meet with customer, TP 1641 36# P-J55, TD 1646, 13.50 Hole, FC 1601, PC 108' 16", WF 8.4 WBM, Top plug provided by HES, Water 63 Deg., PH 7, Chlorides and sulfates less than 200 ppm
Event	4	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	9/24/2019	19:35:00	USER					Pre rig up safety meeting
Event	5	Rig-Up Equipment	Rig-Up Equipment	9/24/2019	19:40:00	USER					Rig up all service lines and iron to buffer zone
Event	6	Pre-Job Safety Meeting	Pre-Job Safety Meeting	9/24/2019	22:00:00	USER	8.31	0.00	-7.00	37.90	Discuss job procedures, Discuss job hazards and hazards of Halliburton Equipment.
Event	7	Start Job	Start Job	9/24/2019	22:22:16	COM4	8.33	0.00	-8.00	0.00	Begin recording data
Event	8	Test Lines	Test Lines	9/24/2019	22:31:03	COM4	8.33	0.00	1126.00	3.20	Test lines 4000 psi
Event	9	Pump Spacer 1	Pump Spacer 1	9/24/2019	22:34:36	COM4	8.30	0.00	30.00	0.00	10 bbl. Fresh water w/Red Dye

Event	10	Pump Lead Cement	Pump Lead Cement	9/24/2019	22:39:55	COM4	8.27	2.00	95.00	0.00	550 sacks SwiftCem, 170.44 bbl., 13.5 ppg, 1.74 yield, 9.17 gal/sack
Event	11	Shutdown	Shutdown	9/24/2019	23:03:10	COM4	-0.11	0.00	21.00	172.30	Shutdown
Event	12	Drop Top Plug	Drop Top Plug	9/24/2019	23:03:20	COM4	-0.11	0.00	10.00	172.30	Verified by CM
Event	13	Pump Displacement	Pump Displacement	9/24/2019	23:03:55	COM4	10.23	1.70	4.00	172.40	123.7 fresh water displace
Event	14	Bump Plug	Bump Plug	9/24/2019	23:25:45	COM4	8.23	0.00	1132.00	126.50	Fcp 480 psi@ 3 bpm, Bump pressure 1140, Floats held, 1 bbl. back. 20 bbl. cement to surface. Top cement=Surface
Event	15	End Job	End Job	9/24/2019	23:27:04	COM4	8.20	0.00	3.00	126.50	Stop recording data
Event	16	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	9/24/2019	23:30:00	USER					JSA safe Rig-Down
Event	17	Rig-Down Equipment	Rig-Down Equipment	9/24/2019	23:35:00	USER					Rig down equipment
Event	18	Crew Leave Location	Crew Leave Location	9/24/2019	23:59:00	USER					Thanks for choosing Halliburton Energy Services!

3.0 Attachments

3.1 Interchange A S22-30-10C.png

