

Bonanza Creek Energy Operating, Inc.
Daily Completion/Workover Report

_____ New Drill _____ Recompletion X LOE _____ Re-Frac _____ Casing Repair _____ P&A
Date: 15-Sep-20 Well Name: Antelope Q-31 AFE: _____

Legal Desc: SENE

Sec: 31 Twn: 5N Rng: 62W

Surface Csg:	10 jts	Size: <u> 8 5/8" </u>	Wt/Gd: <u> J-55 23# </u>	Conn. <u> ST&C 8RD </u>	Depth: <u> 434' </u>
Production Csg:	154 jts	Size: <u> 4 1/2" </u>	Wt/Gd: <u> N-80 11.6# </u>	Conn. <u> LT&C 8RD </u>	Depth: <u> 6742' </u>
Rods:	7 k-bars 259	Size: <u> 1 1/2" </u>	Wt/Gd: _____	Top: _____	Depth: <u> 6667 </u>
Tubing:	206 jts	Size: <u> 2 3/8" </u>	Wt/Gd: <u> 4.7# </u>	Conn. <u> 8RD </u>	Depth: <u> 6,701 </u>
Packer:	_____	RBP: _____	CIBP: _____	Sd Plug: _____	Last Cleaned <u> 6725' </u> Out To _____
TD	<u> 6755' </u>	PBTD <u> 6742' </u>	TOC <u> 3234' </u>		
Fluid Lost	<u> 6682 </u>	Recovered <u> 1843 </u>	Load Remaining <u> 4839 </u>		
Other Information: _____					

Perforations	
Zone	Depths
Niobrara	
A-Bench	6332' - 6338' (12 Holes)
B-Bench	6414' - 6426' (24 Holes)
C-Bench	6480' - 6486' (12 Holes)
Codell	6593' - 6601' (32 Holes)

Job Objective: HPU prep

Operation Past 24 Hours

SICP-680, SITP-0, MIRU RWS #15. Hold safety meeting and discuss JSA. Breakdown the HPU unit then RU Acme Hot Oil to pump hot lease water down the csg to control well and clean up paraffin. Well started to circulate around w/ gas and oil. Work to clean up rods and tbq to try and get movement on the rod string. Pumped a total of 200 bbls and finally was able to feel the pump scope open and close. RU to try and unseat the pump. Pump unseated w/ very little effort. RU hot oiler and pump 30 bbls down the tbq to continue to clean up paraffin. RU to lay down half the rod string then secure well and send crew to yard.

Proposed Operations: Finish out w/ rods & tbq

Contractor: RWS / Acme Supervisor: Kurt Dodge

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location						
Misc. Pump	Acme					
Trucking	RWS					
Bits						
Drilling Fluids						
Cement & Services						
Cased Hole Logging & Perf						
Equipment Rentals						
Contract Services						
Completion Unit	RWS #15					
Swab Rig						
Stimulation						
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water	Acme					
Slickline						
Anchors						
Tubing rental						
Total Intangibles						

Bonanza Creek Energy Operating, Inc.
Daily Completion/Workover Report

New Drill

Recompletion

X

LOE

Re-Frac

Casing Repair

P&A

Date:

16-Sep-20

Well Name:

Antelope Q-31

AFE:

Legal Desc:

SENE

Sec:

31

Twn:

5N

Rng:

62W

Perforations

Surface Csg: 10 jts

Size: 8 5/8"

Wt/Gd: J-55 23#

Conn. ST&C 8RD

Depth: 434'

Production Csg: 154 jts

Size: 4 1/2"

Wt/Gd: N-80 11.6#

Conn. LT&C 8RD

Depth: 6742'

Rods:

Size:

Wt/Gd: 4.7#

Top: 8RD

Depth:

Tubing: 194 jts

Size: 2 3/8"

Wt/Gd: J-55

Conn. EUE

Depth: 6266'

Packer:

RBP:

CIBP 6266'

Sd Plug

Last Cleaned 6725'

Out To

TD 6755'

PBTD 6742'

TOC 3234'

Fluid Lost 6682

Recovered 1843

Load Remaining 4839

Other Information:

Zone

Depths

CIBP 6266'

Niobrara 6332' - 6486' (48 Holes)

Codell 6593' - 6601' (32 Holes)

Job Objective:

HPU prep

Operation Past 24 Hours

SICP-0, SITP-0, Hold safety meeting and discuss JSA. RU and work to finish laying down the rod string and pump. Breakdown the wellhead then NU the Bop's. RU to TOOH w/ 206 jts, SN, 2 7/8" MA and lay 12 jts on the ground. RU to TBIH w/ 4.5" 10K CIBP and work to set w/ 194 jts at 6266'. Plug is set 66' above the top perms at 6332'. Work to load the hole but ran short on water, decide to secure well overnight and send crew to yard. Will reload water and finish testing in the morning.

Proposed Operations:

Test CIBP

Contractor:

RWS / Anytime

Supervisor:

Kurt Dodge

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location						
Misc. Pump						
Trucking						
Bits						
Drilling Fluids						
Cement & Services						
Cased Hole Logging & Perf						
Equipment Rentals	Anytime					
Contract Services						
Completion Unit	RWS #15					
Swab Rig						
Stimulation						
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water						
Slickline						
Anchors						
Tubing rental						
	Total Intangibles					

Bonanza Creek Energy Operating, Inc.
Daily Completion/Workover Report

_____ New Drill _____ Recompletion X LOE _____ Re-Frac _____ Casing Repair _____ P&A
Date: 17-Sep-20 Well Name: Antelope Q-31 AFE: _____

Legal Desc:	<u> SENE </u>	Sec:	<u> 31 </u>	Twn:	<u> 5N </u>	Rng:	<u> 62W </u>				
Perforations		Surface Csg:	10 jts	Size:	<u> 8 5/8" </u>	Wt/Gd:	<u> J-55 23# </u>	Conn.	<u> ST&C 8RD </u>	Depth:	<u> 434' </u>
		Production Csg:	154 jts	Size:	<u> 4 1/2" </u>	Wt/Gd:	<u> N-80 11.6# </u>	Conn.	<u> LT&C 8RD </u>	Depth:	<u> 6742' </u>
		Rods:		Size:	_____	Wt/Gd:	_____	Top:	_____	Depth:	_____
		Tubing:	193 jts	Size:	<u> 2 3/8" </u>	Wt/Gd:	<u> J-55 </u>	Conn.	<u> 8RD EUE </u>	Depth:	<u> 6231' </u>
		Packer:	_____	RBP:	_____	CIBP:	<u> 6266' </u>	Sd Plug	_____	Last Cleaned Out To	<u> 6725' </u>
		TD	<u> 6755' </u>	PBTD	<u> 6742' </u>	TOC	_____		<u> 3234' </u>		
		Fluid Lost	<u> 6682 </u>	Recovered	<u> 1843 </u>			Load Remaining	<u> 4839 </u>		
		Other Information:	_____								

Job Objective: _____ HPU prep _____

Operation Past 24 Hours

SICP-0, SITP-0, Hold safety meeting and discuss JSA. RU to finish rolling the hole clean of gas and oil then pressure test the csg to 600 psi and held for 20 min w/ no leak off. RU to mix 4 sks ready mix and displace w/ 23 bbls to cover bridge plug then RU to lay one jt down.. ND the Bop's and repack the wellhead. Eot is at 6231' w/ 193 jts SN on bottom. Clean up location and RD to move to the North Platte S -13. Turn well over to prod, end of report.

Proposed Operations: _____ Turn well over to prod _____

Contractor: RWS / Acme Supervisor: Kurt Dodge

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location						
Misc. Pump						
Trucking						
Bits						
Drilling Fluids						
Cement & Services						
Cased Hole Logging & Perf						
Equipment Rentals						
Contract Services						
Completion Unit	RWS #15					
Swab Rig						
Stimulation						
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water	Acme					
Slickline						
Anchors						
Tubing rental						
	Total Intangibles					