

Cement Verification Report - Cementer's Well Service, Inc.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712



COGCC Operator Guidance RULE #308.A.B(2)A.ii

CLIENT: Great Western Operating	Cementor's FIELD TICKET #	334037-D
---------------------------------	------------------------------	----------

Requested Operator Guidance:

Well Name & Number	Lease	County Line 3130	Well No.	05H
--------------------	-------	------------------	----------	-----

Well API Number	05-123-51177
-----------------	--------------

Job Date	8/30/21	Time on	14:30	24 hr time
----------	---------	---------	-------	------------

Job Type	New Well Surface
----------	------------------

Cementing Company	Cementor's Well Service, Inc	Contact	Nate Kvamme - 303-324-4296
-------------------	------------------------------	---------	----------------------------

Ambient conditions	clear / rain / snow / other	90	temp deg F
--------------------	-----------------------------	----	------------

Slurry Description	
--------------------	--

a) Purpose	Surface - 9 5/8" 36# CSG, 13 1/2" hole
------------	--

b) Cement Class	Type I / II
-----------------	-------------

c) Cement Yield	1.61 cuft / sk
-----------------	----------------

d) Cement Density	13.9 PPG
-------------------	----------

e) Number of sks	1086 sks (94# equiv)
------------------	----------------------

f) Mix Fluid Type	
-------------------	--

Water / Cement	8.5 Gal / sk
----------------	--------------

g) Slurry mixed	311.3 BBLs slurry
-----------------	-------------------

h) Additives used	1.50% CaCl2 3.00% Bentonite
-------------------	-----------------------------

Total Water Used	420.3 BBLs H2O
------------------	----------------

i) Displacement Fluid Vol	180.6 BBLs H2O
---------------------------	----------------

j) Method of Placement	
------------------------	--

k) Set Depth	2,381 feet (ft)
--------------	-----------------

l) Stage tool depth	n/a
---------------------	-----

m) Float Collar Depth	2,336 feet (ft)
-----------------------	-----------------

n) Designed Top of Cement	n/a to surface feet (ft)
---------------------------	--------------------------

o) Centralizer depths	0
-----------------------	---

Charts - (pressure, density, pump rate)

Landed Plug @	1590 psi	Final Lift Pressure @	625 psi
---------------	----------	-----------------------	---------

Cement Density (as weighed during job) @	13.9 PPG
--	----------

Job notes

a) Plug down	Y / N	Time	17:31	24 hr time
--------------	-------	------	-------	------------

b) Floats held	Y / N		8/30/21
----------------	-------	--	---------

c) Full Returns	Y / N	Lost Circulation	Y / N
-----------------	-------	------------------	-------

d) Cement to surface	Y / N	1.0 BBLs to surface
----------------------	-------	---------------------

e) If no returns, top off	n/a BBLs
---------------------------	----------

f) Top off detail	-
-------------------	---

Surface Cement Job Report - Cementer's Well Service, Inc.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

DATE: 8/30/21



Verdad Resources

Lease: County Line 3130

Well: 05H

API# 05-123-51177

Date & Time On	8/30/21
	14:30

Item	Event	Date	Time (24 hr)	Density (PPG)	Pump Rate (BPM)	Incremental (Line Item) Volume (BBLs)	Cumulative Volume (BBLs)	Pressure (PSI)	Comment
Pre-job	1 Call Out	8/30/21	9:30						Verdad Resources call out w/ 4 hr notice
	2 Leave Yard	8/30/21	13:45						Cementor's leaves yard to travel to location
On Location: Pre-job	3 Arrive On Location	8/30/21	14:30						Arrive on location
	4 Spot Trucks	8/30/21	14:35						Spot trucks on location
	5 Rig Up	8/30/21	14:37						Rig up water & Cementor's Bulk Truck, prep pump and mixing operation
	6 Safety Meeting	8/30/21	14:42						Pre-job safety meeting with IKON12 rig crew, Verdad company man & Cementor's crew
	7 Rig Up	8/30/21	14:47						Rig up cement head w/plug
	8 Fill Lines	8/30/21	14:49	8.34	2.00				Fill lines with up to 5 bbls of fresh water
Initial Job Start	9 Pressure Test	8/30/21	0:00	8.34	-			-	Pressure test pumps and lines
	10 Pump Spacer	8/30/21	15:22	8.34	4.00	20	20	-	Pump dye fresh water @ 20 BBLs
Cementing	11 Pump Cement	8/30/21	15:27	13.90	4.00	311.27	331.27	45	Pump Cement @ 1,086 SKS
									Type I/II cement with 1.5% CaCl2 & 3.0% Bentonite @ 1.61 cuft/sk & 13.9 PPG 311.27 BBLs slurry
Displacement	12 Drop Plug	8/30/21	16:48			n/a			Shut down cementing operation & release top plug
	13 Initial Displacement	8/30/21	16:50	8.34	2.00	4.00	335.27	-	Send plug with 4.0 BBLs H2O @ 2.0 BPM
	14 Plug Drop Verification	8/30/21	16:54			n/a			Visual verification plug released from head
	15 Displacement	8/30/21	16:56	8.34	5.00	165.57	496.84	80-450	Continued Displacement with total fresh water @ 180.6 BBLs H2O
	16 Spacer To Surface	8/30/21	17:21	8.34	5.00	169.57	500.84	385	Identified Spacer, looking for Cement / green water
	17 Cement To Surface	8/30/21	17:24	8.34	5.00	179.57	510.84	390	Identify Cement to surface w/ 1 BBLs back
	18 Drop Rate	8/30/21	17:29	8.34	2.50	170.57	501.84	400	Drop rate to 2.5 BPM for last 10 BBLs of Displacement to land plug
Casing Test	19 Land Plug	8/30/21	17:31	8.34	2.50	180.57	511.84	1,590	Land Plug @ 1,590 PSI
									with final lift pressure @ 625 PSI
	20	8/30/21	17:31	n/a	0	0	0	1,590	Start 30 min casing test w/ pressure @ 1,590 PSI
	21	8/30/21	17:41	n/a	0	0	0	1,575	10 min into casing test, pressure @ 1,575 PSI
	22	8/30/21	17:51	n/a	0	0	0	1,571	20 min into casing test, pressure @ 1,571 PSI
Post Job & Testing	23	8/30/21	18:01	n/a	0	0	0	1,577	30 min into casing test, pressure @ 1,577 PSI
	24 Check Floats	8/30/21	18:02	n/a	0	0	0	1.00	BBLs back (.25-1BBL expected)
	25 End Job	8/30/21	18:04						Bleed off pressure, job complete
	26 Safety Meeting	8/30/21	18:06						Pre-rig down safety meeting, wash up equipment
	27 Rig Down	8/30/21	18:09						Rig down Cementor's Equipment, leave location

Cementer's Well Service, Inc.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712



Verdad Resources

Surface Cement Job Graph

COMPANY DETAILS

Date	8/30/21	API #	05-123-51177	Well No.	05H
County	Weld	State	CO	Lease	County Line 3130

Client Verdad Resources

Contact / email

JOB DETAILS

TIME ON	14:30	24 hr	Depth	2,396	ft.	Pressure Test @	1,590	psi
START TIME	15:22	8/30/21	Bottom of Surface	2,381	ft.	10 min	1,575	psi
END TIME	18:16	8/30/21	Plug Landed @	2,336	ft.	20 min	1,571	psi
			Plug Landed @	17:31	24 hr	30 min	1,577	psi

SUMMARY GRAPH

