

WELL: Kaminsky #1

Verdad Resources			
DAILY OPERATIONS			
FIELD:	Barr Lake	Completion AFE Number	2023CO29-37
COUNTY/STATE:	Weld/CO	TOTAL AFE:	\$0
PTD:			
LOCATION:	NENE302N64W 6		
ELEVATION (RKB):			
API #:	05-123-07158		
SERIAL NO:			
SPUD DATE:			
OBJECTIVE:			
JOB NAME:	Re-entry P&A		
CONTRACTOR/RIG#:	Jason Eisenach/Bohler 6		

Apr 7 2023	MD:	TVD:	FOOTAGE:	PTD:
	RIG SUPERVISOR:			PBTD:
	PRESENT OPERATIONS:			
	DAILY JOB COST:	\$0	TOTAL JOB COST:	\$0
Apr 8 2023	RIG SUPERVISOR:			FW: 0.0
	PRESENT OPERATIONS:			
	Well Shut in.;MI Bohler Backhoe and welder.			
	Dig down 12' w/ backhoe.			
	Cut off 4' of 8 5/8" CSG. CSG had bad spot 2' down.			
	Weld on slip x slip collard & 12' of new 8 5/8" CSG to surface.			
	Install cellar ring & back fill hole w/ backhoe.			
	Release Bohler Backhoe & Welder.			
	SIWFN.;MI Cross energy. Install mats at location entrance to cross gas & water lines.			
	Install T-post along lease road leading to well.			
	Release Cross energy.;Well Shut in			
	DAILY JOB COST:	\$7,600	TOTAL JOB COST:	\$7,600
	TOTAL WELL COST:	\$7,600		
Apr 11 2023	RIG SUPERVISOR:			FW: 0.0
	PRESENT OPERATIONS:			
	Road crew to location.;Move Rig 7 equipment to location from Safi pad.			
	Spot in containments.			
	Spot in Frac tanks & fluid Pro.			
	Rig up Bohler Rig 6.			
	Lay out 2" & 3" Hard lines.;NU 11" X 7" Spools & mud cross.			
	NU 7" 5K BOPS. Function test BOPS.			
	NU Work Floor.			
	SIWFN.;Road crew to yard.;Well Shut in.			
	DAILY JOB COST:	\$21,260	TOTAL JOB COST:	\$28,860
	TOTAL WELL COST:	\$28,860		
Apr 12 2023	RIG SUPERVISOR:			FW: 0.0
	PRESENT OPERATIONS:			
	Road crew to location.;Start equipment. SCP-0.;Pressure test well head. No leaks found.			
	Make up BHA.			
	6 3/4" cone bit, float sub, 1-3.5" drill collar.			
	RU Power swivel.			
	TIH tag fill @ 45';Wash down from 45'-75'. Plastic, wood, and rags in returns.			
	Tag cement @ 75'			
	Drill cement from 75'-221'. All cement in returns.			
	Circulate well clean.;LD Power swivel.			
	TOOH w/ 7-3.5" drill collars.			
	LD 6 3/4" cone bit & float.			
	Clean up location.			
	SIWFN.;Road crew to yard.;Well Shut in.			
	DAILY JOB COST:	\$11,795	TOTAL JOB COST:	\$40,655
	TOTAL WELL COST:	\$40,655		

WELL: Kaminsky #1

Apr 13 2023	<div>RIG SUPERVISOR:<div>PRESENT OPERATIONS: Road crew to location.;Start equipment. SCP-0.;TIH w/ 6 3/4" cone bit, float sub, 7-3.5" drill collars. Tag up @ 221' RU Power swivel. Establish circulation w/ 8.4# fluid.;Drill cement from 221'-314'. Circulate well clean. Wash down from 314'-379'. Shale and sand in returns. Circulate well clean. RD Power swivel.;TOOH w/ 2- jts 2 7/8" TBG & 9-3.5" Drill Collars. LD 6 3/4" cone bit & float sub. SIWFN Clean up location.;Road crew to yard.;Well Shut in.</div></div> <div>DAILY JOB COST: \$11,395TOTAL JOB COST: \$52,050</div> <div>TOTAL WELL COST: \$52,050</div>	FW: 0.0
Apr 14 2023	<div>RIG SUPERVISOR:<div>PRESENT OPERATIONS: Road crew to location.;Start equipment. SCP-0.;TIH w/ 6 3/4" cone bit, float sub, 9-3.5" drill collars, and 3-jts 2 7/8" TBG. Tag up @ 379'. RU Power swivel. Establish circulation w/ 8.4# drilling mud.;Wash down from 379'-563'. 6' out jt #9. Sand & clay in returns. Circulate well clean. RD Power Swivel.;TOOH w/ 9- jts 2 7/8" TBG, 9-3.5" Drill collars LD 6 3/4" con bit & float sub. SIWFN. Clean up location.;Road crew to yard.;Well Shut in.</div></div> <div>DAILY JOB COST: \$11,595TOTAL JOB COST: \$63,645</div> <div>TOTAL WELL COST: \$63,645</div>	FW: 0.0
Apr 15 2023	<div>RIG SUPERVISOR:<div>PRESENT OPERATIONS: Road crew to location.;Start equipment. SCP-0.;TIH w/ New 6 3/4" cone bit, float sub, 9-3.5" drill collars, & 9- jts 2 7/8" TBG. Tag up @ 563' RU Power swivel. Establish circulation w/ 8.5# drilling mud.;Wash down from 563'-854'. Made 291' new hole for today. Sand, Clay, Shale in returns. Circulate well clean w/ clay stabilizer & 8.5# drilling mud. RD Power swivel.;TOOH w/ 18 jts & 9-Drill Collars. LD 6 3/4" cone bit & float sub. SIWFN. Blow out & drain pump & lines. Clean up location.;Road crew to yard.;Well shut in.</div></div> <div>DAILY JOB COST: \$12,195TOTAL JOB COST: \$75,840</div> <div>TOTAL WELL COST: \$75,840</div>	FW: 0.0
Apr 18 2023	<div>RIG SUPERVISOR:<div>PRESENT OPERATIONS: Road crew to location.;Start equipment. SCP-0.;Make up BHA- 6 3/4" cone bit, float sub, 3 1/8" KLX Mud motor, 9-3.5" drill collars. TIH w/ 2 7/8" TBG. Tag up @ 803'. Jt #16 all in. RU Power swivel Establish circulation w/ 8.5# drilling mud.;Wash down from 803'-854' Drill from 854'-913' 3.25 bbls per min @ 1200 PSI. 9.7# drilling mud in returns. Drill from 913'-993'. Cement and clay in returns. Drill from 993'-1120'. Sand, clay balls, shale in returns. 9.0# drilling mud in returns. Made 266' of new hole. Circulate well clean. LD Power swivel.;TOOH w/ 26 jts & 9-3.5" drill collars. LD KLX Mud Motor, LD float sub, LD 6 3/4" cone bit. SIWFN. Clean up location.;Road crew to yard.;Well shut in.</div></div> <div>DAILY JOB COST: \$21,495TOTAL JOB COST: \$97,335</div> <div>TOTAL WELL COST: \$97,335</div>	FW: 0.0

WELL: Kaminsky #1

Apr 19 2023	<div>RIG SUPERVISOR:</div> <div>PRESENT OPERATIONS:</div> <div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 6 3/4" cone bit, float sub, 3 1/8" KLX Mud Motor, 9-3.5" Drill Collars & 26 jts 2 7/8" TBG. Change out 9- bad 2 7/8" TBG collars. Tag up @1120' RU Power swivel. Establish circulation w/ 9.4# drilling mud.;Wash down from 1120'-2359'. Shale, clay balls & 9.7# drilling mud in returns. Circulate well clean. RD Power swivel.;TOOH w/ 65 jts 2 7/8" TBG, 9-3.5" drill collars. LD KLX 3 1/8" mud motor, float sub, & 6 3/4" cone bit. SIWFN. Clean up location.;Road crew to yard.;Well Shut in.</div> <div>DAILY JOB COST: \$22,995TOTAL JOB COST: \$120,330</div> <div>TOTAL WELL COST: \$120,330</div>	FW: 0.0
Apr 20 2023	<div>RIG SUPERVISOR:</div> <div>PRESENT OPERATIONS:</div> <div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 4 3/4" blade bit, float sub, 9-3.5" drill collars, 65 jts 2 7/8" TBG. Tag up @ 2347' Establish circulation w/ 9.5# drilling mud.;Wash down from 2347'-3985'. 10.1# drilling mud & shale in returns. Tag hard @ 3985' RU Power swivel. Drill down from 3985'-4007'. 10.3# drilling mud & shale in returns. Circulate well clean 225 bbls 9.6# drilling mud and clay stab. Well is clean. Wind blowing to hard to TOOH w/ TBG.;LD 2- jts 2 7/8" TBG w/ Power swivel. SIWFN. EOT @ 3943'. 115 jts 9-DC w/ float sub & 4 3/4" blade bit. Blow out and drain pump & lines.;Road crew to yard.;Well Shut in.</div> <div>DAILY JOB COST: \$14,995TOTAL JOB COST: \$135,325</div> <div>TOTAL WELL COST: \$135,325</div>	FW: 0.0
Apr 21 2023	<div>RIG SUPERVISOR:</div> <div>PRESENT OPERATIONS:</div> <div>Road crew to location.;Start equipment. SCP-0, STP-0.;Establish circulation w/ 9.5# drilling mud. (BHA-4 3/4" blade bit, float sub, 9-3.5" DC.) Circulate well clean. Wash down from 3943'-4007'. Tag hard @ 4007'. Drill from 4007'-4137'. Clay sand, cement & 10# drilling mud in returns. 122 jts & DC BHA Hard drilling Made 18' of new hole in 1 hr. Call state engineer, get permission to move NIO cement plug up to 4104' Circulate well clean. LD Power swivel.;LD 2-jts 2 7/8" TBG. 120 jts & DC BHA @ 4104' RU Bohler cement truck. Pump 5 bbl fresh water spacer, 125sx G-Neat 15.8#, 1.15 cement. Displace w/ 24 bbls fresh water. Good circulation through out cement job.;LD 19 jts 2 7/8" TBG on trailer. TOOH w/ 101 jts & 9 DC to derrick. LD 4 3/4" blade bit & float sub. SIWFN. Blow out and drain pump, lines & fluid system.;Road crew to yard.;Well Shut in.</div> <div>DAILY JOB COST: \$15,095TOTAL JOB COST: \$150,420</div> <div>TOTAL WELL COST: \$150,420</div>	FW: 0.0
Apr 22 2023	<div>RIG SUPERVISOR:</div> <div>PRESENT OPERATIONS:</div> <div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 4 3/4" blade bit, float sub, 9-3.5" drill collars & 106 jts 2 7/8" TBG. Tag cement plug #1 (NIO) @ 3658'. 446' Cement plug.;LD 53 jts 2 7/8" TBG on trailer. 53 jts & DC BHA in well @ 1965' Establish circulation w/ 9.8# drilling mud. Circulate well clean.;MIRU Bohler Cement truck. Pump 5 bbl fresh water spacer, 75 sx G-Neat 15.8# 1.15 cement. Displace w/ 12 bbls fresh water. Clean up cement truck.;LD 10-jts 2 7/8" TBG on trailer. TOOH w/ 43 jts 2 7/8" TBG & 9-3.5" drill collars to derrick. LD 4 3/4" blade bit and float sub. SIWFN. Drain and blowout pump, lines, and fluid system. Clean and secure location.;Road crew to yard.;Well shut in.</div> <div>DAILY JOB COST: \$14,095TOTAL JOB COST: \$164,515</div> <div>TOTAL WELL COST: \$164,515</div>	FW: 0.0

WELL: Kaminsky #1

Apr 25 2023	<div>RIG SUPERVISOR:<div>FW:0.0</div></div> <div>PRESENT OPERATIONS:<div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 4 3/4" blade bit, float sub, 9-3.5" drill collars & 43 jts of 2 7/8" TBG. Tag cement plug #2 (upper Pierre) @ 1648'. 2' out jt #43 w/ BHA.;LD 21 jts 2 7/8" TBG on trailer. 22 jts & DC BHA in well @ 981'. Establish circulation w/ 9.5# drilling mud. Circulate well clean and wait on cement truck.;MIRU Bohler cement truck. Pump 5 bbl fresh water spacer, 130 sx G-Neat 15.8# 1.15 cement, displace w/ 6 bbls fresh water. Good circulation through out cement job. RDMO Bohler cement truck.;LD 10 jts 2 7/8" TBG on trailer. TOOH w/ 12 jts 2 7/8" TBG to derrick. LD 9-3.5" drill collars on trailer. LD 4 3/4" Blade bit & float sub. SIWFN. Blow out and drain pump & lines.;Road crew to yard.;Well shut in.</div></div> <div><div>DAILY JOB COST:\$12,835</div><div>TOTAL JOB COST:\$177,350</div><div>TOTAL WELL COST:\$177,350</div></div>
Apr 26 2023	<div>RIG SUPERVISOR:<div>FW:0.0</div></div> <div>PRESENT OPERATIONS:<div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 4 3/4" blade bit & 2 7/8" TBG. Tag cement plug #3 (fox Hills) @ 437'. LD 1 jt. 13 jts in well @ 414';Establish circulation w/ fresh water. MIRU Bohler cement truck. Pump 5 bbl fresh water spacer, 196sx G-Neat 15.8#, 1.15 cement. Good circulation through job. No cement returns to tank. Pum .5 bbl displacement fresh water down TBG. RDMO Bohler cement.;LD 13 jts 2 7/8" TBG on trailer. Wash out BOPS. SIWFN. Blow out and drain pump & lines.;Clean out fluid pro tanks w/ Acme Hydrovac & 2-vac trucks. Road rig crew to yard;Well shut in.</div></div> <div><div>DAILY JOB COST:\$20,115</div><div>TOTAL JOB COST:\$197,465</div><div>TOTAL WELL COST:\$197,465</div></div>
Apr 27 2023	<div>RIG SUPERVISOR:<div>FW:0.0</div></div> <div>PRESENT OPERATIONS:<div>Road crew to location.;Start equipment. SCP-0.;TIH w/ 4 3/4" blade bit & 1- jt 2 7/8" TBG. Tag cement @ 25'. LD 1- jt & 4 3/4" blade bit.;ND work floor. ND BOPS. ND KLX spools & 8 5/8" well head.;Break down & rack out all 2" & 3" hard lines. RD Bohler rig 6. SIWFN. Location to muddy to move out equipment.;Road crew to yard.;Well Shut in.</div></div> <div><div>DAILY JOB COST:\$5,115</div><div>TOTAL JOB COST:\$202,580</div><div>TOTAL WELL COST:\$202,580</div></div>
Apr 28 2023	<div>RIG SUPERVISOR:<div>FW:0.0</div></div> <div>PRESENT OPERATIONS:<div>Road rig crew & Cat Dozer to location.;Use Dozer and Winch trucks to Move out Bohler Rig 6 off location. Load wellhead equipment on KLX trailer. Move out Dozer. Sweep mud off road.;Well Shut in.</div></div> <div><div>DAILY JOB COST:\$6,615</div><div>TOTAL JOB COST:\$209,195</div><div>TOTAL WELL COST:\$209,195</div></div>
May 3 2023	<div>RIG SUPERVISOR:<div>FW:0.0</div></div> <div>PRESENT OPERATIONS:<div>Well Shut in;Move off fluid pro equipment from location. Move out all containments. Move out Mesa hard line trailer & Gas combustor. Move out Mud/Gas Seperator.;Move in Bohler cut & cap crew. SCP-0 Dig down 8'. Cut off 8 5/8" CSG 6' below ground level. Tag cement 20' from surface. Fill 8 5/8" CSG from 20'-0' w/ cement. Weld on cap w/ well name & legals. Back fill hole w/ backhoe. Release Bohler cut & cap crew.;Finish cleaning location & remove T-Post from lease road.;Well Shut in.</div></div> <div><div>DAILY JOB COST:\$9,350</div><div>TOTAL JOB COST:\$218,545</div><div>TOTAL WELL COST:\$218,545</div></div>