



| # | MD | Inc | Azi | TVD | +N/-S | +E/-W | DL | TFO | VS | Comments | Company: | PRO&G |
|---|--------|-------|--------|--------|--------|--------|------|------|--------|----------------------------|-------------------------------|----------------------------|
| 1 | 0.0 | 0.00 | 343.90 | 0.0 | 0.0 | 0.0 | 0.00 | 0.00 | 0.0 | | Project: | Apache-34-20_Ver 1 (Apache |
| 2 | 1700.0 | 0.00 | 343.90 | 1700.0 | 0.0 | 0.0 | 0.00 | 0.00 | 0.0 | KOP | Well: | |
| 3 | 3186.1 | 52.02 | 343.90 | 2990.2 | 604.8 | -174.6 | 3.50 | 0.00 | 629.5 | EOB | By: | Moe Felman |
| 4 | 3851.9 | 52.02 | 343.90 | 3399.9 | 1109.0 | -320.1 | 0.00 | 0.00 | 1154.3 | | Date: | 12:00:00 AM |
| | | | | | | | | | | Vertical section azimuth: | 343.90° | |
| | | | | | | | | | | Survey calculation method: | Minimum Curvature | |
| | | | | | | | | | | Units: | Length - ft, Dogleg - °/100ft | |