



# CEMENTER'S WELL SERVICE, INC.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

OUR INVOICE

## 199717

|   |                              |                       |                        |
|---|------------------------------|-----------------------|------------------------|
| Date <b>6-20-11</b>                                   | Well Owner <b>Kerr McGee</b> | Well No. <b>24-17</b> | Lease <b>REF</b>       |
| County <b>WELD</b>                                    | State <b>Colorado</b>        |                       |                        |
| Charge to <b>Kerr McGee Oil &amp; Gas Onshore, LP</b> |                              |                       |                        |
| Address <b>1999 Broadway, Suite 3700</b>              | <b>(Xtreme #11)</b>          |                       |                        |
| City, State Zip <b>Denver, Colorado 80202</b>         |                              |                       |                        |
| Type of Job   | Depth                        | Fl.                   | <b>785</b>             |
| <b>Surface</b>  | <b>8 5/8" CSG-24 #</b>       | Bottom of Surface     | Fl. <b>769</b>         |
| Plug  | Plug Landed @ <b>725</b>     | Fl.                   | Time On <b>00:25</b>   |
| Production  | Pipe Landed @ <b>769</b>     | Fl.                   | Plug Down <b>01:45</b> |

| Description                    | Qty                         | Meas.                 | Unit Price         | Amount       |         |       |               |
|--------------------------------|-----------------------------|-----------------------|--------------------|--------------|---------|-------|---------------|
| Set Up Charge                  | 1                           |                       |                    |              |         |       |               |
| Cement Neat <b>Type III</b>    | 480                         | SKS                   |                    |              |         |       |               |
| Poz. Mix                       |                             |                       |                    |              |         |       |               |
| Calcium Chloride               | 2.5                         | %                     |                    |              |         |       |               |
| Gel % Flo-Crete 1/4 # Per Sack |                             |                       |                    |              |         |       |               |
| Mileage Charge                 | 90                          | Miles                 |                    |              |         |       |               |
| Fuel Surcharge                 | 90                          | Miles                 |                    |              |         |       |               |
| Additional Cement              |                             | SKS                   |                    |              |         |       |               |
| Mixing Rate                    | 4 BPM                       | Pre-Flush             | 0106               | 0112         |         |       |               |
| Disp. Rate                     | 5 BPM                       | Mixing                | 0112               | 0133         |         |       |               |
| Slurry Vol.                    | 1.32 <sup>3</sup> Cu.Ft./Sk | Change Valves         | 0133               | 0136         |         |       |               |
| Slurry Wt.                     | 14.8 - 15.0 PPG             | Displacement          | 0136               | 0145         |         |       |               |
| Water/Cement                   | 6.25 Gal/SK                 |                       |                    | 2046002      |         |       |               |
| Water Temp.                    | 69°F                        |                       |                    | 800120901216 |         |       |               |
| Total Slurry Vol.              | 113                         | BBLS Cement           |                    |              |         |       |               |
| Landed Plug @                  | 325                         | PSI/Final Lift @ 100  | PSI                |              |         |       |               |
| Pre-Flush W/                   | 30                          | BBLS H <sub>2</sub> O | Tax Reference Code | Sub Total    |         |       |               |
| Displace W/                    | 46                          | BBLS H <sub>2</sub> O | State CO 2.9%      | Tax          |         |       |               |
| Circulate                      | 6                           | BBLS Cement           |                    | Total        |         |       |               |
| Truck No.                      | Code                        | State Mileage         | Nebraska           | Colorado     | Wyoming | Other | Total Mileage |
| 1208                           |                             | Pump Truck            |                    | 30           |         |       |               |
| 1814/112/8                     |                             | Bulk Truck            |                    | 30/30        |         |       |               |

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By **Justin, Dallas, Justin, Remedio**

Received By

Customer or His Agent