



# CEMENTER'S WELL SERVICE, INC.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

OUR INVOICE

## 200614

|                |                           |                   |                |                |             |                     |  |
|----------------|---------------------------|-------------------|----------------|----------------|-------------|---------------------|--|
| Date           | 7-28-12                   | Well Owner        | K. P. KAUFFMAN | Well No.       | 11-17-8     | PO#                 |  |
| County         | WELD                      | State             | COLORADO       | Lease          | FRONT RANGE | Field               |  |
| Charge to      | ENSIGN US DRILLING        |                   |                |                |             | Charge Code         |  |
| Address        | PO BOX 17805 (ENSIGN #55) |                   |                |                |             | For Office Use Only |  |
| City, State    | DENVER COLORADO 80217     |                   |                |                |             |                     |  |
| Pump Truck No. | 1202                      | Code              |                | Bulk Truck No. | 214/1218    | Code                |  |
| Type of Job    |                           | Depth             |                | Ft.            | 739         | To                  |  |
| Surface        | 8 5/8" CSG - 24#          | Bottom of Surface |                | Ft.            | 729         | To                  |  |
| Plug           |                           | Plug Landed @     | 685            | Ft.            | Time On     | 6045                |  |
| Production     |                           | Pipe Landed @     | 729            | Ft.            | Time Off    | PLUG DOWN 0500      |  |

| Reference No. | Description                  | Qty.               | Meas.     | Unit Price                       | Amount |
|---------------|------------------------------|--------------------|-----------|----------------------------------|--------|
|               | Pump Truck Charge            |                    |           |                                  |        |
|               | Cement Neat ✓ 100% EXCESS    | 520                | SKS       |                                  |        |
|               | Poz. Mix                     |                    |           |                                  |        |
|               | Calcium Chloride             | 3%                 |           |                                  |        |
|               | Gel % Flo-Cele 1/4# Per Sack |                    |           |                                  |        |
|               | Handling Charge              |                    |           |                                  |        |
|               | Hauling Charge               |                    |           |                                  |        |
|               | Additional Cement            | 40                 | SKS       |                                  |        |
| 8 5/8"        | CENTRALIZERS                 | 3                  |           |                                  |        |
| "             | CEMENT BASKET                | 1                  |           |                                  |        |
| "             | GUIDE SHOE                   | 1                  |           |                                  |        |
| "             | BAFFLE PLATE                 | 1                  |           |                                  |        |
|               | BOX THREADLOCK               | 1                  |           |                                  |        |
|               | MIX RATE 4 BPM               | SURRY VOL          | 1.18      | FT <sup>3</sup> /SK - WATER TEMP | 74°F   |
|               | DISP RATE 5 BPM              | SURRY WT           | 15.2      | PPG                              |        |
|               | PLUG LANDED @ 500 PSI        | TOTAL SURRY VOL    | 117.6     | BBL CEMENT                       |        |
| Remarks:      | PREFLUSH W/20 BBL H2O        | Tax Reference Code | Sub Total |                                  |        |
|               | DISPLACE W/43.5 BBL H2O      | State CO 2.9 %     | Tax       |                                  |        |
|               | CIRCULATE 5 BBL CEMENT       | Disc.              | Total     |                                  |        |

| Truck No. | Code | State Mileage | Nebraska | Colorado | Wyoming | Other | Total Mileage |
|-----------|------|---------------|----------|----------|---------|-------|---------------|
| 1202      |      | Pump Truck    |          | 24       |         |       |               |
| 1214/1218 |      | Bulk Truck    |          | 24/24    |         |       |               |

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By JOE, JOSH Z., ERNIE, JOSH A.

Received By \_\_\_\_\_

Customer or His Agent