

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: PIONEER 24-11

Project:COLORADO-WELD

Site:PIONEER 7-11 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 2/28/2013

End Date:

Spud Date: 2/23/2009

Active Datum: RKB @4,874.00usft (above Mean Sea Level)

UWI: 0/2/N/65/W/11/0/SWNE/6/PM/N/2,227.00/E/0/1,236.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/28/2013		RIG BROKE DOWN MIRU ECWS #22 TBG=1375 CSG=1350 SCP=200 TBG BLOW WELL DOWN CONTROL CSG W/ 40 BBLs FLUID TBG DEAD (PLUGGED) NDWH NUBOP EMI 20 STANDS OUT MIRU SLICKLINE PUNCH CIRCULATION HOLE AT 5670' APPROX 20' FROM SN (SEE REMARKS)
2	03/01/2013		CREW TO LOC TIH W/ RBP SET AT 3895' ROLL HOLE NDBOP NUWH TEST CSG TO 5000# GOOD TEST NDWH NUBOP TOO H W/ RETRIEVING HEAD NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 1-1/4" WORK STRING TO 3025' (SEE REMARKS)
3	03/02/2013		CREW TO LOC MIRU SANDJEL PUMP ANNULAR CEMENT JOB (SEE REMARKS) NDBOI ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP LOAD HOLE SECURE WELL SDFN
4	03/04/2013		CREW TO LOC WAIT ON E-LINE RUN CBL FROM 3500'-SURFACE TOC=180' RD E-LINE PU RETRIEVING HEAD TIH TAG SAND CIRCULATE OFF RBP LATCH ONTO AND RELEASE TOO H W/ RBP PU NC XN NIPPLE GOT IN W/ 200 JNTS HEAVY WIND AND SNOW SECURE WELL SDFN
5	03/05/2013		CREW TO LOC TBG=0 CSG=200 SCP=0 BLEW DOWN CSG CONTROL WELL TIH TAG FILL AT 7330' RU AND CIRCULATE CLEAN TO 7364' ROLL HOLE CLEAN LD TAG JNTS LAND PROD TBG W/ 229 JNTS @7214.29' W/ XN NIPPLE, NC BROACH TBG NDBOP NUWH SWI RDMO