



SUPPLEMENTAL CEMENT JOB REPORT

Field Receipt # 674310019

Page 2 of 2

CUSTOMER Black Hills Gas Resources		DATE 20-OCT-10		F.R. # 674310019		SERV. SUPV. JOSE E CARCAMO	
LEASE & WELL NAME - OCSG WINTER FLATS #1-12-100 - API 050770851		LOCATION Grand Junction		COUNTY-PARISH-BLOCK Mesa Colorado			
DISTRICT Grand Junction		DRILLING CONTRACTOR RIG #			TYPE OF JOB Squeeze-Perforation		
PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE		
	PIPE	ANNULUS					
05:00						pre convoy safety meeting	
05:30						leave yard	
08:30						arrived on location	
09:00						spot equipment	
09:20						pre rig up safety meeting	
09:35						start rig up	
10:15						pre job safety meeting	
10:50						start job	
10:53	4700					pressure test lines	
10:56	100		3.5	10		stablish injection rate with produce water	
10:59	237		3.5	10		pump spacer ahead clean water	
11:10	273		1.1	10		pump cement slurry	
11:24	275		3	6		pump displacement	
12:20						start 2nd job	
12:29	225		4	20		stablish injection rate	
12:45	276		4.5	10		pump spacer ahead clean water	
12:54	226		4	20.4		pump cement slurry	
13:11	226		4	3		pump displacement	
13:20						end job	
14:00						start 3rd job	
14:01	0		1	2		pump spacer ahead	
14:09	120		2.7	29		pump cement slurry	
14:28	20		2.7	2		pump spacer behind/ displacement	
14:30						end job	
						5 bbls of cement to the pit	
						good returns from the start of the 2nd job	
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV.
Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	0	Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	5	120	0	Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	