

HALLIBURTON

NOBLE ENERGY INC E-BUSINESS

**Lucci-BC B 01-09
WATTENBERG
Weld County , Colorado**

**Recement Service
29-Apr-2013**

Job Site Documents

HALLIBURTON

Cementing Job Log

The Road to Excellence Starts with Safety

Sold To #: 345242	Ship To #: 2995403	Quote #:	Sales Order #: 900399392
Customer: NOBLE ENERGY INC E-BUSINESS		Customer Rep: Swift, Carl	
Well Name: Lucci-BC B		Well #: 01-09	API/UWI #: 05-123-36496
Field: WATTENBERG	City (SAP): KERSEY	County/Parish: Weld	State: Colorado
Legal Description:			
Lat: N 40.427 deg. OR N 40 deg. 25 min. 35.994 secs.		Long: W 104.491 deg. OR W -105 deg. 30 min. 32.713 secs.	
Contractor: Workover		Rig/Platform Name/Num: Workover Leed 719	
Job Purpose: Recement Service			Ticket Amount:
Well Type: Development Well		Job Type: Recement Service	
Sales Person: FLING, MATTHEW		Srvc Supervisor: FANTASIA, JOSEPH	MBU ID Emp #: 485445

Activity Description	Date/Time	Cht #	Rate bbl/ min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Arrive at Location from Service Center	04/29/2013 09:30							ARRIVE AT LOCATION AND PERFORM HAZARD HUNT AND SITE ASSESSMENT WITH CREW
Assessment Of Location Safety Meeting	04/29/2013 09:45							
Start Job	04/29/2013 10:00							PERFORM PRE JOB SAFETY MEETING WITH ALL PRESENT PERSONELL
Test Lines	04/29/2013 10:14					4080.0		PRESSURE TEST LINES TO 2500 PSI
Pump Spacer 1	04/29/2013 10:15		2			245.0		PUMP 5 BLS WATER SPACER TO ESTABLISH CIRCULATION
Pump Cement	04/29/2013 10:24		2	55		750.0		268 SKS G CEMENT MIXED AT 15.8 PPG USING SUPPLIED WATER. CEMENT TO SURFACE AT 50 BBLS AWAY. FINISHED PUMPING WHAT WAS MIXED (ABOUT 5 BBLS). RECIRC DENSOMETER QUIT READING RIGHT AFTER WE STARTED MIXING. CEMENT WAS HAND MIXED AND VERIFIED BY SCALE.
Activity Description	Date/Time	Cht #	Rate bbl/ min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	

Sold To #: 345242

Ship To #: 2995403

Quote #:

Sales Order #: 900399392

SUMMIT Version: 7.3.0079

Monday, April 29, 2013 11:17:00

HALLIBURTON

Cementing Job Log

Pump Displacement	04/29/2013 10:56		1	1			220.0	DISPLACE 1 BBL TO CLEAR LINES. APPROX 6 BBLS CEMENT TO SURFACE.
End Job	04/29/2013 11:00							

Sold To # : 345242

Ship To # :2995403

Quote # :

Sales Order # : 900399392

SUMMIT Version: 7.3.0079

Monday, April 29, 2013 11:17:00