

FORM 5A Rev 06/12

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Table with columns DE, ET, OE, ES

Document Number: 400584993 Date Received: 05/16/2014

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 10449 2. Name of Operator: TRITON ENERGY SERVICES LLC 3. Address: 2850 MCCLELLAND DRIVE STE 2400 City: FORT COLLINS State: CO Zip: 80525 4. Contact Name: Clayton Duke Phone: (720) 420-5700 Fax: (720) 420-5800 Email: clay.doke@iptenergyservices.com

5. API Number 05-123-37808-00 6. County: WELD 7. Well Name: TRITON Well Number: 2 8. Location: QtrQtr: SWSE Section: 35 Township: 6N Range: 65W Meridian: 6 9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: Admire Status: SHUT IN Treatment Type: Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: Perforations Top: 9316 Bottom: 9340 No. Holes: 10 Hole size: Provide a brief summary of the formation treatment: Open Hole: []

The casing is slotted liner as the WB Diagram indicates - no perfs done.

This formation is commingled with another formation: [X] Yes [] No Total fluid used in treatment (bbl): Max pressure during treatment (psi): Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal): Type of gas used in treatment: Min frac gradient (psi/ft): Total acid used in treatment (bbl): Number of staged intervals: Recycled water used in treatment (bbl): Flowback volume recovered (bbl): Fresh water used in treatment (bbl): Disposition method for flowback: Total proppant used (lbs): Rule 805 green completion techniques were utilized: [] Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O: Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR: Test Method: Casing PSI: Tubing PSI: Choke Size: Gas Disposition: Gas Type: Btu Gas: API Gravity Oil: Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: [] Yes [] No If yes, number of sacks cmt ** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: AMAZON Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 9092 Bottom: 9163 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perfs done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: COUNCIL GROVE Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 9163 Bottom: 9316 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: DENVER BASIN COMBINED DISPOSAL ZONE Status: SHUT IN Treatment Type: ACID JOB

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation:
Perforations Top: 8669 Bottom: 10443 No. Holes: 100 Hole size:

Provide a brief summary of the formation treatment: Open Hole: []

Slotted Liner set with Top at 8,566', but top 2 jts are not slotted so beginning of Slotted is at 8669' & Bottom at 10,443'. Number of holes is just a place holder that e-Form required as this is slotted liner.

This formation is commingled with another formation: [] Yes [X] No

Total fluid used in treatment (bbl): 399 Max pressure during treatment (psi): 2500

Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment: Min frac gradient (psi/ft):

Total acid used in treatment (bbl): 119 Number of staged intervals:

Recycled water used in treatment (bbl): Flowback volume recovered (bbl): 160

Fresh water used in treatment (bbl): 280 Disposition method for flowback:

Total proppant used (lbs): Rule 805 green completion techniques were utilized: []

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: 4 + 1/2 Tubing Setting Depth: 8550 Tbg setting date: 05/05/2014 Packer Depth: 8540

Reason for Non-Production:

Date formation Abandoned: Squeeze: [] Yes [] No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: FOUNTAIN Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 9650 Bottom: _____ No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: LOWER SATANKA Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 8810 Bottom: 9024 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: LYONS Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 8672 Bottom: 8810 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: MISSOURI Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 9570 Bottom: 9650 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: VIRGIL Status: SHUT IN Treatment Type: _____

Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____

Perforations Top: 9340 Bottom: 9570 No. Holes: 10 Hole size: _____

Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perms done.

This formation is commingled with another formation: Yes No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

FORMATION: WOLFCAMP Status: SHUT IN Treatment Type: _____
 Treatment Date: 05/02/2014 End Date: 05/02/2014 Date of First Production this formation: _____
 Perforations Top: 9024 Bottom: 9092 No. Holes: 10 Hole size: _____
 Provide a brief summary of the formation treatment: _____ Open Hole:

The casing is slotted liner as the WB Diagram indicates – no perfs done.

This formation is commingled with another formation: Yes No
 Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____
 Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____
 Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____
 Total acid used in treatment (bbl): _____ Number of staged intervals: _____
 Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____
 Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____
 Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized:
 Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____
 Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____
 Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____
 Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____
 Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: Yes No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

Comment: _____

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.
 Signed: _____ Print Name: Paul Gottlob
 Title: Regulatory/Eng. Tech. Date: 5/16/2014 Email paul.gottlob@iptenergyservices.com

Attachment Check List

Att Doc Num	Name
400584993	FORM 5A SUBMITTED
400634968	WELLBORE DIAGRAM

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	The casing is slotted liner as the WB Diagram indicates – no perfs done.	9/3/2014 11:30:31 AM
Permit	Returned to draft per operator's request.	6/26/2014 4:05:42 PM

Total: 2 comment(s)