

OFFSET WELL EVALUATIONS

| No. | Meet STD | Offset Well API # | Well Name | Nearest Proposed Horizontal Well Name | Shortest Horizontal Distance From Offset Well to any Proposed HZ Well | Offset Well Operator | Spud Date | Offset Well Status | Setting Depth | Base of Fox Hills or Depth of Deepest Water Well | Historical Remedial Work to provide Fox Hills Coverage | Objective Formation Top | Productive Casing Cement Top |
|-----|-------------|----------------------|---------------------|--|--|-------------------------|------------|--------------------------|------------------|--|---|-------------------------------|---------------------------------------|
| 1 | x | 05-123-30586 | Longhorn B 3-36H | Fox Creek 534-2524H | 1256 | EOG | 06/19/2010 | PR | 1460 | 1209 | | 7270 | 0 |
| 2 | x | 05-123-31417 | Fox Creek 3-26H | Fox Creek 534-2524H | 1585 | EOG | 05/28/2011 | PR | 1585 | 1209 | | 7452 | 1510 |
| 3 | | 05-123-41527 | Fox Creek 502-2623H | Fox Creek 534-2524H | | EOG | | XX | | | | | |
| 4 | | 05-123-41528 | Fox Creek 503-2602H | Fox Creek 534-2524H | | EOG | | XX | | | | | |
| 5 | | 05-123-35094 | Fox Creek 10-23H | Fox Creek 534-2524H | | EOG | | AL | | 1209 | | | |
| 6 | x | 05-123-31400 | Fox Creek 2-25H | Fox Creek 534-2524H | 0 | EOG | 08/09/2011 | PR | 1559 | 1209 | | 7354 | 673 |
| 7 | x | 05-123-31400 | Fox Creek 2-25H | Fox Creek 540-2524H | 1225 | EOG | 08/09/2011 | AB | 1559 | 1190 | | 7354 | |
| 8 | | 05-123-35105 | Fox Creek 11-24H | Fox Creek 534-2524H | | EOG | | XX | | | | | |
| 9 | x | 05-123-30585 | Bevo 4-36M | Fox Creek 535-2501H | 830 | EOG | 01/07/2010 | AC | 1528 | 1209 | | 8505 | 0 |
| 10 | x | 05-123-34091 | Longhorn 6-36H | Fox Creek 535-2501H | | EOG | 08/27/2011 | XX | | | | | |
| 11 | x | 05-123-30574 | Jake 2-01H | Fox Creek 535-2501H | 990 | EOG | 08/14/2009 | PR | 1375 | 1209 | | 6667 | 0 |
| 12 | | 05-123-41612 | Fox Creek 504-2524H | Fox Creek 540-2524H | | EOG | | XX | | | | | |
| 13 | | 05-123-41613 | Fox Creek 505-2501H | Fox Creek 540-2524H | | EOG | | XX | | | | | |
| 14 | x | 05-123-30556 | LaMotta 5-01M | Fox Creek 542-2501H | 375 | EOG | 07/28/2009 | WO | 560 | 1190 | | 7222 | |

Total Wells: 14

Meets Standard(STD): 8

Needs Evaluation: 6