

## Green, Doreen

---

**From:** Diane McCoy - DNR <diane.mccoy@state.co.us>  
**Sent:** Friday, October 14, 2016 4:01 PM  
**To:** Hunt, Elizabeth  
**Cc:** Light, Cheryl; Green, Doreen  
**Subject:** Re: Ft Lupton Highlands 31-9 (05-123-23765)

No objections to the changes, please proceed with the plugging.

Thanks,

Diane McCoy  
Engineer



**COLORADO**  
Oil & Gas Conservation  
Commission  
Department of Natural Resources

1120 Lincoln Street, Suite 801, Denver, CO 80203

[303.894.2100](tel:303.894.2100) x5114

[Diane.McCoy@state.co.us](mailto:Diane.McCoy@state.co.us) | [www.colorado.gov/cogcc](http://www.colorado.gov/cogcc)

On Fri, Oct 14, 2016 at 2:45 PM, Hunt, Elizabeth <[Elizabeth.Hunt@anadarko.com](mailto:Elizabeth.Hunt@anadarko.com)> wrote:  
Diane,

Here are the details of my question on the phone.

We were originally planning to set our J Sand CIBP at 7940'. When we ran in hole to scrape our casing clean, we tagged hard at 7796'.

Since our bottom most Codell perf is at 7500', we will now set our J Sand CIBP at 7720' and then dump 2 sxs of cement.

Thank for your quick approval on the phone,

Elizabeth Hunt

[808-594-3092](tel:808-594-3092)

Click here for Anadarko's Electronic Mail Disclaimer<<http://www.anadarko.com/notices/Pages/Electronic-Mail-Disclaimer.aspx>>