

US ROCKIES REGION
Operation Summary Report

Well: MAGNESS 7-1A				Spud date: 1/16/2002				
Project: COLORADO-WELD-NAD83-UTM13			Site: MAGNESS 7-1A				Rig name no.: BASIC 1549/1549	
Event: ABANDONMENT			Start date: 3/1/2017				End date: 3/17/2017	
Active datum: RKB @4,840.99usft (above Mean Sea Level)			UWI: 0/2/N/67/W/1/0/NESW/6/0/N/1845/E/0/1883/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/14/2017	-							
2/16/2017	-							
3/1/2017	0:00 -		ABANDP	52	I	P		SF 0 CSI 600 TBG 600, OPEN SF ALL DAY NO GAS OR FLUID
	9:30 - 10:30	1.00	ABANDP	30	A	P		SPOT IN EQUIPMENT & RU RIG, PUMP, & TANK
	10:30 - 11:00	0.50	ABANDP	48	B	P		HELD JSA (SEE SAFETY COMMENTS ON SAFETY TAB)
	11:00 - 12:30	1.50	ABANDP	30	F	P		BLEED DOWN PSI FROM WELL, FUNCTION TEST BOPS TESTED GOOD, PUMP 30BBLS OF BIO WATER DOWN TBG, 30BBLS OF BIO WATER DOWN CSI TO CONTROL WELL, NU BOPS ON 5K WH, TRY TO UNLAND TBG HANGER, ND BOPS PULLED 40K BEAT AROUND WH W/ HAMMER TBG HANGER CAME OUT FREE, NU BOPS & UNLAND TBG HANGER
	12:30 - 15:00	2.50	ABANDP	31	I	P		TALLY OUT W/ 245JTS OF 2 3/8" 4.7# J55, XN, & NC, @ 7750'
	15:00 - 17:00	2.00	ABANDP	34	I	P		RU RELIANCE OILFIELD SVS, RIH W/ 3.75" GUAGE RING RUN TO 7690' POOH, RIH W/ 4.5" 11.6# CIBP SET @ 7680' POOH, RD WIRELINE SHUT IN WELL,
	17:00 - 17:30	0.50	ABANDP	30	I	P		DRAIN PUMP & HARLINES, CLEAN LOC, PICK UP TOOLS
	17:30 - 18:30	1.00	ABANDP	30	G	P		CREW TRAVEL HOME
3/2/2017	0:00 -		ABANDP	52	I	P		SF 0, CSI 0, OPEN SF ALL DAY NO GAS OR FLUID ON SF
	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOC.
	7:00 - 7:30	0.50	ABANDP	48	B	P		INSPECT AND START EQUIPMENT, HELD JSA (SEE SAFETY COMMENTS ON SAFETY TAB), PREPARE PROPER TOOLS
	7:30 - 10:30	3.00	ABANDP	31	I	P		RU ANYTIME TESTING TEST IN HOLE W/ SN & 242JTS TAG PLUG ON JT 243, 7' OUT @ 7680' RD HYDRO TESTER
	10:30 - 11:30	1.00	ABANDP	31	H	P		RU TIW & KELLY HOSE PUMP 80BBLS OF BIO WATER TO ESTABLISH CIRCULATION W/ RIG PUMP 3BBLS PER/MIN 500# OF PSI, CIRCULATE GAS OUT, PT CSI TO 1000# FOR 15MIN. PT WAS GOOD BLEED DOWN PSI, RD KELLY & TIW
	11:30 - 12:30	1.00	ABANDP	51	D	P		SPOTTED SCHLUMBERGER, RU CEMENTERS, HELD SAFETY MEETING (SEE SAFETY COMMENTS ON SAFETY TAB) PUMP 2BBLS PRESSURE TEST LINES TO 2000# FOR 3MIN, MAX PSI 1500#, PUMP 16.3BBLS 60SKS CLASS G 15.8# 1.53 YIELD, THROUGH 2 3/8" 4.7# J55 TBG FALLOW BY 24BBLS OF FRESH WATER DISPLACEMENT, GOOD CIRCULATION THROUGHOUT CEMENT JOB, RD CEMENTERS
	12:30 - 13:30	1.00	ABANDP	31	H	P		LD 49JTS OF 2 3/8" 4.7# J55 TBG, RU TIW & KELLY HOSE, CIRCULATE OVER 85BBLS OF BIO WATER W/ RIG PUMP TO ENSURE TBG IS CLEAN, RD KELLY & TIW

US ROCKIES REGION
Operation Summary Report

Well: MAGNESS 7-1A

Spud date: 1/16/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: MAGNESS 7-1A

Rig name no.: BASIC 1549/1549

Event: ABANDONMENT

Start date: 3/1/2017

End date: 3/17/2017

Active datum: RKB @4,840.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/1/0/NESW/6/0/N/1845/E/0/1883/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	13:30 - 14:30	1.00	ABANDP	31	I	P		LD 63JTS OF 2 3/8" 4.7# J55 TBG & SB 130JTS
	14:30 - 15:30	1.00	ABANDP	34	H	P		RU RELIANCE OILFILED SVS, RIH W/ 3 1/8" PERF GUN, SHOOT 2' OF SQZ HOLE @ 4560' & 4' OF SQZ HOLES @ 4070', RD WIRELINE SHUT IN WELL
	15:30 - 16:00	0.50	ABANDP	30	I	P		DRAIN PUMP & HARDLINE, CLEAN LOC, PICK UP TOOLS
	16:00 - 17:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOC.
3/3/2017	0:00 -							
	1:00 - 1:30	0.50	ABANDP	30	I	P		DRAIN PUMP & HARDLINES, CLEAN LOC, PICK UP TOOLS
	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOC
	7:00 - 7:30	0.50	ABANDP	48	B	P		INSPECT & START EQUIPMENT, HELD JSA (SEE SAFETY COMMENTS ON SAFETY TAB) PREPARE PROPER TOOLS FOR WORK
	7:30 - 8:30	1.00	ABANDP	31	I	P		RIH W/ T-BIRD 4.5 11.6 CIRC 4' & 2 3/8" 4.7# J55 TBG 4107' SET CICR @ 4111', SHEAR OF CICR & STING BACK IN
	8:30 - 9:30	1.00	ABANDP	31	H	P		RU TIW & KELLY HOSE PUMP 80BBLs OF BIO WATER W/ RIG PUMP @ 2.5 BBLs/PER MIN, 600# OF PSI REMOVE GAS OUT, SHUT PUMP OFF, RD KELLY & TIW
	9:30 - 10:30	1.00	ABANDP	51	D	P		SPOTTED IN SCHLUMBERGER RU, HELD SAFETY MEETING (SEE SAFETY COMMENTS ON SAFETY TAB) PRESSURE TEST LINES TO 2000# FOR 3MIN, MAX PSI FOR JOB 1500#, PUMP 8BBLs OF FRESH WATER ESTABLISH CIRCULATION, 10BBLs OF SMS, 10BBLs OF RESH WATER SPACER, PUMP 43BBLs 160SKS CLASS G 15.8# 1.51 YIELD THROUGH CICR FOLLOW BY 13BBLs OF FRESH WATER DISPLACEMENT, STING OUT CICR LEAVING 3.2BBLs 12 SXS OF CEMENT ON TOP OF RETAINER, GOOD CIRCULATION THROUGHOUT CEMENT JOB, RD CEMENTERS
	10:30 - 11:00	0.50	ABANDP	31	H	P		LD 20JTS OF 2 3/8" 4.7# J55, RU TIW & KELLY HOSE REVERSE CIRCULATION TO ENSURE TBG IS CLEAN @ 3479' W/ 110JTS, RD KELLY & TIW
	11:00 - 12:30	1.50	ABANDP	31	I	P		SB 38JTS OF 2 3/8" 4.7# J55 LD 72JTS & STINGER
	12:30 - 13:30	1.00	ABANDP	34	L	P		RU RELIANCE OILFIELD SVS, RIH HOLE W/ JET CUTTER CUT 4.5 11.6 CSI @ 1100' RD WIRELINE, SHUT IN WELL FOR THE DAY
	13:30 - 14:30	1.00	ABANDP	30	G	P		CREW TRAVEL HOME
3/6/2017	0:00 -							
	0:00 -		ABANDP	52	I	P		SF 0 OPEN SF NO GAS OR FLUID
	6:00 - 7:00	1.00	ABANDP	30	G			CREW TRAVEL TO LOC
	7:00 - 7:30	0.50	ABANDP	48	B	P		INSPECT & START EQUIPMENT, HELD JSA (SEE SAFETY COMMENTS ON SAFETY TAB) PREPARE PROPER TOOLS,
	7:30 - 8:30	1.00	ABANDP	31	H			ESTABLISH CIRCULATION W/ RIG PUMP, @ 3BBLs PER MIN, 300# OF PSI CIRCULATE OVER 100BBLs OF BIO WATER DOWN CSI UP SURFACE, REMOVE GAS OR OIL FROM WELL, SHUT PUMP OFF

US ROCKIES REGION
Operation Summary Report

Well: MAGNESS 7-1A

Spud date: 1/16/2002

Project: COLORADO-WELD-NAD83-UTM13

Site: MAGNESS 7-1A

Rig name no.: BASIC 1549/1549

Event: ABANDONMENT

Start date: 3/1/2017

End date: 3/17/2017

Active datum: RKB @4,840.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/1/0/NESW/6/0/N/1845/E/0/1883/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:30 - 9:30	1.00	ABANDP	30	J	P		CHANGE OVER TO 4 1/2" EQUIPMENT, ND BOPS & 5K WH, REMOVE SF NUT RIG UP T-BIRD 4 1/2" 11.6# CSI SPEAR, PULLED 15K TO REMOVE CSI SLIPS, NU T-BIRD P&A SPOOL & BOPS, ON SF HEAD FUNCTION TEST BOPS TESTED GOOD,
	9:30 - 10:30	1.00	ABANDP	31	I	P		LD 1100' 25JTS & CUT JT OF CSI 4 1/2" 11.6#, CHANGE OVER TO 2 3/8" EQUIPMENT, TIH W/ MULE SHOE & 38JTS OF 2 3/8" 4.7# J55 @ 1204', RIG UP TIW & KELLY HOSE PUMP 35BBLs ESTABLISH CIRCULATION, RIG DOWN KELLY HOSE & TIW WAITING ON SCHLUMBERGER
	10:30 - 12:00	1.50	ABANDP	46	B	P		
	12:00 - 13:30	1.50	ABANDP					SPOTTED SCHLUMBERGER, RU CEMENTERS, HELD SAFETY MEETING (SEE SAFETY COMMENTS ON SAFETY TAB) PUMP 2BBLs PRESSURE TEST LINES TO 2000# FOR 3MIN, MAX PSI 1000#, PUMP 15BBLs OF CHEMICAL WASH, 64BBLs 240SKS CLASS G 15.8# 1.5 YIELD, THROUGH 2 3/8" 4.7# J55 TBG FOLLOW BY 1BBLs OF FRESH WATER DISPLACEMENT, GOOD CIRCULATION THROUGHOUT CEMENT JOB, RD CEMENTERS
	13:30 - 14:30	1.00	ABANDP	31	I	P		LD 35JTS OF 2 3/8" 4.7# J55, RU TIW & KELLY HOSE REVERSE CIRCULATION TO ENSURE TBG IS CLEAN @ 94' W/ 3JTS RD KELLY & TIW, LD 3JTS SHUT IN WELL
	14:30 - 15:30	1.00	ABANDP	30	I	P		DRAIN PUMP & HARDLINE, RACK PUMP & HARDLINE, CLEAN LOC, PICK UP TOOLS, CREW TRAVEL HOME
3/7/2017	15:30 - 16:30	1.00	ABANDP	30	G	P		
	0:00 -		ABANDP	52	I	P		SF 0
	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOC
	7:00 - 7:30	0.50	ABANDP	48	B	P		INSPECT & START EQUIPMENT, HELD JSA (SEE SAFETY COMMENTS ON SAFETY TAB) PREPARE PROPER TOOLS FOR WORK
	7:30 - 8:00	0.50	ABANDP	30	J	P		ND DOWN BOPS P&A SPOOL, & FLANGE, FROM SF HEAD
	8:00 - 8:30	0.50	ABANDP	34	I	P		RU RELIANCE OILFIELD SVS RIH W/ SINNKER BAR TAG CEMENT @ 225' POOH RIH W/ 8 5/8" 24# CIBP SET @ 80' INSIDE SF CSI RD WIRELINE
	8:30 - 9:30	1.00	ABANDP	30	C	P		RD RIG, CLEAN LOC. MOVE WELLHEAD PARTS CLOSE TO WELL HEAD, MOVE RIG TO THE FANTASTYK RED V 1-09
3/17/2017	12:00 - 13:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi
	13:00 - 14:00	1.00	ABANDP	53	B	P		dug up surface casing
	14:00 - 15:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 70'
	15:00 - 16:00	1.00	ABANDP	53	B	P		filled casing stub with 30 bags 5000 psi cement
	16:00 - 17:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	17:00 - 18:00	1.00	ABANDP	53	B	P		backfilled
	17:00 - 17:00	0.00	ABANDP	50		P		P&A'd OFFLINE. JSND.