

**DRILLING COMPLETION REPORT**

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:  
401357737

Date Received:

Completion Type  Final completion  Preliminary completion

OGCC Operator Number: 47120 Contact Name: JENNIFER THOMAS

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Phone: (720) 929-6808

Address: P O BOX 173779 Fax: \_\_\_\_\_

City: DENVER State: CO Zip: 80217-

API Number 05-123-44520-00 County: WELD

Well Name: BUTTERBALL Well Number: 12N-34HZ

Location: QtrQtr: NWNW Section: 10 Township: 2N Range: 67W Meridian: 6

Footage at surface: Distance: 488 feet Direction: FNL Distance: 410 feet Direction: FWL

As Drilled Latitude: 40.158561 As Drilled Longitude: -104.884409

GPS Data:  
Date of Measurement: 04/24/2017 PDOP Reading: 1.2 GPS Instrument Operator's Name: ROB WILSON

\*\* If directional footage at Top of Prod. Zone Dist.: 100 feet. Direction: FNL Dist.: 734 feet. Direction: FWL

Sec: 10 Twp: 2N Rng: 67W

\*\* If directional footage at Bottom Hole Dist.: 2581 feet. Direction: FSL Dist.: 693 feet. Direction: FWL

Sec: 34 Twp: 3N Rng: 67W

Field Name: WATTENBERG Field Number: 90750

Federal, Indian or State Lease Number: \_\_\_\_\_

Spud Date: (when the 1st bit hit the dirt) 05/04/2017 Date TD: 06/08/2017 Date Casing Set or D&A: 06/09/2017

Rig Release Date: 06/22/2017 Per Rule 308A.b.

Well Classification:  
 Dry  Oil  Gas/Coalbed  Disposal  Stratigraphic  Enhanced Recovery  Storage  Observation

Total Depth MD 15892 TVD\*\* 7238 Plug Back Total Depth MD 15869 TVD\*\* 7239

Elevations GR 4946 KB 4972 **Digital Copies of ALL Logs must be Attached per Rule 308A**

List Electric Logs Run:  
CBL, GR, CNL RUN ON BUTTERBALL 32C-34HZ, API 05-123-44519

**CASING, LINER AND CEMENT**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	42	0	106	64	0	106	VISU
SURF	13+1/2	9+5/8	36	0	1,869	721	0	1,869	VISU
1ST	7+7/8	5+1/2	17	0	15,881	1,660	0	15,881	CBL

### STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: \_\_\_\_\_

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
SUSSEX	4,432				
SHARON SPRINGS	7,300				
NIOBRARA	7,536				

Comment:

Due to anti-collision needs and the variability of directional drilling, our as-drilled BHL could be different than the permitted.

Per Rule 371.p Exception, compensated neutron logs have been run on the BUTTERBALL 32C-34HZ well (API 05-123-44519).

The Top of Productive Zone provided is an estimate based on the landing point at 7780' MD.

Completion is estimated for Q1, 2018.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: JENNIFER THOMAS

Title: REGULATORY ANALYST Date: \_\_\_\_\_ Email: jennifer.thomas@anadarko.com

### Attachment Check List

Att Doc Num	Document Name	attached ?	
<b>Attachment Checklist</b>			
401357760	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
401357758	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<b>Other Attachments</b>			
401357755	DIRECTIONAL DATA	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401376039	LAS-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401376041	PDF-MWD/LWD	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401376042	LAS-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
401376043	PDF-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)