

General		
Day Supervisor	MICHAEL LINDSEY	DOL 2.00 days
Night Supervisor		Float Collar Top MD
Supervisor Phone No		Final Cleanout Depth
Engineer	TY WOODWORTH	CBL TOC
Daily cost	10,436.50 \$	Flowback Pressure
Cumulative total	15,016.50 \$	Check for Choke Size
Authorized cost		Choke Size
		Formation
		Weather
		Final report

Operations at Report Time	POOH WITH REMAINING 2.375 PROD, RH WITH 4.5 RBP, SET RBP AT 6705', CIRCULATE PACKER FLUID, LAND 212 JTS WITH XN NIPPLE AND RET HEAD AT 6604', TEST TO 2500 PSI, ND BOPS, NU PROD WHE, RDMO HWS TO GW 27-21
24 Hour Summary	
24 Hour Forecast	RBP SET, WELL SHUT IN

Time Summary

Activity Details

(0 NPT/Failures) All

	From	To	Duration (hr)	Phase	Code	Code description	Sub	Sub description	P / U	Operation
1	00:00	07:00	7.00	PIGATE	MTG	MITIGATION			ANNED	WELL SIFN
2	07:00	07:15	0.25	PIGATE	MTG	MITIGATION			ANNED	SAFETY MEETING
3	07:15	09:30	2.25	PIGATE	MTG	MITIGATION			ANNED	POOH STANDING BACK WITH REMAINING 2.375 PROD, TALLY OUT, 227 JTS TOTAL, ONE 10' PUP
4	09:30	11:30	2.00	PIGATE	MTG	MITIGATION			ANNED	MAKE UP SCREAMING BULL 4.5 RBP, RH WITH 215 JTS AND SET RBP AT 6705'
5	11:30	12:45	1.25	PIGATE	MTG	MITIGATION			ANNED	CIRCULATE PACKER FLUID AND TEST RBP TO 500 PSI
6	12:45	13:15	0.50	PIGATE	MTG	MITIGATION			ANNED	LAY DOWN 3 JTS, LAND 212 JTS, XN NIPPLE AND RETREIVING HEAD AT 6604
7	13:15	14:30	1.25	PIGATE	MTG	MITIGATION			ANNED	ND BOPS, NU PROD WHE, TEST TO 2500 PSI
8	14:30	00:00	9.50	PIGATE	MTG	MITIGATION			ANNED	RDMO HWS 45 TO 27-21, WELL SHUT IN

Total activity time 24.00 hr