

STATE OF COLORADO
OIL AND GAS CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES



00244589

File in duplicate for Patented and Federal lands
File in triplicate for State lands.

RECEIVED

FEB 11 1987

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION & SERIAL NO.

05-069-6265

6. INDIAN, ALLOTTEE OR TRIBE NAME

COLO. OIL & GAS CON. COMM.

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Round Butte

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 13- T11n R-69W

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR
Consolidated Resources, Inc.

303-431-5913

3. ADDRESS OF OPERATOR
4390 Fenton Street #204 Denver, Colorado 80212

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.) SESW 1957' FWL 645' FSL

At surface

At proposed prod. zone
~~Nebraska~~ Colorado

14. PERMIT NO.
85-1074

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
5,905 GR

12. COUNTY
Larimer

13. STATE
Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS.

(Other)

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1/5/87

18. Date of work

* Must be accompanied by a cement verification report.

1. Set Wireline Bridge plug at 600' and dumped 10' of cement on same. Original plan to set at 1100', unable to get down, shallower depth approved by Mr. McKee verbally.

2. Set 15 sacks at surface. Cut pipe 3' below ground level, welded plate on top. Filled hole and levelled. Work performed by H&R Well Services, Inc.

FOR OFFICE USE ONLY
ET
FB
FE
UC
SE
105

19. I hereby certify that the foregoing is true and correct

SIGNED

Thomas J. Sweeney
Thomas J. Sweeney

TITLE

CEO

DATE

1/9/87

(This space for Federal or State office use)

APPROVED BY

G. A. [Signature]

TITLE

SUPR. PETROLEUM ENGINEER
Oil & Gas Cons. Comm.

DATE

FEB 13 1987

CONDITIONS OF APPROVAL, IF ANY:

A

