

NO. R12481



PO BOX 745 WINDSOR , CO 80550

To: CRESTONE PEAK RESOURCES		Rig no. 12	Date: 11/19/2018	
Address:		LEASE: ELMQUIST	Well: 2-4-23	
Date work started	Hour	Date work completed		Hour
Pulled out of hole		Ran in Hole		
Joints	Feet	Description	Material	Description
			Polish Rod	
			Poney Rod	5/8 3/4 7/8 1"
			Rods	
			Rods	
			Rods	
			Rod Pump	
Description of Work Performed			Pusher Requested	
5:30-6:30AM, TRAVEL TO LOCATION			PUSHER: JUAN V TRAVEL HOURS 2.00	
6:30-5:00PM. SAFETY MEETING. JSA REVIEW.			OPERATOR : IVAN 12.5	
INSPECT AND START EQUIPMENT, CHECK PRESURE IN THE WELL,			DERRICK MAN: IRINEO BARRON 12.5	
TBG 50 PSI, CSG 75 PSI, SURFACE 0 PSI, BLOW DOWN PRESURE,			FLOORMAN : RITO 12.5	
P/U 10' AND 6' PUP JTS EOT @ 4600', PUMP REV CIRC THE GAS OUT,			FLOORMAN: DAVID ROMERO 12.5	
R/U CEMENTERS, PUMP 50 SX BALANCED PLUG FROM 4600' TO 3942'			EXTRA LABORER: 12.5	
R/D CEMENTERS, POOH TBG IN THE DERRICK 26 JTS, POOH LAY DOWN			RIG, PUSHER, OPERATOR & 4 MEN, TRAVEL, FR/H2S,	
TBG 118 JTS, R/D EQUIP, R/U FLOOR, N/D 7 1/16 BOP'S, N/U 11" ,			TRUCKS, @ \$ /HR 10.5 HOURS \$ /HR \$	
BOP'S, R/D FLOOR, R/U 4 1/2 EQUIP, R/U WIRELINE, RIH WITH JET,			PUMP DAY @ \$	
CUTTER CUT CSG AT 2200', R/D WIRELINE, PULL CSG TO FIRST JT,			EXTRA LABORER , \$	
REMOVE CSG SLIPS, PUMP CIRC THE HOLE CLEAN WITH SAPP, R/U,			TANK: \$	
CEMENTERS, PUMP 75 SX BALANCED STUB PLUG FROM 2200' TO,			EQUIPMENT RENTAL: FORKLIFT \$	
1946', R/D CEMENTERS, POOH LAY DOWN CASING 33 JTS, PUMP ,			SWIVEL RENTAL \$	
CIRC THE HOLE CLEAN, R/U CEMENTERS, PUMP 63 SX BALANCED ,			CREW SUBSISTENCE AND/OR WET STRING \$	
PLUG ACROSS SURFACE CSG SHOE FROM 844' TO 639', R/D ,			BATHROOM DAY @ \$	
CEMENTERS, POOH LAY DOWN CASING 19 JTS, 52 JTS AND THE CUT,			LIGHT PLANT DAY @ \$	
TOTAL IN THE HOLE, R/D 4 1/2 EQUIP, R/U 2 3/8 EQUIP			HEATERS DAY @ \$	
P/U SDFN			PIPE RACKS/ CATWALK HCW 3 DAY @ \$	
5:00-6:00PM TRAVEL HOME			SPILL CONTAINMENT MAT(S) DAY @ \$	
			TRAILER RENTAL T-226,T-206 DAY @ \$	
			DIESEL FUEL GALLONS @ \$	
TONG FOSTER HILLMAN-KELLY			0	@ \$ EACH \$0.00
DIES PECK BJ OIL COUNTRY				
SLIP 1 1/16 2 1/16 1 1/4			0	@ \$ EACH \$0.00
INSERTS 2 7/8 2 3/8 B or C				
FISHING TOOLS			0	@ 0 TRIP \$0.00
OIL SAVER RUBBERS			0	@ 0 EACH \$0.00
SWAB 1 1/2 2 3/8 SAND			0	@ \$ EACH \$
CUPS 2 1/16 2 7/8 3 1/2 WIRE RUBBER				
PIPE WIPER RUBBERS 8" (12") 17"			0	@ \$ EACH \$
ROD WIPER RUBBERS			0	@ \$ EACH \$
MISCELLANEOUS (: 4 1/2 EQUIPMENT			1	@ \$ EACH \$
AFE/WO:		CODE:	Total: \$	
Approved by:				

NO. R12482



PO BOX 745 WINDSOR , CO 80550

To: CRESTONE PEAK RESOURCES		Rig no. 12		Date: 11/20/2018	
Address:		LEASE: ELMQUIST		Well: 2-4-23	
Date work started	Hour			Date work completed	Hour
Pulled out of hole		Ran in Hole			
Joins	Feet	Description	Material	Description	Joins Feet
			Polish Rod		
			Poney Rod	5/8 3/4 7/8 1"	
			Rods		
			Rods		
			Rods		
			Rod Pump		
Description of Work Performed			Pusher Requested		Amount
5:30-6:30AM, TRAVEL TO LOCATION			PUSHER: JUAN V		TRAVEL HOURS 1.00
6:30-10:30AM. SAFETY MEETING. JSA REVIEW.			OPERATOR : IVAN		5.0
INSPECT AND START EQUIPMENT, CHECK PRESURE IN THE WELL,			DERRICK MAN: IRINEO BARRON		5.0
SURFACE 0 PSI, PRESURE TEST THE CEMENT PLUG TO 350 PSI FOR 5 ,			FLOORMAN : RITO		5.0
MIN, BLOW DOWN PRESURE, RIH TBG FROM THE DERRICK 18 JTS,			FLOORMAN: DAVID ROMERO		5.0
TAG CEMENT AT 565' POOH LAY DOWN TBG 18 JTS, RIH TBG FROM,			EXTRA LABORER:		5.0
THE DERRIK 10 JTS EOT @ 319', R/U CEMENTERS, PUMP 35 SX ,			RIG, PUSHER, OPERATOR & 4 MEN, TRAVEL, FR/H2S,		
BALANCED PLUG FROM 319' TO 209', R/D CEMENTERS, POOH LAY ,			TRUCKS, @ \$ /HR 4.0 HOURS \$ /HR \$		
DOWN TBG 10 JTS, P/U 8 5/8 CIBP, P/U TBG RIH 2 JTS AND 10' PUP JT			PUMP DAY @		
SET 8 5/8 CIBP AT 80', POOH LAY DOWN 2 JTS AND 10' PUP JT, LAY			EXTRA LABORER ,		
DOWN SETTING TOOL, R/D EQUIP, R/U FLOOR, N/D 11" BOP'S,			TANK:		
P/U TBG RIH 2 JTS AND 10' AND 8' PUP JTS, R/U CEMENTERS, PUMP,			EQUIPMENT RENTAL: FORKLIFT		
30 SX BALANCED PLUG FROM 80' TO SURFACE, R/D CEMENTERS,			SWIVEL RENTAL		
POOH LAY DOWN 10' AND 8' PUP JTS AND 2 JTS, TOP OFF, CAP WELL			CREW SUBSISTENCE AND/OR WET STRING		
P/U PUMP LINES, RIG DOWN, MOVE RIG OVER, MOVE BASE BEAM,			BATHROOM DAY @		
OVER TO NEXT WELL			LIGHT PLANT DAY @		
			HEATERS DAY @		
			PIPE RACKS/ CATWALK HCW 3 DAY @		
			SPILL CONTAINMENT MAT(S) DAY @		
			TRAILER RENTAL T-226 DAY @		
			DIESEL FUEL GALLONS @		
TONG FOSTER HILLMAN-KELLY			0	@	\$ EACH \$0.00
DIES PECK BJ OIL COUNTRY					
SLIP 1 1/16 2 1/16 1 1/4			0	@	\$ EACH \$0.00
INSERTS 2 7/8 2 3/8 B or C					
FISHING TOOLS			0	@	0 TRIP \$0.00
OIL SAVER RUBBERS			0	@	0 EACH \$0.00
SWAB 1 1/2 2 3/8 SAND			0	@	\$0.00 EACH \$0.00
CUPS 2 1/16 2 7/8 3 1/2 WIRE RUBBER					
PIPE WIPER RUBBERS 8" (12") 17"			0	@	EACH \$0.00
ROD WIPER RUBBERS			0	@	EACH \$0.00
MISCELLANEOUS (: 4 1/2 EQUIPMENT			0	@	EACH \$0.00
AFE/WO:		CODE:	Total: \$		
Approved by:					

Work Ticket # **233988**Date **11/18/2018**Yard # **Plattville**Asset # **56**

API #

Remit To:

JOB CLASS:

☐

Completion

☐

Work Over

☐

Drilling

☒

Plugging

☐

Repair

☐

Other

Job Complete Yes ☒No ☐

LEGAL DESCRIPTION:

Elmquist

2-4-23

Weld

Wattenberg

Co

Customer Name:

Crestone Peak Resources:

Start Date

18-Nov-2018

End Date

18-Nov-2018

Address:

370 17th St. Suite 2170 Denver, CO 80202

Contact

Number

Dereck Dupee

EQUIPMENT LIABILITY - Operator shall at its risk and expense attempt to recover any Contractor equipment lost or lodged in a well. If a radioactive source becomes lost or lodged in a well, Operator shall meet all requirements of Section 39.15(a) of the Nuclear Regulatory Commission regulations and any other applicable state or federal laws or regulations concerning retrieval or abandonment, including without limitation regulations of the Nuclear Regulatory Commission. Operator shall permit Contractor to monitor the recovery or abandonment efforts all at no risk or liability to Contractor. Notwithstanding any indemnity regarding Contractor's property, (i) Operator shall be responsible for damages to or loss of Contractor equipment, products, and materials while in transit aboard Operator-supplied transportation, even if such is arranged by Contractor at Operator's request, and during loading and unloading from such transport, and Operator (ii) will also pay for the repair or replacement of Contractor equipment damaged by corrosion or abrasion due to well effluents.

Signature of Customer / Agent

Printed Name

Run #	ASSET #	WORK CODE	DESCRIPTION	QUANTITY	Rate	Subtotal	Adj Unit Price	Total
			Washington Head Adapter, 8' Lubricator, Pump In Tee, 2' Valve, Crossover, Packoff					
		001	Service Charge	1	\$	\$		\$
		901	Wellhead Connection	1	\$	\$		\$
							0.0%	
							0.0%	
							0.0%	
							0.0%	
1			Set 4.5" CIBP @ 8000'					
		401	Depth Charge	8000	\$	\$		\$
		505	4 1/2" Bridge Plug	1	\$	\$		\$
		509	Setting Assembly	1	\$	\$		\$
		513	Plug/Packer Setting	1	\$	\$		\$
		514	Slow Set Power Charge	1	\$	\$		\$
		517	Firing Head - Setting Tool	1	\$	\$		\$
2			Dump Bail 2 Sacks Of Cement On Plug					
		608	Dump Bail Single Oper.	1	\$	\$		\$
		607	Dump Bail Single Depth	8000	\$	\$		\$
							0.0%	
							0.0%	
							0.0%	
							0.0%	
3			Set 4.5" CIBP @ 7300'					
		401	Depth Charge	7300	\$	\$		\$
		505	4 1/2" Bridge Plug	1	\$	\$		\$
		509	Setting Assembly	1	\$	\$		\$
		513	Plug/Packer Setting	1	\$	\$		\$
		517	Firing Head - Setting Tool	1	\$	\$		\$
							0.0%	
4			Dump Bail 2 Sacks Of Cement On Plug					
		608	Dump Bail Single Oper.	1	\$	\$		\$
		607	Dump Bail Single Depth	7300	\$	\$		\$
							0.0%	
							0.0%	
							0.0%	
							0.0%	
							0.0%	
							0.0%	
							0.0%	
		003	Bid Price	1	\$	\$		\$
							0.0%	

Associated Ticket Numbers			AFE #		Total Amount	
			0		\$	
			Total This Page		\$	
			Total Page 2		\$	
FIELD SERVICE CREW					Total Discount	
CE	0	Zachary Dizmang			\$	
Oper.	0	Kory Butler	FIELD SERVICE CREW		\$	
Oper.	0	Jay Galapon	0			
Oper.		Stactris Thomas	0			
Oper.	0	0	0			
CE	0	0	0			

Approval/Date:

Customer Approval/Date:

Customer Satisfaction

☐

Meet Expectations

☐

Exceeds Expectations

☐

Please contact me

Customer Satisfaction ☐ Meet Expectations ☐ Exceeds Expectations ☐ Please contact me



Field Ticket #

No 23166

Date

11/20/2018

Sater Tools and Services LLC, 2424 6th Ave, Greeley, CO 80631

Office 970-356-4644 Fax 970-356-0185

Bill To Customer:	Crestone Peak Resources	PO#	Lease Name:	ELMQUEST	Well #:	2-4-23
Address:	10188 E.I-25 Frontage Road		County:	Weld St: CO	Invoice Ref. #:	
City:	Fireston, Co.	Field:	Job Type:	P&A	OCSG #:	
State:	Zip: 80504	Legal Description:	Casing Sz & Wt:	4-1/2 11.6#		
Ordered By:	DEREK D.	1-25FR&CR20 E, .4 S, .3 E, INTO	Service Man:	LUIS LEOS		

NO.	RENTALS/SALES	QTY	PRICE	DSC	TOTAL
1	SALE OF 8-5/8 HYDRAULIC SET CAST IRON BRIDGE PLUG SET @ 80'	1		%	
2	RENTAL OF HYDRAULIC SETTING TOOL	1		%	
3	RENTAL OF 8-5/8 ADDAPTER FLANGE	1		%	
4					0.00
5					0.00
6					0.00
7					0.00
8					0.00
9					0.00
10					0.00
11					0.00
12					0.00
13					0.00
14					0.00
	Subtotal Taxable Charges				
	SERVICE MANS TIME	1		%	
	SERVICE MANS TIME	1		%	
	SERVICE MANS TIME				0.00
					0.00
	Subtotal Non-Taxable Charges				
	MILEAGE	35		%	
	MILEAGE	35		%	
	MILEAGE				0.00
					0.00
	Subtotal Non-Taxable Charges				

Terms: Net 30 Days

Total Service & Material:

Tax:

TOTAL CHARGES:

Authorized Agent: _____

Date: _____