

FORM
5Rev
09/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401970326

Date Received:

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☐ Final completion ☒ Preliminary completion

OGCC Operator Number: 10633

Contact Name: Logan Siple

Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC

Phone: (303) 5792174

Address: 1801 CALIFORNIA STREET #2500

Fax:

City: DENVER

State: CO

Zip: 80202

API Number 05-123-47985-00

County: WELD

Well Name: Lochbuie Land

Well Number: 2F-25H-D166

Location: QtrQtr: NWNW Section: 25 Township: 1N Range: 66W Meridian: 6

Footage at surface: Distance: 948 feet Direction: FNL Distance: 297 feet Direction: FWL

As Drilled Latitude: 40.026932 As Drilled Longitude: -104.733900

GPS Data:

Date of Measurement: 02/22/2019

PDOP Reading: 5.9

GPS Instrument Operator's Name: Brett Hill

** If directional footage at Top of Prod. Zone Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

** If directional footage at Bottom Hole Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

Field Name: WATTENBERG

Field Number: 90750

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 12/19/2018 Date TD: 12/20/2018 Date Casing Set or D&A: 12/20/2018

Rig Release Date: 01/05/2019 Per Rule 308A.b.

Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 2389 TVD** 2386 Plug Back Total Depth MD 2348 TVD** 2345

Elevations GR 5077 KB 5090

Digital Copies of ALL Logs must be Attached per Rule 308A ☐

List Electric Logs Run:

Surface CBL

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	24	16	42.09	0	111	98	0	111	VISU
SURF	13+1/2	9+5/8	40	0	2,374	997	0	2,389	VISU

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	

Comment:

Drilling Activity was suspended on 1/20/2019 due to offset fracturing. The anticipated date to resume drilling is Q4 2019 via Production Rig.
 No producing formations are drilled currently, all formation information will be completed once the production section is completed.
 KB Elevation is for the Surface Rig, the Production Rig KB will be different.
 No Directional Data available for TPZ or Bottomhole Locations; Final Directional Survey will be attached once the well is complete.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Lindsey Organ

Title: Regulatory Coordinator Date: _____ Email: lindsey.organ@crestonepr.com

Attachment Check List

Att Doc Num	Document Name	attached ?			
<u>Attachment Checklist</u>					
401970343	CMT Summary *	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Core Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Directional Survey **	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	DST Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Logs	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Other	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
<u>Other Attachments</u>					
401985081	LAS-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
401985083	PDF-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>

General Comments

User Group	Comment	Comment Date
Permit	•Returned to draft at Operator's request	04/03/2019

Total: 1 comment(s)

