

FORM
5A

Rev
06/12

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

402027775

Date Received:

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 47120
2. Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP
3. Address: P O BOX 173779
City: DENVER State: CO Zip: 80217-
4. Contact Name: Callie Fiddes
Phone: (720) 929-4361
Fax:
Email: Callie.Fiddes@Anadarko.com

5. API Number 05-123-46104-00
6. County: WELD
7. Well Name: AZUL
Well Number: 13-20HZ
8. Location: QtrQtr: SESW Section: 13 Township: 1N Range: 66W Meridian: 6
9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: CARLILE Status: COMMINGLED Treatment Type: FRACTURE STIMULATION

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 9442 Bottom: 11192 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment:

Open Hole: ☐

9442-9676, 10595-10709, 10742-11192

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl):

Max pressure during treatment (psi):

Total gas used in treatment (mcf):

Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment:

Min frac gradient (psi/ft):

Total acid used in treatment (bbl):

Number of staged intervals:

Recycled water used in treatment (bbl):

Flowback volume recovered (bbl):

Fresh water used in treatment (bbl):

Disposition method for flowback:

Total proppant used (lbs):

Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: CODELL Status: COMMINGLED Treatment Type: FRACTURE STIMULATION

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 8192 Bottom: 12685 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: ☐

8192-9442, 9676-10595, 10709-10742, 11192-12495, 12681-12685

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl): Max pressure during treatment (psi):

Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment: Min frac gradient (psi/ft):

Total acid used in treatment (bbl): Number of staged intervals:

Recycled water used in treatment (bbl): Flowback volume recovered (bbl):

Fresh water used in treatment (bbl): Disposition method for flowback:

Total proppant used (lbs): Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: FORT HAYS Status: COMMINGLED Treatment Type: FRACTURE STIMULATION

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 8017 Bottom: 12681 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: ☐

8017-8192, 12508-12681

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl): Max pressure during treatment (psi):

Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment: Min frac gradient (psi/ft):

Total acid used in treatment (bbl): Number of staged intervals:

Recycled water used in treatment (bbl): Flowback volume recovered (bbl):

Fresh water used in treatment (bbl): Disposition method for flowback:

Total proppant used (lbs): Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: NIOBRARA Status: COMMINGLED Treatment Type: FRACTURE STIMULATION

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 12495 Bottom: 12508 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: ☐

12495-12508

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl):

Max pressure during treatment (psi):

Total gas used in treatment (mcf):

Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment:

Min frac gradient (psi/ft):

Total acid used in treatment (bbl):

Number of staged intervals:

Recycled water used in treatment (bbl):

Flowback volume recovered (bbl):

Fresh water used in treatment (bbl):

Disposition method for flowback:

Total proppant used (lbs):

Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: NIOBRARA-FORT HAYS-CODELL-CARLILE Status: PRODUCING Treatment Type: FRACTURE STIMULATION

Treatment Date: 02/17/2019 End Date: 02/19/2019 Date of First Production this formation: 04/11/2019
Perforations Top: 8017 Bottom: 12685 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: ☐

PERF AND FRAC FROM 8017-12685.

124 BBL 15% HCL ACID, 3,290 BBL PUMP DOWN, 83,985 BBL SLICKWATER, 87,399 TOTAL FLUID, 2,584,058# 40/70 PREMIUM, 2,584,058# TOTAL SAND.

This formation is commingled with another formation: ☐ Yes ☒ No

Total fluid used in treatment (bbl): 87399 Max pressure during treatment (psi): 7622

Total gas used in treatment (mcf): 0 Fluid density at initial fracture (lbs/gal): 8.30

Type of gas used in treatment: Min frac gradient (psi/ft): 0.87

Total acid used in treatment (bbl): 124 Number of staged intervals: 12

Recycled water used in treatment (bbl): 150 Flowback volume recovered (bbl): 6237

Fresh water used in treatment (bbl): 87125 Disposition method for flowback: RECYCLE

Total proppant used (lbs): 2584058 Rule 805 green completion techniques were utilized: ☒

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: 05/07/2019 Hours: 24 Bbl oil: 96 Mcf Gas: 81 Bbl H2O: 110

Calculated 24 hour rate: Bbl oil: 96 Mcf Gas: 81 Bbl H2O: 110 GOR: 844

Test Method: Flowing Casing PSI: 2500 Tubing PSI: 1500 Choke Size: 14/64

Gas Disposition: SOLD Gas Type: WET Btu Gas: 1280 API Gravity Oil: 43

Tubing Size: 2 + 3/8 Tubing Setting Depth: 7546 Tbg setting date: 05/01/2019 Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

Comment:

This well had a delayed completion. The estimated TPZ footages on form 5 should be revised to 118' FNL, 2309' FEL, Sec 24.

Anadarko certifies compliance with rule 317.s.

See attachment for copy of well path through formations.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Print Name: Callie Fiddes

Title: Regulatory Analyst Date: Email Callie.Fiddes@Anadarko.com

Attachment Check List

Att Doc Num Name

402027777 OTHER

Total Attach: 1 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)