

UPRR 43 Amoco I-10

NENW 10, T1N, R68W

Proposed P&A

05.123.08880

KB Elev.: 5073'
GL Elev.: 5063'
KB: 10'

8-5/8", 24#, J55 Casing @ 660'

Leave 10 sacks @surface

Perforate & Squeeze @ 700'
w/ 70 sacks

Perforate & Squeeze @ 2500'
w/ 40 sacks

Cement top ~ 3990'

CIPB at 4652' w/ 2 sacks

4701' - 4746'(44'), 176js

5162' - 5188'(26'), 104js

PBTD ~ 5228'

4-1/2" 10.5# J55 @ 5275'

TD - 5295'

Sussex - 4710'

Shannon - 5162'