

**From:** [Jenkins - DNR, Steve](#)  
**To:** [Ben Hollar](#)  
**Subject:** EXTERNAL: Re: NBL P&A Procedure Modification: Spike State D36-05 (16130)  
**Date:** Friday, July 26, 2019 2:58:01 PM

---

Ben:  
You are approve as requested.  
Steve

On Fri, Jul 26, 2019 at 12:29 PM Ben Hollar <[Ben.Hollar@nblenergy.com](mailto:Ben.Hollar@nblenergy.com)> wrote:

Steve,  
We are out on this one fighting to get back to the Shoe Plug depth. End of tubing is at 830ft (~90ft) below Fox Hills) and we are have the formation come in on us. We would like to cement from here up. The plan is to do a 500ft Plug and see where we tag up after it sets.

Please let us know if that works. We are hoping to get pump this job as soon as possible.  
-Ben

---

**From:** Jenkins - DNR, Steve <[steve.jenkins@state.co.us](mailto:steve.jenkins@state.co.us)>  
**Sent:** Tuesday, July 16, 2019 4:34:21 PM  
**To:** Ben Hollar <[Ben.Hollar@nblenergy.com](mailto:Ben.Hollar@nblenergy.com)>  
**Subject:** EXTERNAL: Re: NBL P&A Procedure Modification: Spike State D36-05 (16130)

Ben:  
You are approved as requested.  
Steve  
PS Hey take a look at the other Spike State Intents I'll bet you will want to change them too!!!!

On Tue, Jul 16, 2019 at 3:12 PM Ben Hollar <[Ben.Hollar@nblenergy.com](mailto:Ben.Hollar@nblenergy.com)> wrote:

Steve,

Sorry, we didn't catch this one soon enough.

Couple of modifications:

- Replace the 15sk on the CIBP at 6859ft with 2sk.
- Add CIBP with 2sk at 6613ft (50ft above Nio top).
- Move from Cut/Pull at 978ft to perforations at 978ft and cement inside/outside casing to surface.

Please let us know if that works.

Thanks,

Ben Hollar

Noble DJ Production

970.420.9940

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



[P 303.894.2100 x5104](tel:303.894.2100) | [F 303.894.2109](tel:303.894.2109) |

1120 Lincoln Street, Suite 801, Denver, CO 80203

[Steve.Jenkins@state.co.us](mailto:Steve.Jenkins@state.co.us) | [www.colorado.gov/cogcc](http://www.colorado.gov/cogcc)

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



[P 303.894.2100 x5104](tel:303.894.2100) | [F 303.894.2109](tel:303.894.2109) |

1120 Lincoln Street, Suite 801, Denver, CO 80203

[Steve.Jenkins@state.co.us](mailto:Steve.Jenkins@state.co.us) | [www.colorado.gov/cogcc](http://www.colorado.gov/cogcc)

