

**From:** [Jenkins - DNR, Steve](#)  
**To:** [Kevin Freewalt](#)  
**Cc:** [Curtis Haverkamp](#)  
**Subject:** EXTERNAL: Re: FW: CVX P&A Procedure Modification: Liam D34-12 (05-123-23726)  
**Date:** Thursday, February 11, 2021 12:09:50 PM

---

Kevin:  
You are approved as requested.  
Steve

On Thu, Feb 11, 2021 at 11:02 AM Kevin Freewalt <[kevin.freewalt@nblenergy.com](mailto:kevin.freewalt@nblenergy.com)> wrote:

Steve,

Could you review this procedure modification in Curtis's absence?

Thanks,

Kevin

**Kevin Freewalt**

**Planning and Design Engineer**

Chevron Rockies Business Unit

2115 117<sup>th</sup> Ave

Greeley, CO 80631

M: 330.465.2424

[Kevin.Freewalt@nblenergy.com](mailto:Kevin.Freewalt@nblenergy.com)

---

**From:** Kevin Freewalt  
**Sent:** Thursday, February 11, 2021 11:01 AM  
**To:** 'Curtis Haverkamp' <[curtis.haverkamp@state.co.us](mailto:curtis.haverkamp@state.co.us)>  
**Subject:** CVX P&A Procedure Modification: Liam D34-12 (05-123-23726)

Curtis,

Looking for approval to move the planned squeeze at 2500' up the hole. Modified squeeze detailed below:

- Estimated Upper Pierre Bottom: 1680'
- Bottom Holes at 1950'
- CICR at 1900'
- Top holes at 1780'
- Cement inside/outside casing from 1950 to 1780' – 170' of coverage

Please let us know if this plug will work.

Thanks,

Kevin

**Kevin Freewalt**

**Planning and Design Engineer**

Chevron Rockies Business Unit

2115 117<sup>th</sup> Ave

Greeley, CO 80631

M: 330.465.2424

[Kevin.Freewalt@nblenergy.com](mailto:Kevin.Freewalt@nblenergy.com)

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



P 303.894.2100 x5104 | F 303.894.2109 |

1120 Lincoln Street, Suite 801, Denver, CO 80203

