

FORM
6Rev
11/20State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Replug By Other Operator

Document Number:

402837883

Date Received:

10/11/2021

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10661

Contact Name: Abigail Wenk

Name of Operator: BISON OIL & GAS II LLC

Phone: (720) 6446997

Address: 518 17TH STREET #1800

Fax:

City: DENVER State: CO Zip: 80202

Email: awenk@bisonog.com

For "Intent" 24 hour notice required,

Name: Petrie, Erica

Tel: (303) 726-3822

COGCC contact:

Email: erica.petrie@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-05491-00

Well Name: DUELL

Well Number: 2

Location: QtrQtr: SESE Section: 25 Township: 8N Range: 60W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: BUCKINGHAM WEST

Field Number: 7572

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.627940

Longitude: -104.032626

GPS Data: GPS Quality Value: 1.5 Type of GPS Quality Value: PDOP Date of Measurement: 08/04/2021

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems☒ Other Offset Well RemediationCasing to be pulled: ☐ Yes ☒ No Estimated Depth:Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth

Total: 0 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	NA	28	0	141	70	141	0	VISU

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth _____ with _____ sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set	98	sks cmt from	6178	ft. to	5878	ft.	Plug Type:	OPEN HOLE	Plug Tagged:	<input type="checkbox"/>
Set	50	sks cmt from	1650	ft. to	1500	ft.	Plug Type:	OPEN HOLE	Plug Tagged:	<input checked="" type="checkbox"/>
Set	208	sks cmt from	600	ft. to	0	ft.	Plug Type:	OPEN HOLE	Plug Tagged:	<input checked="" type="checkbox"/>
Set	35	sks cmt from	6904	ft. to	6797	ft.	Plug Type:	OPEN HOLE	Plug Tagged:	<input type="checkbox"/>
Set		sks cmt from		ft. to		ft.	Plug Type:		Plug Tagged:	<input type="checkbox"/>

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____

*Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

Purpose is to re-enter and adequately re-plug prior to hydraulic stimulation of proposed horizontal well per DJ Basin Offset Policy, dated December 16, 2013.
Closed loop system will be used.
See attached Operations Summary for Re-entry and Re-plugging procedures.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Ariana Solis

Title: Regulatory Analyst Date: 10/11/2021 Email: asolis@bisonog.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Wolfe, Stephen Date: 12/2/2021

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 6/1/2022

Condition of Approval

COA Type

Description

	<p>Plugging</p> <ol style="list-style-type: none">1) Provide 48 hour notice of plugging MIRU via electronic Form 42.2) Contact COGCC Area Inspector prior to commencing plugging operations.3) Plugs and squeezes will be placed as stated in the Plugging Procedure section of the approved NOIA unless revised by COA or prior approval from COGCC is obtained.4) The wellbore must be static prior to placing cement plugs which are to be a minimum of 100' in length for all but surface plugs. Mechanical isolation requires a 25' cement plug, minimum. For plugs not specified to be tagged, a tag is required if circulation is not maintained while pumping plug and displacing to depth. Tag at tops specified or shallower. Notify COGCC Area Engineer before adding cement to previous plug.5) Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. Surface plugs shall be circulated to surface. Confirm cement to surface in all strings during cut and cap.6) With the Form 6 SRA operator must provide written documentation which positively affirms each COA has been addressed.7) After placing the shallowest hydrocarbon isolating plug(6178-5878'), operator must wait a sufficient time on all subsequent plugs to confirm static conditions. If at any time after placing this plug there is evidence of pressure or of fluid migration, contact COGCC Area Engineer before continuing operations.8) After pumping plug at 1650-1500' WOC and tag at 1500' or shallower.9) Increase plug at 550-0' to 600-0', adjust cement volume accordingly. Plug is intended to circulate to the surface and stay there. Tag is required if this is not the case before adding cement to bring cement to the surface.10) Existing plug at 6904-6797' to remain in well as is.
	Operator will implement measures to control emissions to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public health, welfare, and the environment.
2 COAs	

Attachment List

Att Doc Num

Name

402837883	FORM 6 INTENT SUBMITTED
402837894	WELLBORE DIAGRAM
402837896	LOCATION PHOTO
402837902	SURFACE OWNER CONSENT

Total Attach: 4 Files

General Comments

User Group

Comment

Comment Date

Engineer	Groundwater: Laramie-Fox Hills, Upper Pierre Deepest Water Well: 450(1mi)+4930-4920=460' , 1525(2mi)+4930-4940=1515' Log: 123-05491 2/28/56 GR 4930 L-FH base 524', UP 830-1530'	12/02/2021
OGLA	OGLA review complete. Wildlife comment added due to HPH.	11/15/2021
OGLA	This oil and gas location is within a CPW mapped Pronghorn Winter Concentration Area High Priority Habitat.	11/15/2021
Permit	-Operator verified that the GPS data is correct -Passed Permit Review	10/21/2021
Permit	-No Perf data to report via Doc 817237 -No production data to verify -Confirming with the operator the GPS data	10/18/2021

Total: 5 comment(s)