

FORM
6Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

403006082

Date Received:

04/06/2022

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120

Contact Name: Lindsay Frase

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

Phone: (970) 515-1616

Address: P O BOX 173779

Fax:

City: DENVER State: CO Zip: 80217-

Email: Lindsay_Frase@oxy.com

For "Intent" 24 hour notice required,

Name: Silver, Randy

Tel: (720) 827-6688

COGCC contact:

Email: randy.silver@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-26885-00

Well Name: BULTHAUP

Well Number: 16-6

Location: QtrQtr: SESE Section: 6 Township: 1N Range: 68W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: SPINDLE

Field Number: 77900

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.074644

Longitude: -105.039408

GPS Data: GPS Quality Value: 2.2 Type of GPS Quality Value: PDOP Date of Measurement: 02/19/2009

Reason for Abandonment: ☐ Dry ☒ Production Sub-economic ☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes ☐ No Estimated Depth: 780Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7762	7782			
NIOBRARA	7410	7644			

Total: 2 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	J-55	24	0	676	430	646	0	VISU
1ST	7+7/8	4+1/2	I-80	11.6	0	7906	150	7906	7000	CBL
S.C. 1.1	7+7/8	4+1/2	I-80	11.6	0	5180	230	5180	4994	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7340 with 2 sacks cmt on top. CIBP #2: Depth 260 with 80 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 15 sks cmt from 5360 ft. to 5100 ft. Plug Type: CASING Plug Tagged: ☐
Set 15 sks cmt from 4450 ft. to 4030 ft. Plug Type: CASING Plug Tagged: ☐
Set 55 sks cmt from 2800 ft. to 2100 ft. Plug Type: CASING Plug Tagged: ☐
Set 55 sks cmt from 1800 ft. to 1100 ft. Plug Type: CASING Plug Tagged: ☐
Set 80 sks cmt from 260 ft. to 0 ft. Plug Type: CASING Plug Tagged: ☐

Perforate and squeeze at 6000 ft. with 170 sacks. Leave at least 100 ft. in casing 5360 CICR Depth
Perforate and squeeze at 4450 ft. with 95 sacks. Leave at least 100 ft. in casing 4190 CICR Depth
Perforate and squeeze at 2800 ft. with 165 sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 120 sacks half in. half out surface casing from 780 ft. to 626 ft. Plug Tagged: ☐

Set 80 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☒ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____

*Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

Perforate and squeeze at 1800 ft. with 130 sacks. Leave at least 100 ft. in casing N/ACICR Depth (Cast Iron Cement Retainer)

BMPs

Prior to commencing operations, KMG will post signs in conspicuous locations. The signs will indicate plugging and abandonment operations are being conducted, the well name, well, and the Operator's contact information. Signs will be placed so as not to create a potential traffic hazard.

Courtesy notifications will be sent to all parcel owners with building units within 1,500 feet of the location letting them know about our plugging and abandonment operations and providing contact information for Kerr McGee's response line and online resources.

In some cases, wellbore pressure drawdown operations may occur approximately 1-2 days prior to Move In Rig Up (MIRU) of the workover rig. This is conducted to allow for reduced time that the workover rig is needed on location. These operations will be conducted in accordance with Form 4 and/or Form 6 requirements.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Lindsay Frase
Title: Regulatory Tech Date: 4/6/2022 Email: Lindsay_Frase@oxy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Haverkamp, Curtis Date: 4/29/2022

CONDITIONS OF APPROVAL, IF ANY: Expiration Date: 10/28/2022

Condition of Approval

COA Type

Description

	<p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations.</p> <p>2) After placing the shallowest hydrocarbon isolating plug (4190'), operator must wait a sufficient time to confirm static conditions.</p> <p>3) After placing plug at 1800' assure that all fluid migration has been eliminated by monitoring the well for a minimum of 8 hours before proceeding to the next plug. If at any time after placing this plug there is evidence of pressure or of fluid migration, contact COGCC engineering before continuing operations.</p> <p>4) Prior to placing the 780' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>5) After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 676' or shallower and provide at least 10 sx plug at the surface.</p> <p>6) Leave at least 100' of cement in the wellbore for each plug.</p> <p>7) Properly abandon flowlines as per Rule 1105. Pursuant to Rule 911.a. Closure of Oil and Gas Facilities, Operator will submit Site Investigation and Remediation Workplans via Form 27 for COGCC prior approval before cutting and capping the plugged well, conducting flowline abandonment, and removing production equipment. Pursuant to Rule 1105.f. Abandonment Verification, within 90 days of an operator completing abandonment requirements for a flowline or crude oil transfer line, an operator must submit a Field Operations Notice, Form 42-Abandonment of Flowlines for on-location flowlines, and a Flowline Report, Form 44, for off-location flowlines or crude oil transfer lines.</p> <p>8) With the Form 6 SRA operator must provide written documentation which positively affirms each COA has been addressed.</p>
	<p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	<p>Prior to commencing operations, at a minimum, the operator will provide an informational sheet to the owners/occupants of BUs that are nearby and adjacent to the parcel on which the well is located. The sheet will include the operator's contact information and the nature, timing, and expected duration of the PA operations.</p>
	<p>Operator will implement measures to capture, combust, or control emissions to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public health, welfare and the environment. Due to proximity of building units (BUs) all blowdown gases will be controlled.</p>

4 COAs

Attachment List

<u>Att Doc Num</u>	<u>Name</u>
403006082	FORM 6 INTENT SUBMITTED
403006175	PROPOSED PLUGGING PROCEDURE
403006176	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	DWR base of Fox Hills: 349' Deepest water well within 1 mile: 576'	04/29/2022
Permit	Confirmed as-drilled well location. No other forms in process. Confirmed productive interval docnum: 400283537. Production reporting up-to-date. Reviewed WBD and procedure. Pass.	04/07/2022

Total: 2 comment(s)