

CABLE TOOL DRILLING REPORT

Hess 869-3 TULSA 1, OKLAHOMA

OPERATOR

Don Quigley

RECEIVED

WELL NO.

1

LEASE NAME

Coal Draw

DATE

COUNTY & STATE

SEC.

OCT 3 1975

TWP.

RGE.

SIGNED-FOREMAN

RIG. NO.

2

PROD. BY A. GAS CONS. COMM.

FIRST
TOUR

TIME STARTED

TIME STOPPED

TOTAL HOURS

FROM (FT.)

TO (FT.)

TOTAL FT.

DRILLED

CASING SIZE

WT. PER FT.

CASING RUN

SET AT

IN.

LBS.

FT.

FT.

WATER

BAILERS PER HR.

DEPTH (FT.)

Nov 27, 1974

CARRYING
BAILER SIZEBAILERS
PER HR.

IN. X

FT.

FORMATION

FROM (ft.)

TO (ft.)

Shut down clean out
operations 12:00 Noon
Laid down drilling tools

REMARKS:

DRILLER

R. A. Wright

HRS.

12

SOC. SEC. NO.

TOOL DRESSER

Doug Kennedy

12

OTHERS

SECOND
TOUR

TIME STARTED

TIME STOPPED

TOTAL HOURS

FROM (FT.)

TO (FT.)

TOTAL FT.

DRILLED

CASING SIZE

WT. PER FT.

CASING RUN

SET AT

IN.

LBS.

FT.

FT.

WATER

BAILERS PER HR.

DEPTH (FT.)

Nov 28, 1974

CARRYING
BAILER SIZEBAILERS
PER HR.

IN. X

FT.

FORMATION

FROM (ft.)

TO (ft.)

Rigged up glass bottom
bailer to run cement.
Set 30 sacks cement at
T.D. 1970'

REMARKS:

DRILLER

R. A. Wright

HRS.

8

SOC. SEC. NO.

TOOL DRESSER

Doug Kennedy

8

OTHERS

THIRD
TOUR

TIME STARTED

TIME STOPPED

TOTAL HOURS

FROM (FT.)

TO (FT.)

TOTAL FT.

DRILLED

CASING SIZE

WT. PER FT.

CASING RUN

SET AT

IN.

LBS.

FT.

FT.

WATER

BAILERS PER HR.

DEPTH (FT.)

11-29-74

CARRYING
BAILER SIZEBAILERS
PER HR.

IN. X

FT.

FORMATION

FROM (ft.)

TO (ft.)

Found cement top at 1846'
back filled hole with shale
to 330', could not pull 8 5/8"
surface, Run 24 sacks cement
in bottom of 8 5/8", Set marker
with 6 sack at surface

REMARKS:

DRILLER

R. A. Wright

HRS.

12

SOC. SEC. NO.

TOOL DRESSER

Doug Kennedy

12

OTHERS