

Danson, Val

From: Jenkins - DNR, Steve <steve.jenkins@state.co.us>
Sent: Friday, July 12, 2024 3:58 PM
To: Akbari, Maryam
Cc: nick.mcfarland@state.co.us; RBUARORegulatory; Arredondo, Silverio [New Tech Global Staffing]; Schneider, Jeremie; Briscoe, Bradley
Subject: **[**EXTERNAL**]** Re: Re: Adams D30-31D 05-123-35675

Be aware this external email contains an attachment and/or link.

Ensure the email and contents are expected. If there are concerns, please submit suspicious messages to the Cyber Intelligence Center using the Report Phishing button.

Maryam et al:
Thanks for the update.
You are approved as requested.
Steve

On Fri, Jul 12, 2024 at 3:42 PM Akbari, Maryam <maryamakbari@chevron.com> wrote:
Hi all,

Just wanted to give an update. We milled a 12' window and underreamed. We are going to squeeze cement Monday and then monitor pressures. If there is no pressure/bubbles after the squeeze we will proceed by pumping cement to surface.

Thank you,

Maryam 661-633-4604

From: Jenkins - DNR, Steve <steve.jenkins@state.co.us>
Sent: Thursday, June 27, 2024 4:03 PM
To: Akbari, Maryam <maryamakbari@chevron.com>
Cc: nick.mcfarland@state.co.us <nick.mcfarland@state.co.us>; RBUARORegulatory <RBUARORegulatory@chevron.com>; Arredondo, Silverio [New Tech Global Staffing] <Silverio.Arredondo@chevron.com>; Schneider, Jeremie <jeremie.schneider@chevron.com>; Briscoe, Bradley <bradleybriscoe@chevron.com>
Subject: **[**EXTERNAL**]** Re: Adams D30-31D 05-123-35675

Be aware this external email contains an attachment and/or link.

Ensure the email and contents are expected. If there are concerns, please submit suspicious messages to the Cyber Intelligence Center using the Report Phishing button.

Maryam:
You are Approved as requested.
Please attach the noise log to the Subsequent Form 6.
Thanks,

Steve

On Thu, Jun 27, 2024 at 3:56 PM Akbari, Maryam <maryamakbari@chevron.com> wrote:

Adams D30-31D 05-123-35675

Hi Nick and Steve,

This is a problem well that we would like to propose a section milled window from 875' to 895' followed by under-reaming the window to isolate the lower contributing zone. TGT noise log attached. Surface casing shoe at 742'.

Please let us know if you approve.

Thank you,

Maryam Akbari (she, her, hers) ●●

Wells Engineer

maryamakbari@chevron.com

Rockies Business Unit

Chevron Americas Exploration & Production

2115 117th Avenue, 2119

Greeley, CO 80634

Mobile +1 661 633 4604

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer




C 720.846.8066 | F 303.894.2109
1120 Lincoln Street, Suite 801, Denver, CO 80203
Your_steve.jenkins@state.co.us | www.colorado.gov/ecmc

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



C 720.846.8066 | F 303.894.2109
1120 Lincoln Street, Suite 801, Denver, CO 80203
Your_steve.jenkins@state.co.us | www.colorado.gov/ecmc