Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 1
Date: 05/01/2026
Spud Date: 04/30/2026
Depth (MD): 0
Depth (TVD): 0
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Surface
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.6 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 42°F, wind 12 mph NW
Crew Count: 18

Operations Summary

Rig accepted at 0600 hrs. Spudded 17½" surface hole at 1430 hrs. Drilled to 0 ft MD. Circulated and conditioned mud. Ran and cemented 13⅜" surface casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	14:30	8.50	RIG	Rig up, accept rig, spud 17½" surface hole
14:30	18:00	3.50	DRL	Drill 17½" surface hole to 0 ft MD
18:00	20:00	2.00	CIR	Circulate and condition mud, pump sweeps
20:00	22:30	2.50	CSG	Run and cement 13⅜" surface casing
22:30	00:00	1.50	BOP	Nipple up BOP stack
00:00	04:00	4.00	BOP	Pressure test BOP and choke manifold
04:00	06:00	2.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.6	28	8	4	2/3	12.0	9.0

Bottom Hole Assembly

17½" PDC bit, 1 joint 13⅜" surface casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-spud safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 12¼" intermediate hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 2
Date: 05/02/2026
Spud Date: 04/30/2026
Depth (MD): 1,250
Depth (TVD): 1,250
Progress: 1,250
Drilling Hours: 14.50
Avg ROP: 86.21
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 1,250 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	20:30	14.50	DRL	Drill 12¼" intermediate hole to 1,250 ft MD
20:30	22:00	1.50	CIR	Circulate and condition mud, pump sweeps
22:00	00:30	2.50	CSG	Run and cement 9⅝" intermediate casing
00:30	02:00	1.50	BOP	Nipple up BOP stack
02:00	05:30	3.50	BOP	Pressure test BOP and choke manifold
05:30	06:00	0.50	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	1,250	1,250	14.50	86.21

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 3
Date: 05/03/2026
Spud Date: 04/30/2026
Depth (MD): 2,180
Depth (TVD): 2,180
Progress: 930
Drilling Hours: 11.00
Avg ROP: 84.55
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 2,180 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	17:00	11.00	DRL	Drill 12¼" intermediate hole to 2,180 ft MD
17:00	18:30	1.50	CIR	Circulate and condition mud, pump sweeps
18:30	21:00	2.50	CSG	Run and cement 9⅝" intermediate casing
21:00	22:30	1.50	BOP	Nipple up BOP stack
22:30	02:00	3.50	BOP	Pressure test BOP and choke manifold
02:00	06:00	4.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	2,180	2,180	25.50	85.49

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 4
Date: 05/04/2026
Spud Date: 04/30/2026
Depth (MD): 3,410
Depth (TVD): 3,410
Progress: 1,230
Drilling Hours: 14.00
Avg ROP: 87.86
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 3,410 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	20:00	14.00	DRL	Drill 12¼" intermediate hole to 3,410 ft MD
20:00	21:30	1.50	CIR	Circulate and condition mud, pump sweeps
21:30	00:00	2.50	CSG	Run and cement 9⅝" intermediate casing
00:00	01:30	1.50	BOP	Nipple up BOP stack
01:30	05:00	3.50	BOP	Pressure test BOP and choke manifold
05:00	06:00	1.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	3,410	3,410	39.50	86.33

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 5
Date: 05/05/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 790
Drilling Hours: 9.00
Avg ROP: 87.78
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 6
Date: 05/06/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 7
Date: 05/07/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 8
Date: 05/08/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 9
Date: 05/09/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 10
Date: 05/10/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 11
Date: 05/11/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200 ft MD.

Drilling Report

Well Name: Wellington 1-H
Rig Name: Nabors B37
Report #: 12
Date: 05/12/2026
Spud Date: 04/30/2026
Depth (MD): 4,200
Depth (TVD): 4,200
Progress: 0
Drilling Hours: 0.00
Avg ROP: 0.00
Formation: Pierre Shale
Operator: Northern Plains Energy Co.
Contractor: Nabors Drilling
Mud Type: Spud Mud
Mud Weight: 8.8 ppg
Mud Engineer: J. Whitfield
Supervisor: M. Delgado
Tool Pusher: R. Castillo
Geologist: K. Ramsey
Weather: Clear, 48°F, wind 8 mph SW
Crew Count: 18

Operations Summary

Drilled 12¼" intermediate hole from 0 ft to 4,200 ft MD. Circulated and conditioned mud. Ran and cemented 9⅝" intermediate casing. Nipple up BOP stack. Pressure tested BOP and choke manifold to 250/5000 psi. Drilled out cement and shoe track. Performed FIT to 14.5 ppg EMW.

Time Breakdown

From	To	Hrs	Code	Activity
06:00	15:00	9.00	DRL	Drill 12¼" intermediate hole to 4,200 ft MD
15:00	16:30	1.50	CIR	Circulate and condition mud, pump sweeps
16:30	19:00	2.50	CSG	Run and cement 9⅝" intermediate casing
19:00	20:30	1.50	BOP	Nipple up BOP stack
20:30	00:00	3.50	BOP	Pressure test BOP and choke manifold
00:00	06:00	6.00	DRL	Drill out cement and shoe track

Bit Record

Bit #	Size	Type	In	Out	Footage	Hours	ROP
1	17½"	PDC	0	0	0	0.00	0.00
2	12¼"	PDC	0	4,200	4,200	48.50	86.60

Mud Properties

Time	MW (ppg)	Vis (sec)	PV	YP	Gels	Fluid Loss	pH
06:00	8.8	32	10	5	3/4	10.5	9.2

Bottom Hole Assembly

12¼" PDC bit, 1 joint 9⅝" intermediate casing shoe joint

Personnel on Location

Name	Company	Role
M. Delgado	Northern Plains Energy Co.	Supervisor
R. Castillo	Nabors Drilling	Tool Pusher
K. Ramsey	Northern Plains Energy Co.	Geologist
J. Whitfield	Mud Logging Inc.	Mud Engineer

Safety

Incidents: None
Near Misses: None
Safety Meeting: Pre-tour safety meeting held at 0545 hrs. Topics: hand placement, pinch points, overhead loads.

Notes

Waiting on cement to reach 500 psi compressive strength before nipple up.

Next 24 Hours

Drill 8¾" production hole to approximately 4,200


1200
VDL
100
200
Amplitude (mV)
0
6550
6600
6650
6700
6750
6800
6850
6900
6950
7000
7050
7100
7150
7200
7250
-1
200
Collar Locator
Gamma Ray (GAPI)
0