Wellbore Schematic Input Report

noble energy

Well Name: TRUPP 13-09

Well Config: VERTICAL - ORIGINAL HOLE, 3/29/2011 2:38:38 PM



Well Header

API	Business Unit	Spud Date	Well Configuration Type
05-001-09539	WATTENBERG	5/20/2006	VERTICAL

Orig KB Elev (ft)	KB - GL / ...	Quarter Quarter	Sec/Abs	Twn/Sur...	Range	P & A Date
5,382.00	13	NWSW	9	3S	63W	7/31/2008

Comment
P&A'D WELL 7/31/08; CIBP @ 7687', 1/2/07

Directions To Well
HWY 79 & 56 AVE. WEST 2 MILES. NORTH 4/10. EAST 1/10 INTO.

Bottom Hole Location

North-South Distance (ft)	From N or S Line	East-West Distance (ft)	From E or W Line

PBTDs

Date	Depth (ftKB)	Method	Comment
5/26/2006	7,798.0	TAG	

Wellbore Sections

Section	Size (in)	Act Top (ftKB)	Act Btm (ftKB)
SURFACE	12 1/4	13.0	488.0
PRODUCTION	7 7/8	488.0	7,835.0

Zone Statuses

Zone	Status Date	Status	Job
J SAND	11/2/2006	Flowing	DRILLING/COMPLETION - ORIGI...
J SAND	12/18/2006	SI - under pl...	RECOMPLETION, 12/18/2006 00:00
NIOBRARA	7/24/2007	Abandoned	RECOMPLETION, 12/18/2006 00:00
NIOBRARA	7/29/2008	Abandoned	ABANDON WELL, 7/28/2008 09:00

Casing Strings

Surface, 479.0ftKB

Casing Description	Run Date	String ...	String Wt...	String ...	Top (ftKB)	Set Depth ...
Surface	5/22/2006	8 5/8	24.00	J-55	13.0	479.0

Production, 7,815.0ftKB

Casing Description	Run Date	String ...	String Wt...	String ...	Top (ftKB)	Set Depth ...
Production	5/26/2006	4 1/2	11.60	J-55	13.0	7,815.0

Cement

Description	Top (ftKB)	Bottom (ftKB)
SURFACE CASING CEMENT	13.0	479.0
Cement Plug	13.0	64.0
Cement Plug	64.0	552.0
Remedial Casing Cement	490.0	1,132.0
PRODUCTION CASING CEMENT	1,142.0	5,146.0
PRODUCTION CASING CEMENT	6,345.0	7,815.0

Tubing Components

Item Description	OD (in)	Wt (lbs/ft)	Grade	Jts	Len (ft)

Perforation Data

Zone	Bnch/Stg	Entered Shot Total	Top (ftKB)	Btm (ftKB)	Date
NIOBRARA, ORIGI...	A	78	6,977.0	6,990.0	1/2/2007
NIOBRARA, ORIGI...	B	84	7,048.0	7,062.0	1/2/2007
NIOBRARA, ORIGI...	C	36	7,090.0	7,096.0	1/2/2007
NIOBRARA, ORIGI...	C	36	7,108.0	7,114.0	1/2/2007
J SAND, ORIGINA...		32	7,684.0	7,692.0	7/27/2006
J SAND, ORIGINA...		32	7,722.0	7,730.0	7/27/2006

Stimulations & Treatments

Date	Zone	Primary Job Type
9/22/2006	J SAND, ORIGINAL HOLE	DRILLING/COMPLETION - ORIGINAL

Technical Result	Tech Result Details	Tech Result Notes

Comment
497000 SCF N2 ALSO

Date	Zone	Primary Job Type
5/14/2007	NIOBRARA, ORIGINAL HOLE	RECOMPLETION

Technical Result	Tech Result Details	Tech Result Notes

Comment
9 1/2 hr flowback numbers.