Frac Wellbore Schematic Report

Well Name: LIVINGSTON 43-07

Well Config: VERTICAL - ORIGINAL HOLE, 5/12/2011 2:45:47 PM



Well Header

API	Business Unit	Spud Date	Well Configuration Type
05-014-09435	WATTENBERG	10/11/2002	VERTICAL

Orig KB Elev (ft)	KB - GL / ...	Quarter Quarter	Sec/Abs	Twn/Su...	Range	P & A Date
5,348.00	12	NESE	7	1S	68W	

Comment

Directions To Well

Bottom Hole Location

North-South Distance (ft)	From N or S Line	East-West Distance (ft)	From E or W Line

PBTDs

Date	Depth (ftKB)	Method	Comment
10/19/2002	8,781.0	CASING TALLY	

Wellbore Sections

Section	Size (in)	Act Top (ftKB)	Act Btm (ftKB)
SURFACE	12 1/4	12.0	1,170.0
PRODUCTION	7 7/8	1,170.0	8,842.0

Zone Statuses

Zone	Status Date	Status	Job

Casing Strings

Casing Description	Run Date	String OD (in)	String Wt (lbs/ft)	String Grade	Top (ftKB)	Set Depth (ftKB)
Surface	10/12/2002	8 5/8	24.00	J-55	12.0	1,162.0
Production	10/19/2002	4 1/2	11.60	LS-75	12.0	8,841.0

Cement

Description	Top (ftKB)	Btm (ftKB)
Surface Casing Cement	12.0	1,162.0
Production Casing Cement	7,582.0	8,841.0

Tubing Components

Item Description	OD (in)	Wt (lbs/ft)	Grade	Jts	Len (ft)

Perforation Data

Zone	Bnch/Stg	Entered Shot Total	Top (ftKB)	Btm (ftKB)	Date

Other In Hole

Run Date	Description	OD (in)	Top (ftKB)	Btm (ftKB)

Logs

Date	Type	Top (ftKB)	Btm (ftKB)
10/17/2002	COMPENSATED DENSITY	1,162.0	8,841.0
11/13/2002	CBL/CCL/GR	7,454.0	8,777.0