PSI

Cement Bond Log
Gamma Ray-CCL-VDL

Company: Kerr-McGee Oil & Gas Onshore LP
Well: Denver 36-18
Field: Wattenberg
County: Weld
State: Colorado

Company: Kerr-McGee Oil & Gas Onshore LP
Well: Denver 36-18
Field: Wattenberg
County: Weld
State: Colorado

API #: 05-123-26390-0000
Other Services: CBL-VDL-GR-CCL
Permanent Datum: Ground Level
Elev.: K.B. 4,907 ft.
Log Measured From: KB
6 ft. above Perm. Datum
D.F. 4,906 ft.
G.L. 4,901 ft.
Date: 10-Oct-11
Run No.: ONE
Depth-Driller: 7,240 ft.
Depth-Logger: 7,240 ft.
Bottom Logged Interval: 7,240 ft.
Top Logged Interval: 6,800 ft.
Type Fluid in Hole: FRESH
Salinity: 0 PPM CHLORIDES
Density: 8.4 LB/GAL
Level: FULL
Max Rec. Temperature: 0 DEG. F.
Equipment Location: 10-10N-63W
Recorded By: Chris Cornelius
Witnessed By: Jeff Bell

Casing Record

	Size	Weight	Grade	From	To
Surface	9 5/8"	36#	J-55	0	1,000
Prod.	4 1/2"	11.6#	J-55	0	7,240

Bit Record

Bit No.	Type	Size	From	To
1	STEEL	7 7/8"	1,000	7,240

Borehole Record

Run No.	Bit No.	From	To
ONE	1	1,000	7,240

Tubing Record

	Size	Weight	Grade	From	To
Tubing	2 3/8"	4.7#	J-55	0	6,800

Cement Data

	Lead	Tail
Type	50/50 POZ	CLASS G
Additives	2% GEL, 2% CACL2, 1/4 LB/SK FLOCELE	2% CACL2, 1/4 LB/SK FLOCELE
Slurry Wt.	13.5 LB/GAL	15.8 LB/GAL
Slurry Vol.	1,000 SKS	200 SKS
Water Req.	6.5 GAL/SK	5.2 GAL/SK
Displacement	153 BBLS	
Cement Top	SURFACE	6,800
Bottom	1,000	7,240

Cement Squeeze Record

Type	Amount	Interval

Perforation Record

Type	Interval	Shots/Ft.

Logging Contractor: Precision Wireline Services
Logging Engineer: Chris Cornelius
Unit Number: 10
Truck Number: 10

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except to the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

Thanks For Using Phoenix Surveys!!
SO#201886

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
CHD	21.25		STNDRD Standard Cable Head	1.00	1.69	1.00
CCL	19.23		CCL-Mod-01 (TITLOG)	1.92	2.75	
CENT	16.33		SDSCENT Centralizer	2.88	2.75	20.00
WVF3	10.73		CBL-Probe (05527-5) Probe 2.75" Dual Receiver Bond	8.92	2.75	60.00
WVF5	9.73					
CENT	6.54		SDSCENT Centralizer	2.88	2.75	20.00
GR	5.13		GR-probe 2.75 (51013)	3.67	2.75	100.00

Dataset: denver_36-18.db: fieldlwellrun1/pass1
Total Length: 21.25 ft
Total Weight: 201.00 lb
O.D: 2.75 in

Calibration Report

Database File: denver_36-18.db
Dataset Pathname: pass1
Dataset Creation: Tue May 17 09:10:11 2011 by Log Std Casedhole 10081

Gamma Ray Calibration Report

Serial Number:	51013	
Tool Model:	probe 2.75	
Performed:	Mon Sep 22 09:55:30 2008	
Calibrator Value:	1400.0	GAPI
Background Reading:	20.6	cps
Calibrator Reading:	1120.0	cps
Sensitivity:	0.9000	GAPI/cps

Cement Bond Log Calibration Report

Serial Number:	050215	
Tool Model:	Probe	
Performed:	Thu May 05 15:46:48 2011	
Depth:	0.075	ft
Casing Diameter:	4.5	in
	0 Spacing	5 Spacing
Signal Zero:	0	0 mV
Calibrated Amplitude:	61.1561	61.1561 mV
Reading at Signal Zero:	0.912085	0.0146464 V
Reading in Free Pipe:	2.46878	2.46878 V
Gain:	32.6522	32.6859
Offset:	-0.244631	-0.479196

Database File: denver_36-18.db
Dataset Pathname: pass1
Presentation Format: cbl_gr
Dataset Creation: Tue May 17 09:10:11 2011 by Log Std Casedhole 10081
Charted by: Depth in Feet scaled 1:240

9	CCL	-1	0 Amplified Amplitude (mV) 30,200	Variable Density 1200
0	GR (GAPI)	200	0 Amplitude (mV) 1000	



9 CCL -1
0 GR (GAPI) 200
0 Amplified Amplitude (mV) 30,200 Variable Density 1200
0 Amplitude (mV) 1000