Tubing Summary

Well Name	Lease	Field Name	Business Unit
Hagood MC B 02	Hagood, M.C.	Rangely	Mid-Continent/Alaska

Ground Elevation (ft)	Original RKB Elevation (ft)	Current RKB Elevation (ft)	Mud Line Elevation (ft)	Water Depth (ft)
5,623.00	5,639.00	5,639.00		

Current KB to Ground (ft)	Current KB to Mud Line (ft)	Current KB to Csg Flange (ft)	Current KB to Tubing Head (ft)
16.00			

Prod Tree Loc: - Original Hole, 8/9/2011 2:00:00 PM



Tubing Strings

Tubing Description	Planned Run?	Set Depth (ftKB)	Set Depth (TVD) (ftKB)
Tubing - Production	No	6,553.6	6,432.5

Run Date	Run Job	Pull Date	Pull Job
8/9/2011	Complete, 7/22/2011 05:30		

Jts	Item Description	OD (in)	ID (in)	Wt (lbs/ft)	Grade	Top Thread	Len (ft)	Top (ftKB)
	7-1/16" EFT TBG HANGER	7 1/16	2.500				0.80	16.0
202	2-7/8" TK-2 TBG	3.668	2.401	6.50	J-55		6,368.66	16.8
	DRAIN	3.668	2.000				0.50	6,385.5
2	2-7/8" TK-2 BTG	3.668	2.401	6.50	J-55		63.48	6,386.0
	CHECK	3.668					0.50	6,449.4
2	2-7/8" TK-2 TBG	3.668	2.401	6.50	J-55		63.22	6,449.9
1	2-7/8" TK-2 TBG SUB	3.668	2.401	6.50	J-55		4.10	6,513.2
	P-17 ESP	5 3/8					13.40	6,517.3
	SEAL	5 3/8					6.30	6,530.7
	MOTOR	5 5/8					12.50	6,537.0
	CENTINEL	4					4.10	6,549.5
	LANDED@							6,553.6

Rods

Rod Description	Planned Run?	Set Depth (ftKB)	Set Depth (TVD) (ftKB)
	No		

Run Date	Run Job	Pull Date	Pull Job

Jts	Item Description	OD (in)	Len (ft)	Top (ftKB)