JOB NO.:	11055-159	Report Time:	2400 — 3 of 3
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffat	SECT\RANGE:	5 — 97 W
WELL NAME:	Musser # 72		

From Saturday, February 26, 2011 at 0000 to Saturday, February 26, 2011 at 2400

DRILLING SUMMARY

Start Depth	1404.00	Rotary Hours	1.67
End Depth	1535.00	Circulating Hours	1.25
Total Drilled:	131.00	Avg. Total ROP:	71.45
Total Rotary Drilled:	123.00	Avg. Rotary ROP:	73.80
Total Drilled Sliding:	8.00	Avg. Slide ROP:	48.00
Slide Hours:	0.17	Percent Rotary:	93.89
Below Rotary Hrs.	6.50	Percent Slide:	6.11

Drilling Parameters

WOB	10	Pick UP	72	Slack Off	72	SPM
RAB	72	SPP	1900	FlowRate	656 - 656	160

Mud Data

Type	LSND			PV	8	SOLID	6
Weight	9.2	GAS	0	YP	8	BHT°	0
Viscosity	36	SAND	0.5	PH	10.8	Flow T°	70
Chlorides	200	WL	14			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zack Brown
MWD Operator2	
Directional Company:	Enseco Directional
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85

BHA

BHA # 1:Mi616STC,6x12's, 7 3/4 adj Motor, UBHO, NMDC Flex, NMDC Flex, X/O, Steel DC, HWDP 16 Jnts, Jars, HWDP 15 Jnts,

Signature:

Incl. In:	1.5	Azm. In:	302.7	Incl. Out:	0	Azm. Out:	0

Daily Cost	$9,400.00
Cummulative Cost:	$28,850.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
26-Feb-11	00:00	00:40	0.67	1404	1458	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
26-Feb-11	00:40	00:55	0.25	1458	1458	Survey & Conn.	Survey & Conn.
26-Feb-11	00:55	01:05	0.17	1458	1466	Sliding	Sliding - (WOB:10;GPM :656;TFO:180)
26-Feb-11	01:05	02:05	1.00	1466	1535	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
26-Feb-11	02:05	02:35	0.50	1535	1535	Circulating	Circulating - For wiper trip
26-Feb-11	02:35	04:00	1.42	1535	1535	Short Trip	Short Trip
26-Feb-11	04:00	04:45	0.75	1535	1535	Circulating	Circulating
26-Feb-11	04:45	05:45	1.00	1535	1535	POOH	POOH
26-Feb-11	05:45	06:30	0.75	1535	1535	Other	Other - Lay down dir tools
26-Feb-11	06:30	24:00	17.50	1535	1535	Standby	Standby-Run 9 5/8 Surface Csg.N/U BOP & Test, M/U BHA propasal.