JOB NO.:	11055-159	Report Time:	2400 — 9 of 10
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffat	SECT\RANGE:	5 — 97 W
WELL NAME:	Musser # 72		

From Friday, March 04, 2011 at 0000 to Friday, March 04, 2011 at 2400

DRILLING SUMMARY

Start Depth	6647.00	Rotary Hours	21.00
End Depth	7569.00	Circulating Hours	0.00
Total Drilled:	922.00	Avg. Total ROP:	42.55
Total Rotary Drilled:	899.00	Avg. Rotary ROP:	42.81
Total Drilled Sliding:	23.00	Avg. Slide ROP:	34.50
Slide Hours:	0.67	Percent Rotary:	97.51
Below Rotary Hrs.	24.00	Percent Slide:	2.49

Drilling Parameters

WOB	15	Pick UP	210	Slack Off	170	SPM	
RAB	180	SPP	1600	FlowRate	369 - 369		85

Mud Data

Type	LSND			PV	17	SOLID	7
Weight	9.5	GAS	0	YP	10	BHT°	130
Viscosity	44	SAND	0.5	PH	9.6	Flow T°	83
Chlorides	300	WL	8			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zack Brown
MWD Operator2	
Directional Company:	Enseco Directional
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1327

BHA

BHA # 2:Q505F, 6.5 adj Motor, UBHO, NMDC Flex, NMDC Flex, Steel DC, HWDP 16 Jnts, Jars, HWDP 15 Jnts,

Signature:

Incl. In:	1.5	Azm. In:	262.8	Incl. Out:	0.3	Azm. Out:	187.9	Daily Cost	$9,400.00
								Cummulative Cost:	$85,250.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
4-Mar-11	00:00	00:35	0.58	6647	6679	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	00:35	00:45	0.17	6679	6679	Survey & Conn.	Survey & Conn.
4-Mar-11	00:45	01:05	0.33	6679	6692	Sliding	Sliding - (WOB:15;GPM :369;TFO:220M)
4-Mar-11	01:05	03:05	2.00	6692	6775	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	03:05	03:15	0.17	6775	6775	Survey & Conn.	Survey & Conn.
4-Mar-11	03:15	05:20	2.08	6775	6870	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	05:20	05:30	0.17	6870	6870	Survey & Conn.	Survey & Conn.
4-Mar-11	05:30	05:50	0.33	6870	6880	Sliding	Sliding - (WOB:15;GPM :369;TFO:220M)
4-Mar-11	05:50	07:30	1.67	6880	6966	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	07:30	07:45	0.25	6966	6966	Survey & Conn.	Survey & Conn.
4-Mar-11	07:45	09:50	2.08	6966	7061	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	09:50	10:05	0.25	7061	7061	Survey & Conn.	Survey & Conn.
4-Mar-11	10:05	12:00	1.92	7061	7156	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	12:00	12:25	0.42	7156	7156	Survey & Conn.	Survey & Conn.-Pump problems
4-Mar-11	12:25	15:30	3.08	7156	7252	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
4-Mar-11	15:30	15:40	0.17	7252	7252	Survey & Conn.	Survey & Conn.
4-Mar-11	15:40	16:25	0.75	7252	7283	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
4-Mar-11	**16:25**	**16:40**	0.25	**7283**	**7283**	**Rig Service-Inhole**	Rig Service-Inhole
4-Mar-11	**16:40**	**18:15**	1.58	**7283**	**7347**	**Drilling**	Drilling - (WOB:15; :369;RPM:50)
4-Mar-11	**18:15**	**18:25**	0.17	**7347**	**7347**	**Survey & Conn.**	Survey & Conn.
4-Mar-11	**18:25**	**20:40**	2.25	**7347**	**7442**	**Drilling**	Drilling - (WOB:15; :369;RPM:50)
4-Mar-11	**20:40**	**20:50**	0.17	**7442**	**7442**	**Survey & Conn.**	Survey & Conn.
4-Mar-11	**20:50**	**23:10**	2.33	**7442**	**7538**	**Drilling**	Drilling - (WOB:15; :369;RPM:50)
4-Mar-11	**23:10**	**23:20**	0.17	**7538**	**7538**	**Survey & Conn.**	Survey & Conn.
4-Mar-11	**23:20**	**24:00**	0.67	**7538**	**7569**	**Drilling**	Drilling - (WOB:15; :369;RPM:50)