JOB NO.:	11055-159	Report Time:	2400 — 10 of 10
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffat	SECT\RANGE:	5 — 97 W
WELL NAME:	Musser # 72		

From Saturday, March 05, 2011 at 0000 to Saturday, March 05, 2011 at 2400

DRILLING SUMMARY

Start Depth	7569.00	Rotary Hours	12.83
End Depth	8120.00	Circulating Hours	1.42
Total Drilled:	551.00	Avg. Total ROP:	42.94
Total Rotary Drilled:	551.00	Avg. Rotary ROP:	42.94
Total Drilled Sliding:	0.00	Avg. Slide ROP:	NA
Slide Hours:	0.00	Percent Rotary:	100.00
Below Rotary Hrs.	20.00	Percent Slide:	.00

Drilling Parameters

WOB	20	Pick UP	210	Slack Off	170	SPM	
RAB	180	SPP	1900	FlowRate	369 - 369	85	

Mud Data

Type	LSND			PV	20	SOLID	6
Weight	9.5	GAS	0	YP	11	BHT°	146
Viscosity	46	SAND	0.75	PH	10.1	Flow T°	84
Chlorides	200	WL	6.5			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zack Brown
MWD Operator2	
Directional Company:	Enseco Directional
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1327

BHA

BHA # 2:Q505F, 6.5 adj Motor, UBHO, NMDC Flex, NMDC Flex, Steel DC, HWDP 16 Jnts, Jars, HWDP 15 Jnts,

Signature:

Incl. In:	0.3	Azm. In:	187.9	Incl. Out:	0	Azm. Out:	0

Daily Cost	$9,700.00
Cummulative Cost:	$94,950.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
5-Mar-11	00:00	01:45	1.75	7569	7633	Drilling	Drilling - (WOB:15; :369;RPM:50)
5-Mar-11	01:45	01:55	0.17	7633	7633	Survey & Conn.	Survey & Conn.
5-Mar-11	01:55	04:45	2.83	7633	7728	Drilling	Drilling - (WOB:15; :369;RPM:50)
5-Mar-11	04:45	04:55	0.17	7728	7728	Survey & Conn.	Survey & Conn.
5-Mar-11	04:55	07:20	2.42	7728	7824	Drilling	Drilling - (WOB:15; :369;RPM:50)
5-Mar-11	07:20	07:30	0.17	7824	7824	Survey & Conn.	Survey & Conn.
5-Mar-11	07:30	10:45	3.25	7824	8015	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
5-Mar-11	10:45	11:00	0.25	8015	8015	Survey & Conn.	Survey & Conn.
5-Mar-11	11:00	13:15	2.25	8015	8110	Drilling	Drilling - (WOB:20;GPM :369;RPM:55)
5-Mar-11	13:15	13:30	0.25	8110	8110	Rig Service-Inhole	Rig Service-Inhole
5-Mar-11	13:30	13:50	0.33	8110	8120	Drilling	Drilling - (WOB:20;GPM :369;RPM:55)
5-Mar-11	13:50	15:15	1.42	8120	8120	Circulating	Circulating
5-Mar-11	15:15	19:30	4.25	8120	8120	POOH	POOH
5-Mar-11	19:30	20:00	0.50	8120	8120	Other	Other - Lay down dir tools
5-Mar-11	20:00	24:00	4.00	8120	8120	Standby	Standby - Finish well with straight mtr, taking multi shot surveys.